

5th On A/c & Final Bill

47

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Name of the work</u> →					
Construction of road					
from L073 - T02 to Gudra					
under M.M.G.S.V.					
<u>Agency</u> → M/s Nasaimi Nirman					
<u>Agg. NO</u> → 23/M.M.G.S.V./2024-25					
<u>Date of start</u> → 11/02/2025					
<u>Date of completion</u> → 10/08/2026					

RECORD ENTRY

1/2 Const. of Dry lean
Concrete to all comp

$$2 \times 4.60 \times 1.10 \times 0.100 = 1.01 \text{ m}^3$$

$$6 \times 5.20 \times 1.30 \times 0.100 = 4.06 \text{ m}^3$$

$$6 \times 6.70 \times 1.30 \times 0.100 = 5.23 \text{ m}^3$$

$$4 \times 5.00 \times 1.20 \times 0.100 = 2.40 \text{ m}^3$$

$$4 \times 7.30 \times 1.00 \times 0.100 = 2.92 \text{ m}^3$$

$$3 \times 6.60 \times 1.60 \times 0.100 = 3.17 \text{ m}^3$$

$$= 18.79 \text{ m}^3$$

$$\text{Qty. Limit} = 18.00 \text{ m}^3$$

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract of work</u>					
1/1/ providing clearing and grubbing road land-to-all					
1.125 Hect. vide TMB P-(40)					
@R. 72891.00/Hect. = R.					82002.200
2/2/ Scarifying the existing bituminous road -do-all					
3841.875 m ² vide TMB P-(40)					
@R. 30.84/m ² = R.					118483.200
3/3/ Comp. of subgrades E/Slopes -do-all comp.					
3141.29 m ³ vide TMB P-(49)					
@R. 243.99/m ³ = R.					766443.200
4/4/ Providing, laying, spreading G.S.B.-I -do-all comp.					
899.91 m ³ vide TMB P-(41)					
@R. 3410.587/m ³ = R.					3069221.200
5/5/ Providing, laying, spreading G.S.B.-2 -do-all comp.					
194.251 m ³ vide TMB P-(41)					
@R. 2821.83/m ³ = R.					548143.200
6/6/ Providing, laying, spreading W.B.M Gr-3 -do-all comp.					
1654.142 m ³ vide TMB P-(41)					
@R. 5702.14/m ³ = R.					9432149.200
					C.D. = R. 14016441.200

Continuation

Continuation