

RRSMD/MMUSUY

N/w - KORAIYA SOMTIMMA ROAD TO DUMARI

Schedule XLV-Form No. 134

DALIGANS

DIVISION

DULHINBAZAR SUB-DIVISION

4445 - RBKS, DHANANJAYA Debbumi (5v)

RR No - 03/CMBD/MMUSUY/25-26

Measurement Book

922

1 A/c Bill

1

Name to work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/R—					
Koraiya Sonimma					
Road To Dumali					
Length—:		2.550		Km	
Agency:		RBSEW		DhamanJy &	
Deobhumi (JV)					
Agreement No—:					
OB/CMBD/MMGSUY/25-26					

Date of Commencement—:	
09/05/25	

Date of Completion—:	on Going.
----------------------	-----------

Record Entry—:	
----------------	--

(1) Clearing and Grubbing	
road Land — do — do.	

$2 \times 10.0 \times 30.0 \times 1.00 =$	600.00m
$2 \times 10.0 \times 30.0 \times 1.00 =$	600.00m ²
$2 \times 10.0 \times 30.0 \times 1.00 =$	600.00m ²

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
51	2500	0.833	1.283	50.00	64.150
52	2550	1.484	1.159	50.00	57.925
Total Qty					3016.200 m ³
For	1000 m lead @ 20% = 603.240 m ³				
For	100 m lead @ 80% = 2412.960 m ³				
Nishu					
3/10/25					
JE					

ABSTRACT OF COST

*

(1) Clearing & Grubbing road lan.
do - do.

Qty Vid. TMB P - (2)

0.51 Hec @ RS 73248.75 = RS 37356.00

(2) GSB Graded Material - II as

Pot Measurement - do - do.

Qty Vid. TMB P - (3)

236.49 m³ @ RS 2419.13 = RS 572100.00

(3) Pot Measurement WBM - III - do - do

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty Vid TMB P — (4)					
223.91 m ³ @ RS 4032.88 = RS 903002.00					
(4) Providing & Fixing 'Logo' Markers					
Qty Vid TMB P — (5)					
2 Nos @ RS 10654.49 = RS 21309.00					
(5) WMM (Wet Mix Macadam					
- - - do - do -					
Qty Vid TMB P — (7)					
609.84 m ³ @ RS 3245.03 = RS 1978949.00					
(6) Construction of Subgrade &					
earthen shoulder - - do - do -					
Qty Vid TMB P — (10)					
(I) 1000 m Lead @ 20 %					
603.240 m ³ @ RS 243.88 = RS 147118.00					
(II) 1000 m Lead @ 80 %					
2412.960 m ³ @ RS 162.93 = RS 393144.00					
					↑
Total = RS 4052978.00					
Add 1 % L/C (+) = RS 40529.00					
Add 10 % SF (+) = RS 116961.00					
= RS 4210468.00					
Add 13 % GST (+) = RS 757884.00					
Sub Total = RS 4968352.00					

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Below	0.11%				5465.00
					4962887.00
Qty R.S = 4962887.00					
Nishu					
06/10/25					
JE					
S.O.B.					
06/10/25					
AE					
M.M.O.S					

Material Statement

G.S.B Grade - II

26.5 mm to 9.5 mm @ 35%

$$= 236.49 \text{ m}^3 \times 0.42 = 99.32 \text{ m}^3$$

$$= 99.32 \text{ m}^3 @ \text{RS } 913.48 = \text{RS } 90727.00$$

9.5 mm to 2.36 mm @ 25%

$$236.49 \text{ m}^3 \times 0.30 \text{ Cum} = 70.95 \text{ m}^3$$

$$= 70.95 \text{ m}^3 @ \text{RS } 434.45 = \text{RS } 30824.00$$

2.36 mm below @ 40%

$$= 236.49 \text{ m}^3 \times 0.48 = 113.51 \text{ m}^3$$

$$= 113.51 \text{ m}^3 @ \text{RS } 584.64 = \text{RS } 66362.00$$

W.B.M - III

53 mm to 22.4 mm

Continuation