

ममसाय

Schedule XLV-Form No. 134
N/w-रिपरी फ़िगर दी 06 से फ़िफ़रगुरी

पामोडिंग **DIVISION**

पामोडिंग **SUB-DIVISION**

मोथर इन्डिया कन्ट. पव लि

Measurement Book

218

Ag No - 02CMBD/25-26

1st on AfC Bill)

Name fo work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of road:	Repair & seven				
	yrs Maintenance of				
	road from Khiri				
	Kgrjao to				
	Pearpora.				
Agency:	Mother India Construction				
	Pvt Ltd. Aspara house				
	Road No-3 Sangay				
	Nandhi Nagar				
	Hankarbagh Patna,				
	Bihar - 800020.				
Agreement NO:	02MRB/MHUSV/				
	25-26 Parganj				
Package NO:	RRSMP/24-5/Parganj/4				
Date of commencement:	23-05-2024				
Date of completion:	22-05-2024 (ongoing)				
Record Entry					
1) Clearing & grubbing					
soil lands including					
upsetting					

Continuation

(i)

2
100

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					$2 \times 10.0 \times 30.0 \times 1.00 = 600.0m^2$
					$2 \times 10.0 \times 30.0 \times 1.00 = 600.0m^2$
					$2 \times 5.0 \times 30.0 \times 1.00 = 300.0m^2$
					$2 \times 5.0 \times 30.0 \times 1.00 = 300.0m^2$
					$2 \times 5.0 \times 30.0 \times 1.00 = 300.0m^2$
					$2 \times 5.0 \times 30.0 \times 1.00 = 300.0m^2$
					<u>2400.0m²</u>
					0.2418ac
② providing & fixing 'Logo' of M.M.W.S.V.Y. panel					0.04 nos

③ cement concrete pavement (PCC): Construction of unreinforced PCC (M35 grade) over a prepared sub base. — e/f					
for profile construction.					
					$25 \times 0.90 \times 0.70 \times 0.10 = 1.575m^3$
					$14 \times 1.10 \times 1.20 \times 0.10 = 1.848m^3$
					$4 \times 5.50 \times 1.35 \times 0.10 = 2.97m^3$
					$8 \times 1.50 \times 1.85 \times 0.10 = 2.22m^3$
					$4 \times 7.50 \times 1.50 \times 0.10 = 4.50m^3$
					<u>13.15m³</u>

Continuation

[Signature]
14/08/15
SR

[Signature]
14/08/15
SR

Sch. XLV—Form No. 134					
Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Net Quantity of PCC					
13.113m ³ + 125.720 =					138.833m ³
<i>[Signature]</i> 08/03/24 02 <i>[Signature]</i> 08/03/24 02					
Material Statement					
1) Crushed Stone aggregate					
124.949m ³ @ Rs 915.48 per m ³					114138.0
2) Sand					
62.474m ³ @ Rs 584.44 per m ³					36525.0
					Rs 150663.0
SF @ 10%					Rs 15066.0
<i>[Signature]</i> 22/03/24 02 <i>[Signature]</i> 22/03/24 02					
Est on APC Bill					
ABSTRACT OF COST					
1/1) Clearing & grubbing					
Road Land - - - - - 01					
Qty. vid. in B.P. - (2)					
0.14 Hex @ Rs 73248.75 = 17580.0					

Continuation

Continuation