

Hand name - Disposition Card No. 1. Indicated Sign
be given to Subdivision Theorem Alligation

Schedule XLV - Form No. 134

DIVISION

SUB-DIVISION

MB No - 3257

MEASUREMENT BOOK

Form No. 134 - 134

Rockwell Ray.

Name of work -
 Situation of work -
 Agency by which work is executed -
 Date of measurement -
 No. and date of agreement -

(These four lines should be repeated at the commencement of the measurement relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work - Construction of Road from					
Alkapuri Road No-2 Introduced					
Singh ke ghar To Sudhakar					
Tholwar Alkapuri (MR-3054)					
Name of Agency - Bachchal Ray, Vill+post-					
chakrangi, Minapur					
Muraharpur.					
Agreement No - 23/MBD/2024-25					
Date of Work Start - 12-11-2024					
Date of Work Comp - 11-09-2025					
Actual Date of Comp - 10-09-2025					

Measurements					
① Clearing and grubbing					
Road land — do — do					
— all — Job.					
2x	17x	30x	0.75	=	765.00 m ²
2x	1x	4x	0.75	=	6.00 m ²
Qty =				=	771.00 m ²
771.00 m ² / 10000 = 0.08 Hec					
② Construction of Dry lean					
concrete (DLC) Sub-base					
— do — do — all — Job.					
4x	M20	X	0.800 X 0.100	=	0.384 m ³

Continuation

B.f = 2047126.00

Schedule XLV-FORM No. 134

8

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1) Pedestrian crossing					
0.75 m ² @ 886.50/m ²					664.00
(8/8) providing and fixing logo and maintenance board TRB					
P-4 do do all					
- Job.					
3.00 nos @ 10936.80/hr					32810.00
(9/2) Construction of Subgrade and Earthen Shoulders TRB (S)					
do do all Job.					
43.52 m ³ @ 264.72/m ³					11520.00

(=) Sub total =	2092120.00
(+) Add 18% WST =	376581.00
(+) Add 1% LC =	20921.00
(+) SF =	1263.00
(=) Sub total =	2490885.00
(-) Less 28.61% below =	712642.00
(=) Net Amount =	1778243.00

Sonu Kumar
10/09/25
TS

Somvir Singh
10/09/25
AE

Continuation