

মহাপ্রকল্প
মমগয়

Schedule XLV-Form No. 134

Executive Engineer

R.W.D. Works Division

DIVISION

Darbhanga-1

SUB-DIVISION

Darbhanga

MEASUREMENT BOOK

Libadman Kachar

M.B. - 3528

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work -					
Contract of Rd. with					
Maintenance work from loan					
to Hajam Jola under Darbhanga					
block.					
Name of Agency -					
Gilachar Yadav					
At - Dilwarpur (Darbhanga)					
Agmt. No. -					
298 BD/2020-21					
(MMGSY-Sc)					

Date of W. Start - 07.8.2020

Date of W. compl - 06.8.2021.

Actual date of compl - 30.6.2022

Work done -

(1) Setting out Ref. & working

Bench mark - J.B.M.

1 No.

(2) Constn. of ref. pillars/burjees

J.B.M.

5 No.s

(3) clearing & grubbing of Rd. (Lan.)

10 x 30m x 3.50m = 1050 m³

10 x 30m x 3.50m = 1050 m³

10 x 30m x 3.50m = 1050 m³

09 x 30m x 3.50m = 945 m³

Continuation

4095 m³

50.41 Hect.

Sum C
18.02.2022
J.B.

[Faint handwritten notes at bottom left]

49

Sch. XLV-Form No. 134

[illegible]

Continuation

38d yua ✓

52

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract of Cost</u>					
(1) Restor. of Drain-cuts					
Wd item-1, P-49					
= 81.66m					
@ 1- 415.14/m					33654=
(2) Maint. of shoulders					
Wd item-2, P-50 = 464.70 m					
@ 1- 58.37/m					27124=
(3) P/L- 25 mm B.M.					
Wd item-3, P-50 = 3.69 m					
@ 1- 10689.66/m					39445=
(4) Pr. Patch Repair at Potholes					
Wd item-4, P-50 = 49.22 m					
@ 1- 264.124/m					13000=
(5) Maint. of H/P Culverts					
Wd item-5, P-50 = 04 Nos.					
@ 1- 1117.6/ea					4468=
(6) White washing at Parapets					
Wd item-6, P-51 = 84.0 m					
@ 1- 16.48/m					1384=
(7) Pr. Road Marking					

Continuation

119675=

Continuation