

RCD MAIN ROAD DUMARIA

Schedule XLV-Form No. 134

PROGRESSIVE ENGINEER P.V. DIVISION

M.M.G.S.Y G.E.N SUB-DIVISION

BLOCK - PHOBE

Measurement Book

M.R.No - 312

(1) MESH (BIBU)

1

Name of work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.
 (These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>1st on Afo Bill</u>					
<u>Name of work - Const. of a road from R.C.</u>					
<u>Main road to Dumariya under -</u>					
<u>MMSY (Gen) in Bhaty block.</u>					
<u>Agency - Progressive Eng'g Pvt. Ltd.</u>					
<u>Agreement No - 26/280 (MMSY GEN)</u>					
<u>Agreement Value - Rs 6540644/-</u>					
<u>Date of work started - 11-08-2019.</u>					
<u>Date of completion - 10-05-2020.</u>					
<u>Date of measurements - 02-02-2020.</u>					
<u>Record Measurements</u>					
(1) Construction of bench mark					
as per S.P. 42.					
Length = 0.93 km.					
(2) Construction of reference Pits					
as per S.P. 42.					
Length = 0.93 km.					
(3) Clearing and grubbing road					
land as per S.P. 42.					
$2 \times 93.10 \times 1.50 = 2799 \text{ m}^2$					
$= 0.28 \text{ Hectare.}$					

Continuation

