

1st on n/c running Bill

Measurement

1

Name to work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

| Particulars                                                    | Details of actual measurement |    |    |    | Contents of area                          |
|----------------------------------------------------------------|-------------------------------|----|----|----|-------------------------------------------|
|                                                                | No.                           | L. | B. | D. |                                           |
| M/Work - Const <sup>n</sup> of Rd from                         |                               |    |    |    |                                           |
| Belwa to Amhat                                                 |                               |    |    |    |                                           |
| M/Agency - Aditya ICS                                          |                               |    |    |    |                                           |
| Tiwari, RT - Tiwari to G                                       |                               |    |    |    |                                           |
| Bagga-1, west Champaran                                        |                               |    |    |    |                                           |
| Agreement No. 13 RRSHP/15-76                                   |                               |    |    |    |                                           |
| Date of start - 02.05.25                                       |                               |    |    |    |                                           |
| Date of Comp - 01.05.26                                        |                               |    |    |    |                                           |
| Item ① Site clearing                                           |                               |    |    |    |                                           |
| 2 grubbing - do do all                                         |                               |    |    |    |                                           |
| Comp. 20 h. $2 \times 1000m \times 1.0m \times L$              |                               |    |    |    | $\frac{10000}{10000} = 0.20 \text{ Hae.}$ |
| (2) Dismantling of pcc                                         |                               |    |    |    |                                           |
| Qty - $2.7m \times 2.0m \times 0.150m = 0.81m^3$               |                               |    |    |    |                                           |
| (3) Dismantling of R/b                                         |                               |    |    |    |                                           |
| $2 \times 6.20m \times 0.825m \times 3.0m = 30.69m^3$          |                               |    |    |    |                                           |
| (4) Removing all type of                                       |                               |    |    |    |                                           |
| Home pipe - do do all                                          |                               |    |    |    |                                           |
| Comp. 20 h.                                                    |                               |    |    |    |                                           |
| Qty - $5 \times 3.50m^2 = 37.50m^2$                            |                               |    |    |    |                                           |
| (5) erc in expan <sup>n</sup> in fndn                          |                               |    |    |    |                                           |
| - do do all Comp. 20 h.                                        |                               |    |    |    |                                           |
| Box - $1 \times 3.50m \times 6.0m \times 0.650m = 13.65m^3$    |                               |    |    |    |                                           |
| q/wall - $2 \times 3.50m \times 1.30m \times 1.80m = 16.38m^3$ |                               |    |    |    |                                           |
| R/wall - $4 \times 3.50m \times 2.80m \times 1.80m = 94.98m^3$ |                               |    |    |    |                                           |

Total 125.01 m<sup>3</sup>

Limit 124.89 m<sup>3</sup>

PTO

1st on B/C running Bill

ABSTRACT.

6

Sch. XLV—Form No. 134

| Particulars                                     | Details of actual measurement |    |    |    | Contents of area |
|-------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                 | No.                           | L. | B. | D. |                  |
| item ① site clearing & grubbing - TMB, page (1) |                               |    |    |    |                  |
| Qty - 0.10 Hal.                                 |                               |    |    |    |                  |
| @ 73248.75 / Hal = Rs.                          |                               |    |    |    | 14650.00         |
| (2) Dismantling (PCC)                           |                               |    |    |    |                  |
| TMB, page (1) Qty - 0.81 m <sup>3</sup>         |                               |    |    |    |                  |
| @ 650.35 / m <sup>3</sup> = Rs.                 |                               |    |    |    | 527.00           |
| (3) Dismantling B/L                             |                               |    |    |    |                  |
| TMB, page (1) Qty - 30.69 m <sup>3</sup>        |                               |    |    |    |                  |
| @ 302.47 / m <sup>3</sup> = Rs.                 |                               |    |    |    | 9283.00          |
| (4) Removing all type of H.P. TMB, page (1)     |                               |    |    |    |                  |
| Qty - 37.50 m.                                  |                               |    |    |    |                  |
| @ Rs. 0.00 = Rs.                                |                               |    |    |    |                  |
| (5) Contn <sup>n</sup> of subgrade              |                               |    |    |    |                  |
| TMB, page (4) item (9)                          |                               |    |    |    |                  |
| Qty - 500.00 m <sup>3</sup>                     |                               |    |    |    |                  |
| @ 251.42 / m <sup>3</sup> = Rs.                 |                               |    |    |    | 125710.00        |
| (6) P.V. & laying P.C.C. M95                    |                               |    |    |    |                  |
| TMB, page (5) item (20)                         |                               |    |    |    |                  |
| Qty - 482.81 m <sup>3</sup>                     |                               |    |    |    |                  |
| @ 8775.085 / m <sup>3</sup> = Rs.               |                               |    |    |    | 4236699.00       |
| (7) E.W. excav <sup>n</sup> in foundation       |                               |    |    |    |                  |
| TMB, page (1) Qty - 124.89 m <sup>3</sup>       |                               |    |    |    |                  |
| @ 386.53 / m <sup>3</sup> = Rs.                 |                               |    |    |    | 48274.00         |
| (9) P.V. R.C.C. M15 in levelling                |                               |    |    |    |                  |
| Course, TMB, page (2)                           |                               |    |    |    |                  |
| Qty - 9.32 m <sup>3</sup>                       |                               |    |    |    |                  |
| @ 7921.31 / m <sup>3</sup> = Rs.                |                               |    |    |    | 73827.00         |

Total Rs. 4508970.00

P.T.O.

| Particulars                                                            | Details of actual measurement |    |    |    | Contents of area |
|------------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                        | No.                           | L. | B. | D. |                  |
| (10) PIV PCC M20 in foundation                                         |                               |    |    |    |                  |
| TMB, page (2) Qty — 43.05 m <sup>3</sup>                               |                               |    |    |    |                  |
| @ 8577.45 / m <sup>3</sup> = —                                         |                               |    |    |    | 369259.20        |
| (11) PIV PCC M20 in foundation                                         |                               |    |    |    |                  |
| TMB, page (2) Qty — 21.57 m <sup>3</sup>                               |                               |    |    |    |                  |
| @ 8577.45 / m <sup>3</sup> = —                                         |                               |    |    |    | 185015.20        |
| (12) PIV RCC M25 in foundation                                         |                               |    |    |    |                  |
| Sub-structure TMB,                                                     |                               |    |    |    |                  |
| page (2) Qty — 9.75 m <sup>3</sup>                                     |                               |    |    |    |                  |
| @ 9322.78 / m <sup>3</sup> = —                                         |                               |    |    |    | 90897.20         |
| (18) PIV weep holes                                                    |                               |    |    |    |                  |
| TMB, page (2) Qty — 3646                                               |                               |    |    |    |                  |
| @ 261.0 / each = —                                                     |                               |    |    |    | 9396.20          |
| (19) Supplying, fitting & placing HYSD bar in foundation Sub-structure |                               |    |    |    |                  |
| TMB, page (3) Qty — 0.99 tonnes                                        |                               |    |    |    |                  |
| @ 63033.59 / tone = —                                                  |                               |    |    |    | 62403.20         |
| (20) Back Filling                                                      |                               |    |    |    |                  |
| TMB, page (3) Qty — 31.33 m <sup>3</sup>                               |                               |    |    |    |                  |
| @ 4656.41 / m <sup>3</sup> = —                                         |                               |    |    |    | 145885.20        |
| (21) PIV filter media                                                  |                               |    |    |    |                  |
| TMB, page (3) Qty — 20.26 m <sup>3</sup>                               |                               |    |    |    |                  |
| @ 5012.129 / m <sup>3</sup> = —                                        |                               |    |    |    | 101647.20        |
| (22) PIV RCC M25 in super structure                                    |                               |    |    |    |                  |
| TMB, page (4) Qty — 4.40 m <sup>3</sup>                                |                               |    |    |    |                  |
| @ 9322.78 / m <sup>3</sup> = —                                         |                               |    |    |    | 41020.20         |

Total = 551449.20

| Particulars                                                    | Details of actual measurement |    |    |    | Contents of area |
|----------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                | No.                           | L. | B. | D. |                  |
| (23) Supplying, fitting & placing mesh bar in Super Structure. |                               |    |    |    |                  |
| TMB, page (4) Qty = 0.37 tons.                                 |                               |    |    |    |                  |
| Qu. 63033.59/ton =                                             |                               |    |    |    | 2332222          |
| (24) Continuation Reinforcing.                                 |                               |    |    |    |                  |
| TMB, page (4) Qty = 5m.                                        |                               |    |    |    |                  |
| Qu. 9321.69/m =                                                |                               |    |    |    | 46608D           |
| (25) Plv Drainage Spout.                                       |                               |    |    |    |                  |
| TMB, page (4) Qty = 0.4m                                       |                               |    |    |    |                  |
| Qu. 959.33/each =                                              |                               |    |    |    | 9837FD           |
| (26) Plv & laying wearing                                      |                               |    |    |    |                  |
| Qu. 32. TMB, page (4)                                          |                               |    |    |    |                  |

|                                                       |  |  |  |  |           |
|-------------------------------------------------------|--|--|--|--|-----------|
| Qty = 1.03 m <sup>2</sup> or 1.05 m <sup>2</sup>      |  |  |  |  |           |
| Qu. 14240.91/m <sup>2</sup> =                         |  |  |  |  | 143832D   |
| (27) Plv & fixing typical type of masonry inforn sign |  |  |  |  |           |
| TMB, page (5) Qty = 0.2m                              |  |  |  |  |           |
| Qu. 12781.68/each =                                   |  |  |  |  | 255632D   |
| Total                                                 |  |  |  |  | 55862582D |
| Add 18% W.T.                                          |  |  |  |  | 10055282D |
| Add 1% about less                                     |  |  |  |  | 558632D   |
| Add 3%                                                |  |  |  |  | 328302D   |
| Total                                                 |  |  |  |  | 66804972D |
| 0.05% less                                            |  |  |  |  | 33652D    |
| Total                                                 |  |  |  |  | 67270492D |
| Final 10/10/15 S.E.                                   |  |  |  |  |           |

Continuation

13/09/2015  
AF.