

Milw:- Basara to ghughala Approach Path in
Habarzi.
Schedule XLV-Form No. 134

Blood. W. D. Duran DIVISION

Blood. Sub Dir. Chaudhary SUB-DIVISION

Measurement Book

Agency:- Vishakhapatnam Engineering.

1067
02/08/2005

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
N/A:- Construction of Approach Road in encroaches to Ghughli Road Under NABARD					
Agency:- Vishambhar Das Prop:- Rituraj Ward-3, Manikopatti, Echen, Dardhaji					
Agreement No:- 34 S/P/20-V-19					
Date of work start:- 11/04/2019					
Date of work completion:- 10/10/2019					
Agreement Value:- Rs 91,06,340.00					
Scale of R.O:- 2nd R.A. (1)					

Abstract of cost of Qty					
1	2.2	clearing & grubbing Road			
		land including uprooting			
		vegetation in woods			
		TMSP(4) = 0.12 Hs			
		CR 72891/Hs Rs 8747.00			
2	3.4	construction of embankment			
		- ut with material obtained			
		from borrow pits			
		TMSP(6) = 3231.25 m ³			
		CR 171.82/m ³ Rs 564827.00			
3	3.14	construction of subgrade &			
		earthen shoulder with			
		approved material - do.			

Continuation

C/O Rs 5,73,634.00

Particulars	Details of actual measurement			Contents of area
	No.	L	B	
	do			
	TMSP(4)	246.5	m ³	
	@ Rs 293.77/m ³			Rs 84543.07
4	construction of granular			
sub base (GSE) by providing well graded material				
	TMSP(4)	170.1	m ³	
	@ Rs 3444.81/m ³			Rs 5,85,962.00
5	P/L Wem grading - 3			
4.7(3-4)	TMSP(4)	59.06	m ³	
	@ Rs 4431.86/m ³			Rs 2,61,746.00
6	P/L boulder pitching			
14.5	on slope			
	TMSP(5)	376.9	m ³	
	@ Rs 3629.85/m ³			Rs 13,68,090.00
7	P/L Filter material - 1			
14.6	TMSP(5)	94.22	m ³	
	@ Rs 3642.96/m ³			Rs 3,43,240.00
8	P/L boulder apron for			
14.1	bed protection with			
	stone boulder			
	TMSP(5)	17.66	m ³	
	@ Rs 3629.85/m ³			Rs 64103.00
	TOTAL			Rs 32,81,318.00
9.	Add LC @ 1%.			Rs 32813.00
10.	Add GST @ 18%.			Rs 5,90,637.00
11.	S. fee on material @ 10%.			
a).	Embankment			

~~Admin~~
~~05/10/25~~
~~AE~~