

⑤

CRSMP/24-25 Jagdishpur/06)

Dava Reo Road To Kala Toia

Shedule XLV Form No. 134.

Jagdishpur

DIVISION

Jagdishpur

SUB-DIVISION

Bharat And Dhankaxmi (Co) JV

Measurement Book

NO-1062

1 R/A Bill

1

Name of Work—

Situation of Work----

Agency by which work is executed—
Date of M—

Date of Measurement—
No. and

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work -					
REO Road to Lola					
Tola.					
Name of Agency - Sharada Dhanrajani					
Agreement No - C.O (Jr).					
Date of Commencement:					
Date of Record entry - 22-08-25					
- 22-09-25					

①	clearing and grubbing road land (by manual means) do — do all complete
2x 10x 30.0	x 1.125 — 675 m ²
2x 15x 30.0m	x 1.125 — 1012.50 m ²
2x 5x 30.0m	x 1.125 — 337.50 m ²
2x 5x 30.0m	x 1.125 — 337.50 m ²
1x 2x 28x 30.0m	x 1.125 — 45.00 m ²
Total = 2407.50 m ²	
= 0.24 HA	

B/F - 88,181=00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
③ 4	P/L spreading and compaction Stone, aggregate do do all complete (WBM (m-III).				
56.03 m ³	Qty vide TMB, P-4				
56.03 m ³ @ 4.929.46/m ³					= ₹ 276198=00
④ 8	Construction of un-reinforced, dowel jointed, Plain cement concrete do do all complete.				
156.09 m ³	Qty, vide TMB, P-5				
156.09 m ³ @ 6089.70/m ³					= ₹ 950541=00
					Total = ₹ 1314920=00
	Add 18% CST				= ₹ 236686=00
	Add 1% Labour cess				= ₹ 13149=00
	Add S-F				= ₹ 23708=00
					Total = ₹ 1588463=00
	Add GST @ 18%				13,51,777
					243,320=00
	Deduct 7.39% Below				15,95,097=00
	as per agreement				= ₹ 117387=00
	Net Amount				= ₹ 1471076=00

C.O

14,77,219
=00

Continuation

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग कार्य प्रमंडल, जगदीशपुर


अधियाचना हेतु प्रमाण पत्र

प्रमाणित किया जाता है कि RRSMP (Gen) योजनान्तर्गत :-

1. पथ/पुल Dava REO Road To Lala Tola में कराये गये कार्य की गुणवत्ता जाँच की गई है, जो निर्धारित मानक/विशिष्टियों के अनुरूप है।
2. अद्यतन कराये गये कार्य की मापी संबंधित मापी पुस्तिका में दर्ज है, जिसका सत्यापन कर लिया गया है।


06/10/25

कनीय अभियंता
कार्य प्रशाखा, जगदीशपुर


6/10/25

सहायक अभियंता
कार्य अवर प्रमंडल, जगदीशपुर


6/10/25

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, जगदीशपुर