

1st Running A/c Bill

Name to work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.
 (These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Scheme—	RRSMP				
Name of work—	RCD Path to Patahawa				
Name of Agency—	Anand Mishra & Anand mishra				
	Construction (JV)				
Agreement NO—	17/CMBD(MMGSU)				
	2025-2026				
V. Below—	0.07% below BOB Rat				
Date of Start—	09/08/2025				

Date of completion—08/08/2026

2 x 1 x 20 x 1.0 = 40

2 x 1 x 20 x 1.0 = 40

Measurement

2 x 1 x 20 x 1.0 = 40

clearing and grubbing land

land (by Manual means) including

etc...do...do...

2 x 67 x 30 x 1.0 = 4020

2 x 1 x 20 x 1.0 = 40

4060

= 0.41 Ha

Continuation

Abstract of cont

①

clearing and
grabbing road
land (By manual
means) — etc..

city vide P.No. - ①

Item No. - ④ - 0.41 Ha

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty vide P.N.O.-14					
Item No.-14					
249.06 M ³ @					
8305.42 / M ³					
Rs = 2068548/-					
(5/30) Providing and fixing of typical MMGSx Informatory Sign board - c/c					
Qty vide P.N.O.-14					
Item No.-15					
1 Nos @					
16088.44 / Nos					
Rs = 16088/-					
This bill work value = 3064570/-					
Add 1% L.C. (+) = 30645/-					
Add S.F. (+) = 48947/-					
Total bill = 31,44,162/-					
Add 18% GST (+) = 5,65,949/-					
37,10,111					
As per agreement, 0.7% below 800					
(-) = 2597					
This bill value = 37,07,514/-					

Continuation

DAO

C & P

12/10/25