

I & A/C bill

Name to work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.
 (These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W 3 Const of road from Pakea duhar Tharahi bridge					Lo 35 to
Under mms 654 (S) length 1.06 km					
Agency - AK Hiteshwar Kumar Singh					
At Retanpura, Dist Ghatapuri					
Ag No. 61 (S) / mms 654 (S) / 2020-21					
Agreement value Rs 95,33,297/-					
Date of work order 24-09-2020					
Date of completion of work 23-09-2021					

Record Entry

- ① Construction of reference & working bench mark as per specification - RD

$$10 \times 100.00 = 1000.00 \text{ m} \quad \checkmark$$

$$12 \times 60.00 = 720.00 \text{ m}$$

$$1060.00 \text{ m} = 1.06 \text{ km} \quad \checkmark$$

- ② Const of reference pillar / bench mark as per spec - RD

$10 \times 100.00 = 1000.00 \text{ m} \quad \checkmark$
 $12 \times 60.00 = 720.00 \text{ m} \quad \checkmark$
 $1060.00 \text{ m} = 1.06 \text{ km} \quad \checkmark$

- ③ Clearing and grubbing

Road land including uprooting

Wild vegetation grass -

to which Shrub - RD

$2 \times 10 \times 100.00 \times 1.60 \text{ m} = 3200 \text{ m} \quad \checkmark$
 $60 = 0.32 \text{ Hcd}$

Continuation

3rd year maintenance bill

73

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/w:- const. and maint of					
road from 1035 to					
patadihar shorahi bridge					
under money (S.C) Scheme.					
Agency:- Sri Atchaleswar Singh.					
aggrement No:- 61/SBD/money (S.C)					
20-21					
Date of w/Start:- 24/9/20.					
Actual Date of completion:- 25/3/22					

Record entry

① Restoration of Rainwater /					
Berms with - - - as per spec.					
1 X 6 X 15.00 X 1.00 X 0.30					27.00m ³
2 X 8 X 3.75 X 1.00 X 0.25					15.00m ³
2 X 6 X 5.00 X 1.00 X 0.30					18.00m ³
2 X 5 X 3.75 X 1.00 X 0.25					9.37m ³
					69.37m ³

② making up of Berms / shoulder,					
stripping - - - as per spec.					
2 X 10 X 15.00 X 1.00					300.00m ³
2 X 5 X 6.00 X 1.00					60.00m ³
2 X 6 X 5.00 X 1.00					60.00m ³
					420.00m ³
Limit Qty —					417.38m ³

Continuation

ABSTRACT OF COST

(1) Restoration of Raiments
 qty vide P.No. (73) item no. ①
 69.37 m³ @ 386.14 / m³.

₹ 26786/-

(2) making up of Berms / shoulder
 stripping qty vide P.No. (73)
 item no. ② 417.38 m³
 @ 57.56 / m².

₹ 24024/-

(3) Repair of pot holes filled
 qty vide P.No. (74) item no. ③
 69.84 m² @ 466.63 / m²

₹ 32592/-

Continuation

32589.0
 32592.0

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(13) 12 white washing of parabret walls of ch work Qty vide P.No. (75) item no. (12)					
42 m ² @ 1680 / m ²					
					₹ 706 / 00
					₹ 327012 / 00
(Add GST 12% + 1% C.C.) = ₹ (+) 42511					
Add S.F					(+) 1200
					₹ 370723 / 00
less 1.11% below as per agreement (-) Rs 4115					
					₹ 366608 / 00
DAO C.P.					P.D. 30/01/25
A.E.					
Amr 07/10/25					