

Lo 73A To Nidam Jan Pur Hanthun Tola Mannar (55)

Schedule XLV Form No. 134.

Bikramgarh _____ DIVISION

Dimga _____ SUB-DIVISION

Measurement Book

- 389

347-1113A9 Ellisith EEPs Pvt LtA three hundred eighty Hineak

~~347-1113A9~~ ~~347-1113A9~~

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W —	Lot 3A to Niranjapur				
	Harjan tola.				
Ag. No —	24/SBD/19-20				
Agency —	Shahabad Eng. Pvt. Ltd				
Actual Completion date —	3.10.20				
① Restoration of raincuts —					
	2x	10m	1m	0.30m	= 6.0m ³
	1x	30 _m	12 _m	0.30m	= 10.80
	4x	5m	0.9m	0.30m	= 5.40
	3x	7m	0.8m	0.30m	= 5.04
	2x	8m	1m	0.30m	= 4.80
	3x	5m	0.80m	0.30m	= 3.60
	1x	11m	1m	0.30m	= 3.30
	2x	4m	0.8m	0.30m	= 1.92
	5x	2.5m	1m	0.30m	= 3.75
	2x	6m	1m	0.30m	= 3.60
	4x	7m	0.90m	0.30m	= 7.56
	2x	6m	1m	0.30m	= 3.60
	1x	12m	0.90m	0.3m	= 3.24
	2x	12m	1m	0.3m	= 7.20
	2x	4m	1.11m	0.3m	= 2.64
	2x	6m	1.11m	0.3m	= 3.96
	2x	5m	1m	0.3m	= 3.0
	2x	15m	0.9m	0.3m	= 8.10
	3x	7m	1m	0.3m	= 6.30
	4x	3m	0.80m	0.3m	= 2.88
Continuation					
	4x	3m	0.80m	0.3m	= 2.88
Total = 95.69m ³					
Limit = 95.68m ³					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
② P/V road marking					
on C.C. surface -					
$2 \times 4 \times 30 \text{ m} \times 0.1 \text{ m} = 24 \text{ m}^2$					
$2 \times 2 \times 30 \text{ m} \times 0.1 \text{ m} = 12 \text{ m}^2$					
$2 \times 3 \times 30 \text{ m} \times 0.1 \text{ m} = 18 \text{ m}^2$					
				Total =	54 m^2
③ painting of parapet -					
$5 \times 2 \times 6.15 \text{ m} \times 1.6 \text{ m} = 57.60$					19.68 m^2
$5 \times 4 \times .4 \text{ m} \times .6 \text{ m} = 4.80$					1.92
$2 \times 2 \times 6.15 \text{ m} \times 1.6 \text{ m} = 39.36$					
$2 \times 4 \times .4 \times .6 \text{ m} = 1.92$					
				Total =	105.68 m^2

Madhulika TBS
07/10/25
AE JE

ABSTRACT

① Restoration of
main cuts -
P - (90/1)

$$95.68 \text{ m}^3 @ 380.58 / \text{m}^3 = \text{Rs } 36414.00$$

② maintenance of Earthen
shoulders - P - (91/2)

$$683.44 \text{ m}^3 @ 58.37 / \text{m}^3 = \text{Rs } 39892.00$$

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(11) painting of parapet					
			P - (94/3)		
105.68 m ² @ 108.98 / m ² = P ₁					11517.00
(12) P/V road marking					
on BT surface -					
			P - (93/1)		
208 m ² @ 850.93 / m ² = P ₂					176993.00
(13) P/V road marking					
on CC pavement -					
			P - (94/2)		
50 m ² @ 953.99 / m ² = P ₃					51515.00
					Total = 413073.00

Less 10% as per agreement (-) = 41307.30
 Total = 371766.00

madhulika BS
 07/10/25 of 10/25
 AE JE

material statement -

E/W = 198.196 m²

Stone = 3.315 m³

" = 13.815 m³

Bitumen = 0.233 m³

madhulika BS
 07/10/25 of 10/25
 Continuation JE