

L042 - T03 to Indrapatkar (Track-42).

Schedule XLV-Form No. 134

RRSMP/24-25/DCB-2/05

Darbhangra-2.

DIVISION

Mangachhi.

SUB-DIVISION

MB.No 1590

Measurement Book

Agency - Vidyarthi Construction Pvt. Ltd

ABSTRACT OF COST

5

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:-	Construction of work				
	From L042-T03 to				
	Indrathar (Track 42)				
Name of Agency:-	vidyarthi Construction				
	Private Limited, Add-				
	Nand vihar colony,				
	Mithanpura, Ramana,				
	Muzaffarpur, 842002.				
Agreement No:-	02/CMRD/2025-2026				
Package No:-	RRSMP/24-25/ Darbhanga-205				
	(in Manigachhi Block)				
Construction Cost:-	160.21663 Lacs				
Maintenance Cost:-	22.14479 Lacs.				
Date of start:-	07.05.2025				
Date of completion:-	06.05.2026				
[1/1]	Construction of Reference				
	& working benchmark				
02.00 Nos.	vide TMB/P-1 @				
		Rs. 4733.14			9466.00
[2/2]	Construction of Reference				
	pillars/Burjey.				
08.00 Nos.	vide TMB/P- 02 @				
		Rs. 2193.23			17546.00
[3/3]	P/F of typical masonry				

SCH. XLV-Form No. 134

Continuation



Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Informatory sign Board					
02.00 nos.	vide TMB/P-2 @				
			Rs. 13512.92		27826.00
[4/3]	Cleaning and Grubbing				
	OF Road land				
0.600 Ha	vide TMB/P-2 @				
			Rs. 73248.75		43949.00
[5/5]	Construction of Emb.				
	lead up to 1000m				
62.44 m ³	vide TMB/P-3 @				
			Rs. 210.56		135301.00
[5/6]	Construction of Emb.				
	lead up to 1000m.				
343.66 m ³	vide TMB/P-3 @				
			Rs. 173.56		146426.00
[6/8]	Construction of GSB-II				
	materials.				
57.498 m ³	vide TMB/P-4 @				
			Rs. 2357.37		159118.00
[7/14]	Const. of Un-reinforcement				
	Plain cement concrete				
	(1:1.5:3 Grade)				

Continuation

[illegible]