

Schedule XLV-Form No. 134

Package No - RRSMP/24-25 Bagaha-2/01

Bagaha-2 Munna Kumari Division ^{Tajswal}

Rate 0.05/Bekas 5/R

Butika

SUB-DIVISION

Bharatiya Noe To Gas Agency Tak

Rate - 0.01 Y. (Bekas)

MEASUREMENT BOOK

540

Agreement No - OJCHBD/MHBSUY/2025-2026

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
N/O:- Construction of road from Bharatiya Hore To Gas Agency for					
Agency:- Munna Kumar Jaiswal					
Agreement:- 01 CHRD/HM/10504/2025-2026					
Date of commencement - 02/05/2025					
Date of completion - 07/05/2025					
Date of entry:-					
Recd Entry:					

(01) Earth work in Excavation		
25 for Foundation of structure		
H.W:- $2 \times 6.450 \times 1.400 \times 1.500 = 27.045 \text{ m}^3$		
Below H.L:- $1 \times 4.850 \times 1.500 \times 0.365 = 2.708 \text{ m}^3$		
		$= 29.753 \text{ m}^3$
For Two Hume Pipe		
		$2 \times 29.753 \text{ m}^3 = 59.506 \text{ m}^3$
(02) Providing H.S.Pcc (1:2.5:5)		
26 as levelling course ab-ds-		
H.W:- $2 \times 6.450 \times 1.400 \times 0.150 = 2.709 \text{ m}^3$		
Below H.L:- $1 \times 4.931 \times 1.500 \times 0.250 = 1.886 \text{ m}^3$		
		$= 4.595 \text{ m}^3$
For Two H.L:		
		$2 \times 4.595 \text{ m}^3 = 9.19 \text{ m}^3$

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(03) 21 Plain/Reinforcement concrete					
(110) For Substructure do-do-					
H.W.:- 2x 6.150 x 0.825 x 9.180 =					32.269 m ³
Pier:- 2x 6.150 x 0.400 x 0.600 =					2.952 m ³
					= 35.221 m ³
Less for Rile					
2x 0.7857 x 1.230 ² x 0.622 =					(-) 1.476 m ³
					Total = 33.743 m ³
For Two H.P					
					2x 33.743 m ³ = 67.486 m ³
(04) 28 Providing and laying R.C.C					
Rile NR-3 for culvert 00					
best class bedding of					
per 110 material do-do					
					3x2.50 m ³ = 7.5 m ³
For Two H.P					
					2x7.5 m ³ = 15 m ³
Bye 09/10/2025 JE					
					09/10/2025 JE
Material statement					
1967					59.596 m ³
(1) Earth					57.696 m ³
(2) S. / Agg					68.46 m ³
(3) Coarse sand					34.70 m ³
15486					103.24 m
17453					
Bye 09/10/2025 JE					
					09/10/2025 JE

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
N/O - Construction for road from Bhodpatra more to Jaiswal					
Jaiswal: Hiron Kumar Jaiswal					
Agreement: - OCHBD/HN/SV/2025-2026					
Date of commencement: - 08/05/2025					
Date of completion: - 07/05/2025					
Package: RRSNP/2024-25 / Bg-2 / 01					
<u>(01)</u> clearing and grubbing of Road land do do					
VTHB(4) from (1) = 0.21 Hect					
@ Rs 72248.750/Hect = Rs 15382/-					
<u>(02)</u> Construction of Sub grade and Earthen shoulder/s					
VTHBP(4) from (02) = 567 M ³					
@ Rs 251.420/M ³ = Rs 142555/-					
<u>(03)</u> Box cutting Excavation for Roadway soil do do					
VTHBP(4) from (03) = 147 M ³					
@ Rs 181.190/M ³ = Rs 26635/-					
<u>(04)</u> Granular Sub base with crushed material for 0.11					
VTHBP(4) from (4) = 214 M ³					
@ Rs 3470.18/M ³ = Rs 72874/-					

Continuation

Sch.XLV-Form No. 134

BPK 3223904 = 00

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(10) 26 Providing 115 PCC (1:2:5)					
as levelling course do do					
VTMBP (1) Item No (2) = 9.19 m ³					
@ Rs 8019.470/m ³					= Rs 73699 = 00
(11) 27 Reinforcement concrete					
(11a) in sub-structure do do					
VTMBP (1) Item No (3) = 67.486 m ³					
@ Rs 8949.800/m ³					= Rs 603986 = 00
(12) 28 Providing and laying RCC					
Ris No-2 for cement on					
first class bedding					
of PCC 110 Material do do					
3x2.50 m					
VTMBP (1) Item No (4) = 15 m ³					
@ Rs 7419.102/m ³					= Rs 1,11,287 = 00
Total Rs 4012876 = 00					
Add (2) (1) Labour less = (+) Rs 40129 = 00					
= Rs 4053005 = 00					
S. Fee For Previous Bill = (+) Rs 29955 = 00					
VTMBP (1) Item No (5)					
(2a) = Rs 4082960 = 00					
Add separate fee for this bill					
(1) PCC 115 - 9.19 m ³ unit = 4.595 m ³					
@ Rs 520.26/m ³ = Rs 2392 = 00					
(II) PCC 110 - 67.486 m ³ unit = 23.743 m ³					
@ Rs 587.14/m ³ = Rs 19812 = 00					

Continuation

Rs 4082960 = 00

Continuation