

NABARD २०५७

M.B.No-362

# Schedule XLY-Form No. 134

अनुसूचित जाति के व्यक्ति-वर्ग-२०-१५ के समर्थ

के लिए अतिरिक्त लाभ प्राप्त मांग कर दोस्त

अनुसूचित जाति वर्ग के लिए अतिरिक्त लाभ

SUB-DIVISION

*Aditya Kumar Singh*

Measurement Book

362



प्रमाणित किया जाता है कि  
इस मापी पुस्त में मशीन द्वारा  
अंकित कुल-100 (रुक्-सैं) पन्ने  
हैं जो सहायक अभियंता ग्रामीण  
कार्य विभाग कार्य अवर प्रमंडल  
परबता का निर्गत किया जाता  
है।

 20.8.19

कार्यपालक अभियंता  
ग्रामीण कार्य विभाग  
कार्य प्रमंडल-गोगरी  
Bask  
20-8-19

Sch. XLV - Form No. 134

R. W. D. Gogri DIVISION  
अवर प्रमंडल परबता SUB-DIVISION

**Measurement Book**

No. 362

Name of officer \_\_\_\_\_

Date of first entry \_\_\_\_\_

Date of last entry \_\_\_\_\_

Name of Work—

Situation of Work—

Agency by which work is executed—

Date of Measurement—

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

| Particulars                       | Details of actual measurement |    |    |    | Contents of area |
|-----------------------------------|-------------------------------|----|----|----|------------------|
|                                   | No.                           | L. | B. | D. |                  |
| <u>Name of work: construction</u> |                               |    |    |    |                  |
| of road from Purbi                |                               |    |    |    |                  |
| chowk road No. 14 of              |                               |    |    |    |                  |
| Bamlehore Panchayat to            |                               |    |    |    |                  |
| Damahi hote hue Anik              |                               |    |    |    |                  |
| dal passed Yadar Ghar             |                               |    |    |    |                  |
| Hote hue Ramswaroop               |                               |    |    |    |                  |
| Yadar Ghar hote hue               |                               |    |    |    |                  |
| Bhookal mukher sadak tak.         |                               |    |    |    |                  |

5x 51x5 = 200 50.33 2x 50.100 = 8.12 43

Agency: Aditza Kumar Singh.

5x 51x5 = 200 50.33 2x 50.100 = 8.12 43

Agreement No. - of SBD/2019-20.

6x 50.100 = 300 50.33 2x 50.100 = 8.12 43

Date of start: 19.07.2019.

7x 50.100 = 350 50.33 2x 50.100 = 8.12 43

Date of completion: 18.07.2020.

8x 50.100 = 400 50.33 2x 50.100 = 8.12 43

③ Excavation for 2059 meter

9x 50.100 = 450 50.33 2x 50.100 = 8.12 43

Revised measurement

10x 50.100 = 500 50.33 2x 50.100 = 8.12 43

① setting out pillars ---

11x 50.100 = 550 50.33 2x 50.100 = 8.12 43

$86 \times 30.00 = 2580.00 \text{ m}$

12x 50.100 = 600 50.33 2x 50.100 = 8.12 43

$1 \times 20.00 = 20.00 \text{ m}$

13x 50.100 = 650 50.33 2x 50.100 = 8.12 43

Total: 2600 m

14x 50.100 = 700 50.33 2x 50.100 = 8.12 43

$\approx 2.60 \text{ Km}$

15x 50.100 = 750 50.33 2x 50.100 = 8.12 43

② clearing and grubbing

Continuation



| Particulars                                         | Details of actual measurement |    |    |    | Contents of area           |
|-----------------------------------------------------|-------------------------------|----|----|----|----------------------------|
|                                                     | No.                           | L. | B. | D. |                            |
| road land including uprooting wild vegetation       |                               |    |    |    |                            |
| $86 \times 30.00 \times 3.80 = 9030.00 \text{ m}^2$ |                               |    |    |    |                            |
| $1 \times 20.00 \times 3.80 = 70.00 \text{ m}^2$    |                               |    |    |    |                            |
| Total                                               |                               |    |    |    | $9100.00 \text{ m}^2$      |
|                                                     |                               |    |    |    | $\approx 0.91 \text{ Hec}$ |

|                                                                          |  |  |  |  |                     |
|--------------------------------------------------------------------------|--|--|--|--|---------------------|
| ③ Excavation for road work in soil with hydraulic excavator              |  |  |  |  |                     |
| $2 \times 27 \times 30.00 \times 0.375 \times 0.100 = 60.75 \text{ m}^3$ |  |  |  |  |                     |
| $2 \times 1 \times 2.00 \times 0.375 \times 0.100 = 0.15 \text{ m}^3$    |  |  |  |  |                     |
| Total                                                                    |  |  |  |  | $60.90 \text{ m}^3$ |

|                                                                              |  |  |  |  |  |
|------------------------------------------------------------------------------|--|--|--|--|--|
| ④ Construction of embankment with approved material deposited from road work |  |  |  |  |  |
| $11 \times 5.20 \times 0.920 \times 0.100 = 1.488 \text{ m}^3$               |  |  |  |  |  |
| $5 \times 3.00 \times 0.500 \times 0.100 = 1.800 \text{ m}^3$                |  |  |  |  |  |
| $6 \times 3.20 \times 0.420 \times 0.100 = 1.252 \text{ m}^3$                |  |  |  |  |  |
| 60% of item (3)                                                              |  |  |  |  |  |
| $\therefore 60\% \text{ of } 60.90 = 36.54 \text{ m}^3$                      |  |  |  |  |  |

26.08.19

26/8/19



| Particulars                                                              | Details of actual measurement |    |    |    | Contents of area |
|--------------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                          | No.                           | L. | B. | D. |                  |
| <u>Record measurement</u>                                                |                               |    |    |    |                  |
| ① Granular sub-base with                                                 |                               |    |    |    |                  |
| well sorted material -                                                   |                               |    |    |    |                  |
| CH-0 to 720 m -                                                          |                               |    |    |    |                  |
| 3m wide road -                                                           |                               |    |    |    |                  |
| $2 \times 24 \times 30.00 \times 0.375 \times 0.100 = 54.00 \text{ m}^3$ |                               |    |    |    |                  |
| Cor of 90.00 = 38.24 m                                                   |                               |    |    |    |                  |
| 3m probable correction -                                                 |                               |    |    |    |                  |
| Cor of 54.00 of 27.00 = 27.00                                            |                               |    |    |    |                  |
| $6 \times 3.50 \times 0.750 \times 0.100 = 1.575 \text{ m}^3$            |                               |    |    |    |                  |
| 90.00 of 27.00 = 27.00                                                   |                               |    |    |    |                  |
| $9 \times 3.00 \times 0.700 \times 0.100 = 1.890 \text{ m}^3$            |                               |    |    |    |                  |
| 11.71 of 27.00 = 27.00                                                   |                               |    |    |    |                  |
| $11 \times 2.50 \times 0.650 \times 0.100 = 1.788 \text{ m}^3$           |                               |    |    |    |                  |
| ② Goussier of 50.00 of 50.00                                             |                               |    |    |    |                  |
| $16 \times 2.00 \times 0.550 \times 0.100 = 1.760 \text{ m}^3$           |                               |    |    |    |                  |
| $12 \times 4.00 \times 0.500 \times 0.100 = 2.400 \text{ m}^3$           |                               |    |    |    |                  |
| $09 \times 5.00 \times 0.450 \times 0.100 = 2.025 \text{ m}^3$           |                               |    |    |    |                  |

$$07 \times 6.00 \times 0.600 \times 0.100 = 2.52 \text{ m}^3$$

$$14 \times 7.00 \times 0.400 \times 0.100 = 3.92 \text{ m}^3$$

$$5 \times 5.50 \times 0.450 \times 0.100 = 1.238 \text{ m}^3$$

$$8 \times 6.50 \times 0.500 \times 0.100 = 2.600 \text{ m}^3$$

$$\text{Total} = 75.716 \text{ m}^3$$

$$19 \times 2.00 \times (2.52 + 3.92) \times 0.042 = 2.429 \text{ m}^3$$

03.09.19

JB

Atkin  
31/9/19

AE

① 60.00 of 20.00

60.00 of 20.00



## Sch. XLV-Form No. 134

| Particulars                                                                                          | Details of actual measurement |    |    |    | Contents of area |
|------------------------------------------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                                                      | No.                           | L. | B. | D. |                  |
| <u>Record measurement</u>                                                                            |                               |    |    |    |                  |
| ① Providing, laying, spreading and compacting of stone aggregate of specified size to WBM No. 3 -    |                               |    |    |    |                  |
| 1-0 to 720 m,                                                                                        |                               |    |    |    |                  |
| $1 \times 15.00 \times \left( \frac{5.95 + 3.75}{2} \right) \times 0.075 = 5.456 \text{ m}^3$        |                               |    |    |    |                  |
| $9 \times 30.00 \times 3.75 \times 0.075 = 75.94 \text{ m}^3$                                        |                               |    |    |    |                  |
| $1 \times 15.00 \times \left( \frac{3.75 + 5.48 + 3.75}{3} \right) \times 0.075 = 4.868 \text{ m}^3$ |                               |    |    |    |                  |
| $1 \times 16.00 \times 3.75 \times 0.075 = 4.50 \text{ m}^3$                                         |                               |    |    |    |                  |
| $1 \times 15.00 \times \left( \frac{3.75 + 7.10 + 3.75}{3} \right) \times 0.075 = 5.475 \text{ m}^3$ |                               |    |    |    |                  |
| $3 \times 15.00 \times 3.75 \times 0.075 = 12.66 \text{ m}^3$                                        |                               |    |    |    |                  |
| $1 \times 15.00 \times \left( \frac{3.75 + 6.09 + 3.75}{3} \right) \times 0.075 = 5.096 \text{ m}^3$ |                               |    |    |    |                  |
| $5 \times 30.00 \times 3.75 \times 0.075 = 42.19 \text{ m}^3$                                        |                               |    |    |    |                  |
| $1 \times 15.00 \times \left( \frac{3.75 + 5.49 + 3.75}{3} \right) \times 0.075 = 4.872 \text{ m}^3$ |                               |    |    |    |                  |
| $3 \times 15.00 \times 3.75 \times 0.075 = 12.66 \text{ m}^3$                                        |                               |    |    |    |                  |
| $1 \times 15.00 \times \left( \frac{3.75 + 6.00 + 3.75}{3} \right) \times 0.075 = 5.063 \text{ m}^3$ |                               |    |    |    |                  |
| $3 \times 30.00 \times 3.75 \times 0.075 = 25.31 \text{ m}^3$                                        |                               |    |    |    |                  |
| $1 \times 14 \times 3.75 \times 0.075 = 3.93 \text{ m}^3$                                            |                               |    |    |    |                  |
| <b>Total! - 208.02 m<sup>3</sup></b>                                                                 |                               |    |    |    |                  |
| 12.09.19<br>SE                                                                                       |                               |    |    |    |                  |
| AK                                                                                                   |                               |    |    |    |                  |
| 12/9/19                                                                                              |                               |    |    |    |                  |
| AK                                                                                                   |                               |    |    |    |                  |



| Particulars                                                                                   | Details of actual measurement |    |    |    | Contents of area |
|-----------------------------------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                                               | No.                           | L. | B. | D. |                  |
| <u>Record measurement</u>                                                                     |                               |    |    |    |                  |
| PCC culvert (1.00 m x 1.80 m)                                                                 |                               |    |    |    |                  |
| ① Earth work in excavation                                                                    |                               |    |    |    |                  |
| for structure as per ---                                                                      |                               |    |    |    |                  |
| $2 \times 9.10 \times 2.133 \times 1.75 = 67.94 \text{ m}^3$                                  |                               |    |    |    |                  |
| $4 \times 1.767 \times 1.920 \times 1.75 = 23.74 \text{ m}^3$                                 |                               |    |    |    |                  |
| <del>Total - 89.68 m<sup>3</sup></del>                                                        |                               |    |    |    |                  |
| <del>1 x 12.00 x (3.32 + 0.00 + 3.32) = 91.68 m<sup>3</sup></del>                             |                               |    |    |    |                  |
| ② Sand filling in foundation                                                                  |                               |    |    |    |                  |
| trenches as per ---                                                                           |                               |    |    |    |                  |
| $1 \times 7.70 \times 0.629 \times 0.10 = 0.489 \text{ m}^3$                                  |                               |    |    |    |                  |
| <del>1 x 12.00 x (3.32 + 0.00 + 3.32) = 91.68 m<sup>3</sup></del>                             |                               |    |    |    |                  |
| ③ Providing PCC mix concrete                                                                  |                               |    |    |    |                  |
| for plain concrete in open                                                                    |                               |    |    |    |                  |
| foundations ---                                                                               |                               |    |    |    |                  |
| $2 \times 9.10 \times 2.133 \times 0.200 = 7.764 \text{ m}^3$                                 |                               |    |    |    |                  |
| $4 \times 1.767 \times 1.920 \times 0.200 = 2.714 \text{ m}^3$                                |                               |    |    |    |                  |
| $1 \times 7.700 \times 0.736 \times 0.150 = 0.850 \text{ m}^3$                                |                               |    |    |    |                  |
| <del>Total - 11.328 m<sup>3</sup></del>                                                       |                               |    |    |    |                  |
| <del>1 x 1.80 x (0.50 + 0.00 + 0.50) x 1.20 = 0.54 m<sup>3</sup></del>                        |                               |    |    |    |                  |
| ④ Brick masonry work in                                                                       |                               |    |    |    |                  |
| cement mortar in foundation                                                                   |                               |    |    |    |                  |
| complete ---                                                                                  |                               |    |    |    |                  |
| $2 \times 8.30 \times \left( \frac{1.933 + 1.333}{2} \right) \times 1.40 = 37.95 \text{ m}^3$ |                               |    |    |    |                  |
| $4 \times 1.767 \times \left( \frac{1.72 + 1.12}{2} \right) \times 1.90 = 14.05 \text{ m}^3$  |                               |    |    |    |                  |
| <del>Total - 52.00 m<sup>3</sup></del>                                                        |                               |    |    |    |                  |



| Particulars | Details of actual measurement |    |    |    | Contents of area |
|-------------|-------------------------------|----|----|----|------------------|
|             | No.                           | L. | B. | D. |                  |

|                                                                                  |  |  |  |  |                            |
|----------------------------------------------------------------------------------|--|--|--|--|----------------------------|
| ⑤ Brick masonry work in cement mortar in sub-structure and ———                   |  |  |  |  |                            |
| 2 x 7.50 x $\left(\frac{1.133 + 0.70}{2}\right) \times 1.30 = 17.87 \text{ m}^3$ |  |  |  |  |                            |
| 4 x 1.984 x $\left(\frac{0.920 + 0.40}{2}\right) \times 1.56 = 8.17 \text{ m}^3$ |  |  |  |  |                            |
|                                                                                  |  |  |  |  | Total 26.04 m <sup>3</sup> |
| ⑥ Supplere, bedding and placing 14750 bar reinforcement in super structure ———   |  |  |  |  |                            |
| 3m Abutment cap, Ditch wall                                                      |  |  |  |  |                            |
| ⑦ Return wall coping ———                                                         |  |  |  |  |                            |
| 8mm $\phi$ bars                                                                  |  |  |  |  |                            |
| 2 x 35 x 2.05 x 0.39 = 55.829 kg                                                 |  |  |  |  |                            |
| 4 x 18 x 0.98 x 0.39 = 22.875 kg                                                 |  |  |  |  | 22.932 kg                  |
| 10mm $\phi$ distribution                                                         |  |  |  |  |                            |
| 2 x 5 x 7.45 x 0.62 = 46.190 kg                                                  |  |  |  |  |                            |
| 4 x 4 x 2.15 x 0.62 = 21.328 kg                                                  |  |  |  |  |                            |
| 3m Rec slab                                                                      |  |  |  |  |                            |
| 16mm $\phi$ main bar in bottom layer                                             |  |  |  |  |                            |
| 1 x 51 x 1.50 x 1.58 = 120.870 kg                                                |  |  |  |  |                            |
| 10mm $\phi$ main in top                                                          |  |  |  |  |                            |
| 1 x 51 x 1.50 x 0.62 = 47.430 kg                                                 |  |  |  |  |                            |
| 3m top & bottom distribution 10mm $\phi$                                         |  |  |  |  |                            |
| 2 x 11 x 7.45 x 0.62 = 101.618 kg                                                |  |  |  |  |                            |
|                                                                                  |  |  |  |  | 416.197                    |
|                                                                                  |  |  |  |  | Total! - 416.08 kg         |
|                                                                                  |  |  |  |  | = 0.416 MT.                |
| ⑧ Plain/Reinforced cement concrete in sub-structure ———                          |  |  |  |  |                            |
| 2 x 7.50 x 0.700 x 0.200 = 2.10 m <sup>3</sup>                                   |  |  |  |  |                            |
| 2 x 7.50 x 0.900 x 0.210 = 1.26 m <sup>3</sup>                                   |  |  |  |  |                            |

Continuation



| Particulars                                                                 | Details of actual measurement |    |    |    | Contents of area            |
|-----------------------------------------------------------------------------|-------------------------------|----|----|----|-----------------------------|
|                                                                             | No.                           | L. | B. | D. |                             |
| $4 \times 2.20 \times 0.90 \times 0.15 = 0.528 \text{ m}^3$                 |                               |    |    |    |                             |
| ④ $670 \text{ cm} \times 650 \text{ cm} \times 20 \text{ cm}$               |                               |    |    |    | total - $3.888 \text{ m}^3$ |
|                                                                             |                               |    |    |    |                             |
| ⑧ providing bitumen painting over top surface of                            |                               |    |    |    |                             |
| $2 \times 7.50 \times 0.300 = 4.50 \text{ m}^2$                             |                               |    |    |    |                             |
| $2 \times 7.50 \times 0.210 = 3.18 \text{ m}^2$                             |                               |    |    |    |                             |
| total -                                                                     |                               |    |    |    | $7.68 \text{ m}^2$          |
|                                                                             |                               |    |    |    |                             |
| ⑨ providing and laying reinforced cement concrete in super structure as per |                               |    |    |    |                             |
| $1 \times 7.50 \times 1.560 \times 0.210 = 2.457 \text{ m}^3$               |                               |    |    |    |                             |
| ⑩ providing and building joint sealing compounds as per                     |                               |    |    |    |                             |
| $2 \times 7.50 \times 0.10 \times 0.10 = 0.15 \text{ m}^3$                  |                               |    |    |    |                             |
| ⑪ brick masonry work in cement mortar (1:3) in parapet -                    |                               |    |    |    |                             |
| $2 \times 7.00 \times 0.400 \times 0.600 = 3.36 \text{ m}^3$                |                               |    |    |    |                             |
| ⑫ plastering with cm (1:4), 15mm thick on                                   |                               |    |    |    |                             |
| $2 \times 2 \times 0.917 \times 1.30 = 4.768 \text{ m}^2$                   |                               |    |    |    |                             |

Continuation



| Particulars                                                 | Details of actual measurement |    |    |    | Contents of area      |
|-------------------------------------------------------------|-------------------------------|----|----|----|-----------------------|
|                                                             | No.                           | L. | B. | D. |                       |
| ⑮ $2 \times 7.50 \times 1.300 = 19.80 \text{ m}^2$          |                               |    |    |    |                       |
| $4 \times 0.660 \times 1.560 = 4.118 \text{ m}^2$           |                               |    |    |    |                       |
| $4 \times 2.084 \times 1.300 = 10.836 \text{ m}^2$          |                               |    |    |    |                       |
| $4 \times 2.30 \times 0.260 = 2.392 \text{ m}^2$            |                               |    |    |    |                       |
| $4 \times 7.00 \times 0.600 = 16.800 \text{ m}^2$           |                               |    |    |    |                       |
| ⑭ $2 \times 7.00 \times 0.400 = 5.600 \text{ m}^2$          |                               |    |    |    |                       |
| $4 \times 0.400 \times 0.600 = 0.96 \text{ m}^2$            |                               |    |    |    |                       |
| Total -                                                     |                               |    |    |    | 64.974 m <sup>2</sup> |
| ⑬ Providing 1.5mm cement                                    |                               |    |    |    |                       |
| pumice including                                            |                               |    |    |    |                       |
| Parquet walls                                               |                               |    |    |    |                       |
| $4 \times 7.00 \times 0.600 = 16.800 \text{ m}^2$           |                               |    |    |    |                       |
| $2 \times 7.00 \times 0.400 = 5.600 \text{ m}^2$            |                               |    |    |    |                       |
| $4 \times 0.400 \times 0.600 = 0.960 \text{ m}^2$           |                               |    |    |    |                       |
| Total 23.36 m <sup>2</sup>                                  |                               |    |    |    |                       |
| ⑭ Providing weep holes in brick                             |                               |    |    |    |                       |
| masonry / plain / reinforced                                |                               |    |    |    |                       |
| concrete                                                    |                               |    |    |    |                       |
| ⑮ $2 \times 6 + 4 \times 4 = 28.00 \text{ Nos.}$            |                               |    |    |    |                       |
| HP channel (2 Nos. of 100mm)                                |                               |    |    |    |                       |
| ⑯ E/W in excavation for                                     |                               |    |    |    |                       |
| foundation                                                  |                               |    |    |    |                       |
| $2 \times 6.95 \times 1.40 \times 1.50 = 27.09 \text{ m}^3$ |                               |    |    |    |                       |

Continuation



| Particulars                                                                                                                                                                                                                                                                                                                                                                           | Details of actual measurement |    |    |    | Contents of area |
|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                                                                                                                                                                                                                                                                                                                                       | No.                           | L. | B. | D. |                  |
| 12) Providing 1st course in foundation<br>$1 \times 4.85 \times 1.53 \times 0.365 = 2.708 \text{ m}^3$<br>HB 5.40 x 1.53 x 0.365 = 3.00<br>Total 2.708 m <sup>3</sup><br>For 02 HP = $2 \times 2.708 = 5.416 \text{ m}^3$                                                                                                                                                             |                               |    |    |    |                  |
| 13) Providing 1st course in foundation<br>$2 \times 6.45 \times 1.40 \times 0.18 = 2.709 \text{ m}^3$                                                                                                                                                                                                                                                                                 |                               |    |    |    |                  |
| 14) Providing 1st course in foundation<br>$1 \times 4.931 \times 1.53 \times 0.280 = 1.886 \text{ m}^3$<br>Less brickwork<br>$0.28 \times \frac{\pi}{4} \times 1.23^2 \times 5.496 = 1.633 \text{ m}^3$<br>Total 1.253 m <sup>3</sup><br>For 2 HP = $2 \times 1.253 = 2.506 \text{ m}^3$                                                                                              |                               |    |    |    |                  |
| 15) Brick masonry work in<br>cm (1:4) in head well<br>$2 \times 6.15 \times \left( \frac{1.25 + 0.90}{2} \right) \times 2.88 = 26.181 \text{ m}^3$<br>26) 1.20 x 0.90 x 1.20 = 1.296 m <sup>3</sup><br>Less brickwork<br>$2 \times \frac{\pi}{4} \times 1.23^2 \times 0.622 = 1.478 \text{ m}^3$<br>Total 30.607 m <sup>3</sup><br>For 02 HP = $30.607 \times 2 = 61.214 \text{ m}^3$ |                               |    |    |    |                  |
| 17) Providing and laying 1st<br>pipe 14P-3 for culverts<br>For 2 HP = $2 \times 3 \times 2.50 = 15.00 \text{ m}^3$                                                                                                                                                                                                                                                                    |                               |    |    |    |                  |
| 18) Plastering with cm (1:4)<br>on brick work<br>$2 \times 6.15 \times 3.78 = 46.494 \text{ m}^2$                                                                                                                                                                                                                                                                                     |                               |    |    |    |                  |



| Particulars                                                        | Details of actual measurement |    |    |    | Contents of area                          |
|--------------------------------------------------------------------|-------------------------------|----|----|----|-------------------------------------------|
|                                                                    | No.                           | L. | B. | D. |                                           |
| ① $2 \times 6.15 \times 0.600$                                     |                               |    |    |    | $= 7.38 \text{ m}^2$                      |
| $2 \times 6.15 \times 0.400$                                       |                               |    |    |    | $= 4.92 \text{ m}^2$                      |
| $4 \times 0.825 \times 2.58$                                       |                               |    |    |    | $= 8.514 \text{ m}^2$                     |
| $4 \times 0.400 \times 1.200$                                      |                               |    |    |    | $= 1.920 \text{ m}^2$                     |
| Less for pipe<br>$2 \times \pi \times 1.23^2$                      |                               |    |    |    | $= 6.02.377 \text{ m}^2$                  |
|                                                                    |                               |    |    |    | Total $66.851 \text{ m}^2$                |
| For 02 HP                                                          |                               |    |    |    | $= 66.851 \times 2 = 133.702 \text{ m}^2$ |
| ② providing 1.80 mm cement<br>puzzing including curing<br>carriage |                               |    |    |    |                                           |
| ③ $2 \times 6.15 \times 0.400$                                     |                               |    |    |    | $= 4.92 \text{ m}^2$                      |
| $4 \times 0.400 \times 1.200$                                      |                               |    |    |    | $= 1.92 \text{ m}^2$                      |
| $2 \times 6.15 \times 0.600$                                       |                               |    |    |    | $= 7.38 \text{ m}^2$                      |
|                                                                    |                               |    |    |    | Total $14.220 \text{ m}^2$                |
| For 02 HP                                                          |                               |    |    |    | $= 14.220 \times 2 = 28.440 \text{ m}^2$  |
| ④                                                                  |                               |    |    |    |                                           |
| ⑤                                                                  |                               |    |    |    |                                           |
| ⑥                                                                  |                               |    |    |    |                                           |
| ⑦                                                                  |                               |    |    |    |                                           |
| ⑧                                                                  |                               |    |    |    |                                           |
| ⑨                                                                  |                               |    |    |    |                                           |
| ⑩                                                                  |                               |    |    |    |                                           |
| ⑪                                                                  |                               |    |    |    |                                           |
| ⑫                                                                  |                               |    |    |    |                                           |
| ⑬                                                                  |                               |    |    |    |                                           |
| ⑭                                                                  |                               |    |    |    |                                           |
| ⑮                                                                  |                               |    |    |    |                                           |
| ⑯                                                                  |                               |    |    |    |                                           |
| ⑰                                                                  |                               |    |    |    |                                           |
| ⑱                                                                  |                               |    |    |    |                                           |
| ⑲                                                                  |                               |    |    |    |                                           |
| ⑳                                                                  |                               |    |    |    |                                           |
| ㉑                                                                  |                               |    |    |    |                                           |
| ㉒                                                                  |                               |    |    |    |                                           |
| ㉓                                                                  |                               |    |    |    |                                           |
| ㉔                                                                  |                               |    |    |    |                                           |
| ㉕                                                                  |                               |    |    |    |                                           |
| ㉖                                                                  |                               |    |    |    |                                           |
| ㉗                                                                  |                               |    |    |    |                                           |
| ㉘                                                                  |                               |    |    |    |                                           |
| ㉙                                                                  |                               |    |    |    |                                           |
| ㉚                                                                  |                               |    |    |    |                                           |
| ㉛                                                                  |                               |    |    |    |                                           |
| ㉜                                                                  |                               |    |    |    |                                           |
| ㉝                                                                  |                               |    |    |    |                                           |
| ㉞                                                                  |                               |    |    |    |                                           |
| ㉟                                                                  |                               |    |    |    |                                           |
| ㊱                                                                  |                               |    |    |    |                                           |
| ㊲                                                                  |                               |    |    |    |                                           |
| ㊳                                                                  |                               |    |    |    |                                           |
| ㊴                                                                  |                               |    |    |    |                                           |
| ㊵                                                                  |                               |    |    |    |                                           |
| ㊶                                                                  |                               |    |    |    |                                           |
| ㊷                                                                  |                               |    |    |    |                                           |
| ㊸                                                                  |                               |    |    |    |                                           |
| ㊹                                                                  |                               |    |    |    |                                           |
| ㊺                                                                  |                               |    |    |    |                                           |
| ㊻                                                                  |                               |    |    |    |                                           |
| ㊼                                                                  |                               |    |    |    |                                           |
| ㊽                                                                  |                               |    |    |    |                                           |
| ㊾                                                                  |                               |    |    |    |                                           |
| ㊿                                                                  |                               |    |    |    |                                           |



| Particulars                                                                                | Details of actual measurement |    |    |    | Contents of area |
|--------------------------------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                                            | No.                           | L. | B. | D. |                  |
| 1st on A/c bill-                                                                           |                               |    |    |    |                  |
| Abstract of cost                                                                           |                               |    |    |    |                  |
| ① setting out pillars - - -                                                                |                               |    |    |    |                  |
| 2.60 km (vide TMBP-01)                                                                     |                               |    |    |    |                  |
| @ Rs. 31168.69/km = Rs. 81039.00/-                                                         |                               |    |    |    |                  |
| ② clearing and grubbing road land including - - -                                          |                               |    |    |    |                  |
| 0.91 Hae. (vide TMBP-02)                                                                   |                               |    |    |    |                  |
| @ Rs. 48771.46/Hae = Rs. 44382.00/-                                                        |                               |    |    |    |                  |
| ③ Excavation for road work in soil with hydrolic - - -                                     |                               |    |    |    |                  |
| 60.90 m <sup>3</sup> (vide TMBP-02)                                                        |                               |    |    |    |                  |
| @ Rs. 72.56/m <sup>3</sup> = Rs. 4419.00/-                                                 |                               |    |    |    |                  |
| ④ construction of embankment with approved material deposited broom road was cutting - - - |                               |    |    |    |                  |
| 36.84 m <sup>3</sup> (vide TMBP-02)                                                        |                               |    |    |    |                  |
| @ Rs. 29.66/m <sup>3</sup> = Rs. 1084.00/-                                                 |                               |    |    |    |                  |
| ⑤ Granular sub-base with well graded material - - -                                        |                               |    |    |    |                  |
| 75.716 m <sup>3</sup> (vide TMBP-03)                                                       |                               |    |    |    |                  |
| @ Rs. 2493.35/m <sup>3</sup> = Rs. 188786.00/-                                             |                               |    |    |    |                  |

Continuation



| Particulars                                                | Details of actual measurement |    |    |    | Contents of area |
|------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                            | No.                           | L. | B. | D. |                  |
| ⑥ Providing, laying, spreading and compacting stone        |                               |    |    |    |                  |
| 208.02 m <sup>3</sup>                                      |                               |    |    |    |                  |
| 280.02 m <sup>3</sup>                                      |                               |    |    |    |                  |
| ⑨                                                          |                               |    |    |    |                  |
| 208.02 m <sup>3</sup>                                      |                               |    |    |    |                  |
| 280.02 m <sup>3</sup>                                      |                               |    |    |    |                  |
| @ Rs. 3243.21/m <sup>3</sup> = Rs. 41792.00/-              |                               |    |    |    |                  |
| ⑦ Earth work in excavation for structure as per            |                               |    |    |    |                  |
| 91.68 m <sup>3</sup>                                       |                               |    |    |    |                  |
| 89.68 m <sup>3</sup>                                       |                               |    |    |    |                  |
| 59.596 m <sup>3</sup>                                      |                               |    |    |    |                  |
| 149.296 m <sup>3</sup>                                     |                               |    |    |    |                  |
| 151.276 m <sup>3</sup>                                     |                               |    |    |    |                  |
| @ Rs. 280.02/m <sup>3</sup> = Rs. 42360.00/-               |                               |    |    |    |                  |
| ⑧ Sand filling in foundation trenches as per schedule      |                               |    |    |    |                  |
| 0.484 m <sup>3</sup>                                       |                               |    |    |    |                  |
| @ Rs. 429.61/m <sup>3</sup> = Rs. 208.00/-                 |                               |    |    |    |                  |
| ⑨ Providing per m <sup>3</sup> concrete for plain concrete |                               |    |    |    |                  |
| 11.328 m <sup>3</sup>                                      |                               |    |    |    |                  |
| 5.924 m <sup>3</sup>                                       |                               |    |    |    |                  |
| 17.252 m <sup>3</sup>                                      |                               |    |    |    |                  |
| @ Rs. 5439.18/m <sup>3</sup> = Rs. 93837.00/-              |                               |    |    |    |                  |
| ⑩ Brick masonry work in cement mortar (1:4)                |                               |    |    |    |                  |

Continuation



| Particulars                                                                       | Details of actual measurement |    |    |    | Contents of area |
|-----------------------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                                   | No.                           | L. | B. | D. |                  |
| (37) 32.00 m <sup>3</sup> (vide TMBP-05)                                          |                               |    |    |    |                  |
| @ Rs. 6366.83/m <sup>3</sup> = Rs. 331078.00/-                                    |                               |    |    |    |                  |
| (38+30) 26.04 m <sup>3</sup> (vide TMBP-06)                                       |                               |    |    |    |                  |
| 61.214 m <sup>3</sup> (vide TMBP-09)                                              |                               |    |    |    |                  |
| 87.254 m <sup>3</sup>                                                             |                               |    |    |    |                  |
| @ Rs. 6708.73/m <sup>3</sup> = Rs. 585364.00/-                                    |                               |    |    |    |                  |
| (12) Plain/reinforced cement concrete (M-20) in sub-structure complete as per --- |                               |    |    |    |                  |
| (39) 3.888 m <sup>3</sup> (vide TMBP-07)                                          |                               |    |    |    |                  |
| @ Rs. 6559.36/m <sup>3</sup> = Rs. 25503.00/-                                     |                               |    |    |    |                  |
| (13) Providing Bituminous painting over top surface of ---                        |                               |    |    |    |                  |
| (40) 7.65 m <sup>2</sup> (vide TMBP-07)                                           |                               |    |    |    |                  |
| @ Rs. 15.12/m <sup>2</sup> = Rs. 116.00/-                                         |                               |    |    |    |                  |
| (41) Providing and laying reinforced cement concrete in Super structure ---       |                               |    |    |    |                  |
| 2.957 m <sup>3</sup> (vide TMBP-07)                                               |                               |    |    |    |                  |
| @ Rs. 7801.60/m <sup>3</sup> = Rs. 19169.00/-                                     |                               |    |    |    |                  |



| Particulars                                                                                                                                                                                                              | Details of actual measurement |    |    |    | Contents of area |
|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                                                                                                                                                                          | No.                           | L. | B. | D. |                  |
| 15) Supplying, cutting and placing<br>1480 bar reinforcement<br>in sub-structure ---<br>0.416 MT (vide TMBP-06)<br>@ Rs. 63860.92/MT = Rs. 26566.00/-<br>@ Rs. 12.15/kg = Rs. 5.05/-                                     |                               |    |    |    |                  |
| 16) Providing and billing sand<br>sealed compounds as per ---<br>15.00 m (vide TMBP-07)<br>@ Rs. 38.15/m = Rs. 572.00/-<br>@ Rs. 220.39/kg = Rs. 5220.00/-                                                               |                               |    |    |    |                  |
| 17) Brick masonry work in<br>cm (1:3) in parapet ---<br>3.36 m <sup>3</sup> (vide TMBP-07)<br>44) @ Rs. 7376.79/m <sup>3</sup> = Rs. 24786.00/-                                                                          |                               |    |    |    |                  |
| 18) Plastering with cm (1:4)<br>15mm thick --- (vide TMBP-08)<br>64.974 m <sup>2</sup> (vide TMBP-08)<br>133.702 m <sup>2</sup> (vide TMBP-10)<br>198.676 m <sup>2</sup><br>@ Rs. 188.76/m <sup>2</sup> = Rs. 37502.00/- |                               |    |    |    |                  |
| 19) Providing 1.5mm cement<br>punning included ---<br>23.36 m <sup>2</sup> (vide TMBP-08)                                                                                                                                |                               |    |    |    |                  |

Continuation



| Particulars | Details of actual measurement |    |    |    | Contents of area |
|-------------|-------------------------------|----|----|----|------------------|
|             | No.                           | L. | B. | D. |                  |

|       |                                       |                 |  |  |  |
|-------|---------------------------------------|-----------------|--|--|--|
| 33+46 | 28.94 m <sup>2</sup>                  | Crate MBP-10)   |  |  |  |
|       | 51.80 m <sup>2</sup>                  |                 |  |  |  |
|       | @ Rs. 47.73 / m <sup>2</sup>          | = Rs. 2472.00/- |  |  |  |
|       |                                       |                 |  |  |  |
|       | ② Provide weep holes in brick masonry |                 |  |  |  |
|       | 28.00 Nos.                            | Crate MBP-08)   |  |  |  |
| 47    | @ Rs. 115.07 / each                   | = Rs. 3222.00/- |  |  |  |
|       |                                       |                 |  |  |  |
|       | ② Provide 2 large Rods                |                 |  |  |  |
|       | NP-3 bar each (100mm)                 | on bed slab     |  |  |  |

15.00 m Crate MBP-09)

37 @ Rs 3538.12 / m = Rs 53072.00/-

Total: Rs. 2239619.00/-  
2240187.00

Less 10% below as contract (C) 223962.00/-  
2240187.00

Limit p. 2015657 = Rs. 2015657.00/-  
20,16,168.00

13.09.19 JE

13/9/19

13.9.19 EC

### Material Statement

① E/W :- Nil.

② Stone metal/chips/crushed stone

:- 399.01 m<sup>3</sup>

③ coarse sand:- 75.220 m<sup>3</sup>

④ Local sand:- 0.484 m<sup>3</sup>

⑤ steel reinforcement:- 0.416 MT.

⑥ Bricks:- 71305 Nos.

13.09.19 JE

C.O.P. 2015657 or



1st on A/C Bill  
Memo of Payment.

Vr No -

dt. 16

Sch. XLV-Form No. 134

B.P.S. 2015657.-

| Particulars                     | Details of actual measurement |    |    |    | Contents of area |
|---------------------------------|-------------------------------|----|----|----|------------------|
|                                 | No.                           | L. | B. | D. |                  |
| By 8% S.D                       |                               |    |    |    | 1 61253:-        |
| By 1% D.T                       |                               |    |    |    | 20157:-          |
| By 1% L.Cen                     |                               |    |    |    | 20157:-          |
| By 1% CBST                      |                               |    |    |    | 20157:-          |
| By 1% SBST                      |                               |    |    |    | 20157:-          |
| By S.F 10%                      |                               |    |    |    | 616332:-         |
| By Royalty M.D                  |                               |    |    |    | 68961:-          |
| Total Deduction                 |                               |    |    |    | 3 72475:-        |
| By Cheque                       |                               |    |    |    | 16 43182:-       |
| Total                           |                               |    |    |    | 20 15657:-       |
| Pass for Rs. 2015657.- (Rupees) |                               |    |    |    |                  |

Twenty Lacs fifteen thousand.  
Six hundred fifty seven only

8.12.19

Executive Engineer  
R.W.D. Works Div.

18/12/19.

18/12/19

Ref No - 2019 122006/167

20/12/2019

Continuation



| Particulars                        | Details of actual measurement |    |    |    | Contents of area |
|------------------------------------|-------------------------------|----|----|----|------------------|
|                                    | No.                           | L. | B. | D. |                  |
| <del>E/w calculation</del>         |                               |    |    |    |                  |
| Name of work - Const. of road      |                               |    |    |    |                  |
| from Purvi chaurak road No. 14     |                               |    |    |    |                  |
| of Gandelha panchayat to           |                               |    |    |    |                  |
| Domasi hote hue Anik Lal           |                               |    |    |    |                  |
| Prasad Yadav ghar hote hue         |                               |    |    |    |                  |
| Rangwansap Yadav ghar hote         |                               |    |    |    |                  |
| hue Bhaskat mukhya sadak tak.      |                               |    |    |    |                  |
| Name of Agency - Aditya Kr. Singh. |                               |    |    |    |                  |
| Agreement No. - 04 SBD/19-20.      |                               |    |    |    |                  |
| Date of Start - 19.07.2019         |                               |    |    |    |                  |
| Date of completion - 18.07.2020    |                               |    |    |    |                  |

### Record measurement

Date - 10.10.2021

1. Const. of granular sub-base by providing well graded material etc-do-do-all comp. job —

For P.C.C

welding

$$2 \times 3 \times 30.0 \times 0.375 \times 0.100 = 6.75 \text{ m}^3$$

$$2 \times 1 \times 2.0 \times 0.375 \times 0.100 = 0.15 \text{ m}^3$$

$$3 \times 30.0 \times 3.75 \times 0.100 = 33.75 \text{ m}^3$$

$$1 \times 10.0 \times 3.75 \times 0.100 = 3.75 \text{ m}^3$$

$$\text{Profile } 5 \times 2.50 \times 0.500 \times 0.100 = 0.625 \text{ m}^3$$

$$8 \times 4.0 \times 0.500 \times 0.100 = 1.6 \text{ m}^3$$

$$7 \times 3.0 \times 0.600 \times 0.100 = 1.26 \text{ m}^3$$

Continuation



## Sch. XLV-Form No. 134

| Particulars                                                                                                  | Details of actual measurement |    |    |    | Contents of area                 |
|--------------------------------------------------------------------------------------------------------------|-------------------------------|----|----|----|----------------------------------|
|                                                                                                              | No.                           | L. | B. | D. |                                  |
| <u>for B.T.</u>                                                                                              |                               |    |    |    |                                  |
| $7 \times 30.0 \times 4.05 \times 0.200 = 170.1 \text{ m}^3$                                                 |                               |    |    |    |                                  |
| $1 \times 24.0 \times 4.05 \times 0.200 = 19.44 \text{ m}^3$                                                 |                               |    |    |    |                                  |
|                                                                                                              |                               |    |    |    | <del>313.141 m<sup>3</sup></del> |
|                                                                                                              |                               |    |    |    | <u>237.485</u>                   |
| <u>2. Pvg. laying, spreading and compacting stone aggregates of specific sizes to water bound macadam of</u> |                               |    |    |    |                                  |
| <u>WBM grading - 3 etc-do-</u>                                                                               |                               |    |    |    |                                  |
| <u>do-all comp. job</u>                                                                                      |                               |    |    |    |                                  |
| $3 \times 30.0 \times 3.75 \times 0.075 = 25.312 \text{ m}^3$                                                |                               |    |    |    |                                  |
| $1 \times 10.0 \times \frac{(3.75 + 4.05)}{2} \times 0.075 = 2.906 \text{ m}^3$                              |                               |    |    |    |                                  |
| $3 \times 30.0 \times 3.75 \times 0.075 = 25.312 \text{ m}^3$                                                |                               |    |    |    |                                  |
| $7 \times 30.0 \times 3.75 \times 0.075 = 59.06 \text{ m}^3$                                                 |                               |    |    |    |                                  |
| $1 \times 12.0 \times \frac{(3.75 + 4.05)}{2} \times 0.075 = 3.51 \text{ m}^3$                               |                               |    |    |    |                                  |
| $1 \times 18.0 \times 3.75 \times 0.075 = 5.062 \text{ m}^3$                                                 |                               |    |    |    |                                  |
|                                                                                                              |                               |    |    |    | <u>121.162 m<sup>3</sup></u>     |
| <u>3. Const. of unreinforced plain cement thickness as per design etc-do-do-all comp. job</u>                |                               |    |    |    |                                  |

Continuation



## Sch. XLV-Form No. 134

| Particulars                                                                     | Details of actual measurement |    |    |    | Contents of area     |
|---------------------------------------------------------------------------------|-------------------------------|----|----|----|----------------------|
|                                                                                 | No.                           | L. | B. | D. |                      |
| 1x15.0x(5.95+3.75)x0.160=                                                       |                               |    |    |    | 11.64m <sup>3</sup>  |
| 9x30.0x3.75x0.160=                                                              |                               | 2  |    |    | 162.0m <sup>3</sup>  |
| 1x15.0x(3.75+5.48+3.75)x0.160=                                                  |                               |    |    |    | 10.38m <sup>3</sup>  |
| 1x16.0x3.75x0.160=                                                              |                               | 3  |    |    | 9.6m <sup>3</sup>    |
| 1x15.0x(3.75+5.0+3.75)x0.160=                                                   |                               |    |    |    | 9.99m <sup>3</sup>   |
| 3x15.0x3.75x0.160=                                                              |                               | 3  |    |    | 27.0m <sup>3</sup>   |
| 1x15.0x(3.75+4.2+3.75)x0.160=                                                   |                               |    |    |    | 9.36m <sup>3</sup>   |
| 5x30.0x3.75x0.160=                                                              |                               |    |    |    | 90.0m <sup>3</sup>   |
| 1x15.0x(3.75+5.49+3.75)x0.160=                                                  |                               |    |    |    | 10.39m <sup>3</sup>  |
| 3x15.0x3.75x0.160=                                                              |                               | 3  |    |    | 27.0m <sup>3</sup>   |
| 1x15.0x(3.75+4.3+3.75)x0.160=                                                   |                               |    |    |    | 9.43m <sup>3</sup>   |
| 3x30.0x3.75x0.160=                                                              |                               |    |    |    | 54.0m <sup>3</sup>   |
| 1x14.0x3.75x0.160=                                                              |                               |    |    |    | 8.4m <sup>3</sup>    |
| 3x30.0x3.75x0.160=                                                              |                               |    |    |    | 54.0m <sup>3</sup>   |
| 1x10.0x(3.75+4.0)x0.160=                                                        |                               | 2  |    |    | 6.2m <sup>3</sup>    |
| 5x15.0x3.75x0.160=                                                              |                               |    |    |    | 45.0m <sup>3</sup>   |
| 1x17.0x3.75x0.160=                                                              |                               |    |    |    | 10.2m <sup>3</sup>   |
|                                                                                 |                               |    |    |    | 554.59m <sup>3</sup> |
| 4. Prg. & applying binder coat with bitumen emulsion (SS-1) etc-do-all comp job |                               |    |    |    |                      |
| 7x30.0x3.75=                                                                    |                               |    |    |    | 787.5m <sup>2</sup>  |
| 1x14.0x3.75=                                                                    |                               |    |    |    | 52.5m <sup>2</sup>   |
| 1x10.0x(3.75+4.0)=                                                              |                               |    |    |    | 38.75m <sup>2</sup>  |
|                                                                                 |                               | 2  |    |    | 878.75m <sup>2</sup> |

Continuation



## Sch. XLV-Form No. 134

| Particulars                                                                                                          | Details of actual measurement |    |    |    | Contents of area |
|----------------------------------------------------------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                                                                      | No.                           | L. | B. | D. |                  |
| 5. Pvg. & applying tack coat with bitumen emulsion etc - do-do - all comp. job —                                     |                               |    |    |    |                  |
| $7 \times 30.0 \times 3.75 = 787.5 \text{ m}^2$                                                                      |                               |    |    |    |                  |
| $1 \times 14.0 \times 3.75 = 52.5 \text{ m}^2$                                                                       |                               |    |    |    |                  |
| $1 \times 10.0 \times (3.75 + 4.0) = 38.75 \text{ m}^2$                                                              |                               |    |    |    |                  |
| $2 \times 11.0 \times 3.12 \times 0.10 = 4.0$                                                                        |                               |    |    |    |                  |
| $878.75 \text{ m}^2$                                                                                                 |                               |    |    |    |                  |
| 6. Pvg. laying & rolling of close graded premix surfacing etc - do-do - all comp. job —                              |                               |    |    |    |                  |
| $7 \times 30.0 \times 3.75 = 787.5 \text{ m}^2$                                                                      |                               |    |    |    |                  |
| $1 \times 14.0 \times 3.75 = 52.5 \text{ m}^2$                                                                       |                               |    |    |    |                  |
| $1 \times 10.0 \times (3.75 + 4.0) = 38.75 \text{ m}^2$                                                              |                               |    |    |    |                  |
| $2 \times 11.0 \times 3.12 \times 0.10 = 4.0$                                                                        |                               |    |    |    |                  |
| $878.75 \text{ m}^2$                                                                                                 |                               |    |    |    |                  |
| 7. Const. of embankment with material obtained from borrow pits with a lift upto 1.5 m etc - do-do - all comp. job — |                               |    |    |    |                  |
| Elvel calculation                                                                                                    |                               |    |    |    |                  |



## Sch. XLV-Form No. 134

| Particulars     | Details of actual measurement |                  |                 |             | Contents of area |
|-----------------|-------------------------------|------------------|-----------------|-------------|------------------|
|                 | No.                           | L.               | B.              | D.          |                  |
| <u>Chainage</u> | <u>Fill Area</u>              | <u>mean Area</u> | <u>Distance</u> | <u>Fill</u> | <u>volume</u>    |
| 0.000           | 1.350                         |                  |                 |             |                  |
| 0.050           | 1.480                         | 1.42             | 50              | 70.75       |                  |
| 0.100           | 1.240                         | 1.36             | 50              | 68.00       |                  |
| 0.150           | 1.330                         | 1.29             | 50              | 64.25       |                  |
| 0.200           | 1.330                         | 1.33             | 50              | 66.50       |                  |
| 0.250           | 1.440                         | 1.39             | 50              | 69.25       |                  |
| 0.300           | 1.550                         | 1.50             | 50              | 74.75       |                  |
| 0.350           | 1.360                         | 1.46             | 50              | 72.75       |                  |
| 0.400           | 1.240                         | 1.30             | 50              | 65.00       |                  |
| 0.450           | 1.380                         | 1.31             | 50              | 65.50       |                  |
| 0.500           | 1.510                         | 1.45             | 50              | 72.25       |                  |
| 0.550           | 1.365                         | 1.44             | 50              | 71.88       |                  |
| 0.600           | 1.430                         | 1.40             | 50              | 69.88       |                  |
| 0.650           | 1.480                         | 1.46             | 50              | 72.75       |                  |
| 0.700           | 1.420                         | 1.45             | 50              | 72.50       |                  |
| 0.750           | 1.350                         | 1.39             | 50              | 69.25       |                  |
| 0.800           | 1.410                         | 1.38             | 50              | 69.00       |                  |
| 0.850           | 1.500                         | 1.46             | 50              | 72.75       |                  |
| 0.900           | 1.520                         | 1.51             | 50              | 75.50       |                  |
| 0.912           | 1.390                         | 1.46             | 12              | 17.46       |                  |
| 0.950           | 7.150                         | 4.27             | 38              | 162.26      |                  |
| 1.000           | 7.100                         | 7.13             | 50              | 356.25      |                  |
| 1.050           | 7.390                         | 7.25             | 50              | 362.25      |                  |
| 1.100           | 7.240                         | 7.32             | 50              | 365.75      |                  |
| 1.146           | 7.250                         | 7.25             | 46              | 333.27      |                  |
| Continuation    |                               |                  |                 | 2859.74     |                  |



| ABSTRACT OF COST        |     |          |  |
|-------------------------|-----|----------|--|
| Date - 12.10.2021       |     |          |  |
| 1. Setting out billard  |     |          |  |
| Qty. vide T.M.B.P. (11) |     |          |  |
| 2.60 Km.                |     |          |  |
| CRS. 31168 = 69/Km      | Rs. | 81,039 = |  |
| 2. clearing & grubbing  |     |          |  |
| road land etc - do do - |     |          |  |
| all comp. job           |     |          |  |
| Qty. vide T.M.B.P. (11) |     |          |  |
| 0.91 Ha.                |     |          |  |
| CRS. 48,771 = 46/Ha.    | Rs. | 44,382 = |  |

125491



## Sch. XLV-Form No. 134

| Particulars                                                                                     | Details of actual measurement |                      |    |     | Contents of area       |
|-------------------------------------------------------------------------------------------------|-------------------------------|----------------------|----|-----|------------------------|
|                                                                                                 | No.                           | L.                   | B. | D.  |                        |
| 3' Excavation for road works in soil etc-do do all comp. job —                                  |                               |                      |    |     |                        |
| 2+y. vide T.M.B.P. (11)                                                                         |                               |                      |    |     |                        |
|                                                                                                 |                               | 60.90 m <sup>2</sup> |    |     |                        |
| Q.Rs. 72 = 56/m <sup>2</sup> —                                                                  |                               |                      |    | Rs. | 4,419 = ~              |
| 4' Const. of embankment with approved material deposited from roadway etc-do-do-all comp. job — |                               |                      |    |     |                        |
| 2+y. vide T.M.B.P. (11)                                                                         |                               |                      |    |     |                        |
|                                                                                                 |                               | 36.54 m <sup>2</sup> |    |     |                        |
| Q.Rs. 29 = 66/m <sup>2</sup> —                                                                  |                               |                      |    | Rs. | 1,084 = ~              |
| 5' Const. of granular sub-base by providing well graded material etc-do do-all comp. job —      |                               |                      |    |     |                        |
| 2+y. vide T.M.B.P. (11) —                                                                       |                               |                      |    |     | 75.716 m <sup>2</sup>  |
| 2+y. vide T.M.B.P. (18) —                                                                       |                               |                      |    |     | 313.141 m <sup>2</sup> |
|                                                                                                 |                               |                      |    |     | 388.857 m <sup>2</sup> |
| Q.Rs. 24.93 = 35/m <sup>2</sup> —                                                               |                               |                      |    | Rs. | 3,695.57 = ~           |
|                                                                                                 |                               |                      |    |     | 780.730 f              |

Continuation

911699



## Sch. XLV-Form No. 134

| Particulars                                                                                                                                     | Details of actual measurement |    |    |     | Contents of area       |
|-------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|----|----|-----|------------------------|
|                                                                                                                                                 | No.                           | L. | B. | D.  |                        |
| <u>3.</u> Prg. laying spreading & compacting stone aggregates of specific sizes to water bound macadam of WBM gr-II etc - do-do-all comp. job — |                               |    |    |     |                        |
| Qty. vide T.M.B.P. (12)                                                                                                                         |                               |    |    |     | 208.02 m <sup>3</sup>  |
| Qty. vide T.M.B.P. (18)                                                                                                                         |                               |    |    |     | 121.162 m <sup>3</sup> |
|                                                                                                                                                 |                               |    |    |     | 329.182 m <sup>3</sup> |
| QRs. 3243 = 21/m <sup>3</sup>                                                                                                                   |                               |    |    | Rs. | 10,67,606              |
| <u>5.</u> Const. of embankment with material obtained from borrow pits with a lift upto 15m etc - do-do-all comp. job —                         |                               |    |    |     |                        |
| Qty. vide T.M.B.P. (22)                                                                                                                         |                               |    |    |     |                        |
| i) 1000 m lead -                                                                                                                                |                               |    |    |     |                        |
|                                                                                                                                                 |                               |    |    |     | 1279.96 m <sup>3</sup> |
| QRs. 1576 = 29/m <sup>3</sup>                                                                                                                   |                               |    |    | Rs. | 2,00,045               |
| ii) 1000 m lead -                                                                                                                               |                               |    |    |     |                        |
|                                                                                                                                                 |                               |    |    |     | 1579.78 m <sup>3</sup> |
| QRs. 119 = 75/m <sup>3</sup>                                                                                                                    |                               |    |    | Rs. | 1,89,179               |

Continuation

2,961,524



## Sch. XLV-Form No. 134

| Particulars                                                                 | Details of actual measurement |    |    |     | Contents of area |
|-----------------------------------------------------------------------------|-------------------------------|----|----|-----|------------------|
|                                                                             | No.                           | L. | B. | D.  |                  |
| 8. Earth work in excavation for structures etc - do-do-all Comp. job -      |                               |    |    |     |                  |
| Qty. vide T.M.B.P. (12)                                                     |                               |    |    |     |                  |
| 151.276 m <sup>3</sup>                                                      |                               |    |    |     |                  |
| Q.R.S. 280 = 02/m <sup>3</sup>                                              |                               |    |    | Rs. | 42,360 =         |
| 9. Sand filling in found <sup>n</sup> trenches etc - do-do-all Comp. job -  |                               |    |    |     |                  |
| Qty. vide T.M.B.P. (12)                                                     |                               |    |    |     |                  |
| 0.484 m <sup>3</sup>                                                        |                               |    |    |     |                  |
| Q.R.S. 429 = 61/m <sup>3</sup>                                              |                               |    |    | Rs. | 208 =            |
| 10. Prg. P.C.C. M15 concrete for plain concrete etc - do-do-all Comp. job - |                               |    |    |     |                  |
| Qty. vide T.M.B.P. (12)                                                     |                               |    |    |     |                  |
| 17.252 m <sup>3</sup>                                                       |                               |    |    |     |                  |
| Q.R.S. 5439 = 18/m <sup>3</sup>                                             |                               |    |    | Rs. | 93,837 =         |
| 11. Brick masonry work in cement mortar (1:4) etc - do-do-all Comp. job -   |                               |    |    |     |                  |
| Qty. vide T.M.B.P. (13)                                                     |                               |    |    |     |                  |
| 52.0 m <sup>3</sup>                                                         |                               |    |    |     |                  |
| Q.R.S. 6366 = 83/m <sup>3</sup>                                             |                               |    |    | Rs. | 3,31,075 =       |

Continuation

2829004



| Particulars                                                                                                                                                                                    | Details of actual measurement |    |    |    | Contents of area |
|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                                                                                                                                                | No.                           | L. | B. | D. |                  |
| 12. Brick masonry work in<br>C.M. (1:4) in substructure<br>etc-do-do-all comp.job<br>qty. vide T.M.B.P. (13)<br>87.254 m <sup>2</sup><br>QRS-6708 = 73/m <sup>2</sup> — Rs. 585,364            |                               |    |    |    |                  |
| 13. plain/reinforced<br>cement concrete (M-20)<br>in substructure etc-do-<br>do-all comp.job —<br>qty. vide T.M.B.P. (13)<br>3.888 m <sup>3</sup><br>QRS-6559 = 36/m <sup>3</sup> — Rs. 25,503 |                               |    |    |    |                  |
| 14. prg. & terminated parting<br>over top surfacing etc-<br>do-do-all comp.job —<br>qty. vide T.M.B.P. (13)<br>7.65 m <sup>2</sup><br>QRS 15 = 12/m <sup>2</sup> — Rs. 116                     |                               |    |    |    |                  |
| 15. Prg. & laying Reinforced<br>cement concrete in<br>super structure etc-<br>do-do-all comp.job —                                                                                             |                               |    |    |    |                  |

Continuation

3439 983



| Particulars                                                                                       | Details of actual measurement |    |    |     | Contents of area |
|---------------------------------------------------------------------------------------------------|-------------------------------|----|----|-----|------------------|
|                                                                                                   | No.                           | L. | B. | D.  |                  |
| Qty. vide T.M.B.P. (13)                                                                           |                               |    |    |     |                  |
| 2.457 m <sup>3</sup>                                                                              |                               |    |    |     |                  |
| QRs. 7801 = 60/m <sup>3</sup>                                                                     |                               |    |    | Rs. | 19,169           |
| 16. Supplying fitting & placing HYSD bar reinforcement in super structure etc-do-do-all comp. job |                               |    |    |     |                  |
| Qty. vide T.M.B.P. (14)                                                                           |                               |    |    |     |                  |
| 0.416 MT                                                                                          |                               |    |    |     |                  |
| QRs. 63,860 = 92/MT                                                                               |                               |    |    | Rs. | 26,566           |
| 17. Brick masonry work in c.m. (1:3) in parapet etc-do-do-all comp. job                           |                               |    |    |     |                  |
| Qty. vide T.M.B.P. (14)                                                                           |                               |    |    |     |                  |
| 3.36 m <sup>3</sup>                                                                               |                               |    |    |     |                  |
| QRs. 7376 = 79/m <sup>3</sup>                                                                     |                               |    |    | Rs. | 24,786           |
| 18. Prg. & filling joint sealing compounds etc-do-do-all comp. job                                |                               |    |    |     |                  |
| Qty. vide T.M.B.P. (14)                                                                           |                               |    |    |     |                  |
| 15.0 m                                                                                            |                               |    |    |     |                  |
| QRs. 38 = 15/m                                                                                    |                               |    |    | Rs. | 572              |

Continuation

351108



| Particulars                                                              | Details of actual measurement |    |    |    | Contents of area |
|--------------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                          | No.                           | L. | B. | D. |                  |
| 19. Plastering with<br>c.m. (1:4) 15 mm thick<br>etc-do-do-all comp. job |                               |    |    |    |                  |
| Qty. vide T.M.B.P. (14)                                                  |                               |    |    |    |                  |
| 198.676 m <sup>2</sup>                                                   |                               |    |    |    |                  |
| 198.188 = 76/m <sup>2</sup> — Rs.                                        |                               |    |    |    | 37,502=          |

|                                                                 |  |  |  |  |  |
|-----------------------------------------------------------------|--|--|--|--|--|
| 20. Pvg. 1.5 mm cement<br>punning etc-do-do-<br>all comp. job — |  |  |  |  |  |
| Qty. vide T.M.B.P. (14)                                         |  |  |  |  |  |
| 51.802336 m <sup>2</sup>                                        |  |  |  |  |  |

Rs. 47 = 73/m<sup>2</sup> — Rs. 2,472=

|                                                                       |  |  |  |  |  |
|-----------------------------------------------------------------------|--|--|--|--|--|
| 21. Pvg. weep holes in<br>brick masonry etc-do-<br>do-all comp. job — |  |  |  |  |  |
|-----------------------------------------------------------------------|--|--|--|--|--|

Qty. vide T.M.B.P. (15)

28.0 nos.

Rs. 115 = 07/nos. — Rs. 3,222=

|                                                                                 |  |  |  |  |  |
|---------------------------------------------------------------------------------|--|--|--|--|--|
| 22. Pvg. & laying R.C.C.<br>pipe NP-3 for culverts<br>etc-do-do-all comp. job — |  |  |  |  |  |
|---------------------------------------------------------------------------------|--|--|--|--|--|

Qty. vide T.M.B.P. (15)

15.0 m<sup>2</sup>

Rs. 3538 = 12/ — Continuation Rs. 53,072=

107348



## Sch. XLV-Form No. 134

| Particulars                                                                       | Details of actual measurement |    |    |    | Contents of area |
|-----------------------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                                   | No.                           | L. | B. | D. |                  |
| 23. Const. of unreinforced plain cement thickness etc-do-do-all comp. job         |                               |    |    |    |                  |
| Qty. vide T.M.B.P. (19)                                                           |                               |    |    |    |                  |
| 554.59 $\text{m}^2$ less 552.67                                                   |                               |    |    |    |                  |
| QRs 67.52 = 09/02                                                                 |                               |    |    |    | Rs. 37,31,677    |
| 24. Pvg. & applying primer coat etc-do-do-all comp. job                           |                               |    |    |    |                  |
| Qty. vide T.M.B.P. (19)                                                           |                               |    |    |    |                  |
| 878.75 $\text{m}^2$                                                               |                               |    |    |    |                  |
| QRs 45 = 47/02                                                                    |                               |    |    |    | Rs. 39,957       |
| 25. Pvg. & applying tack coat etc-do-do-all comp. job                             |                               |    |    |    |                  |
| Qty. vide T.M.B.P. (20)                                                           |                               |    |    |    |                  |
| 878.75 $\text{m}^2$                                                               |                               |    |    |    |                  |
| QRs 15 = 12/02                                                                    |                               |    |    |    | Rs. 13,287       |
| 26. Pvg. laying & rolling at close graded premise surface etc-do-do-all comp. job |                               |    |    |    |                  |

Continuation

73922691



| Particulars                  | Details of actual measurement |    |    |               | Contents of area |
|------------------------------|-------------------------------|----|----|---------------|------------------|
|                              | No.                           | L. | B. | D.            |                  |
| Qty. vide T.M.B.P. (20)      |                               |    |    |               |                  |
| 878.75 m <sup>2</sup>        |                               |    |    |               |                  |
| Q.R. 184 = 39/m <sup>2</sup> |                               |    |    | Rs. 1,62,033  |                  |
|                              |                               |    |    | Rs. 77,50,089 |                  |
| less 10% below G             |                               |    |    | Rs. 7,75,009  |                  |
| (as per agg.)                |                               |    |    | Rs. 69,75,080 |                  |
| less previous payment        |                               |    |    | Rs. 20,15,657 |                  |
|                              |                               |    |    | Rs. 49,59,423 |                  |
|                              |                               |    |    | 47,31,940     |                  |
|                              |                               |    |    |               |                  |
| 12.10.2022<br>J.E.           |                               |    |    |               |                  |

Attended  
12/10/2022  
AB

CP  
Attended  
21/12/2021  
EF

Limit - 35,00,000


### Material Consumption

|                                               |  |  |  |  |
|-----------------------------------------------|--|--|--|--|
| i) Fuel - 2859.74 m <sup>3</sup>              |  |  |  |  |
| ii) 53mm to 9.5mm - 187.88 m <sup>3</sup>     |  |  |  |  |
| Q.R. 488 = 83/m <sup>3</sup>                  |  |  |  |  |
| iii) 9.5mm to 2.36mm - 75.15 m <sup>3</sup>   |  |  |  |  |
| Q.R. 378 = 69/m <sup>3</sup>                  |  |  |  |  |
| iv) 2.36mm below - 112.73 m <sup>3</sup>      |  |  |  |  |
| Q.R. 227 = 79/m <sup>3</sup>                  |  |  |  |  |
| v) 63mm to 45mm - 146.00 m <sup>3</sup>       |  |  |  |  |
| Q.R. 375 = 43/m <sup>3</sup>                  |  |  |  |  |
| vi) screening material - 29.07 m <sup>3</sup> |  |  |  |  |
| Q.R. 254 = 49/m <sup>3</sup>                  |  |  |  |  |

Continuation



## Sch. XLV-Form No. 134

| Particulars                                                                        | Details of actual measurement |    |    |    | Contents of area |
|------------------------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                                    | No.                           | L. | B. | D. |                  |
| vii) Stone chips - 497.40 m <sup>3</sup>                                           |                               |    |    |    |                  |
| <sup>+5</sup><br>CR. 448 = 71/m <sup>3</sup>                                       |                               |    |    |    |                  |
| viii) C-Sand - 248.70 m <sup>3</sup>                                               |                               |    |    |    |                  |
| <sup>+25</sup><br>CR. 227 = 79/m <sup>3</sup>                                      |                               |    |    |    |                  |
| ix) Bitumen - 1282.97 kg                                                           |                               |    |    |    |                  |
| x) Prime coat - 746.93 kg                                                          |                               |    |    |    |                  |
| xi) Tack coat - 241.65 kg                                                          |                               |    |    |    |                  |
| xii) Crushed stone - 23.72 m <sup>3</sup>                                          |                               |    |    |    |                  |
| <sup>+5</sup><br>CR. 562 = 50/m <sup>3</sup>                                       |                               |    |    |    |                  |
|  |                               |    |    |    |                  |
| 12.10.2021                                                                         |                               |    |    |    |                  |
| J.E.                                                                               |                               |    |    |    |                  |



32

Sch. XLV-Form No. 134

| Particulars       | Details of actual measurement |    |    |    | Contents<br>of area |
|-------------------|-------------------------------|----|----|----|---------------------|
|                   | No.                           | L. | B. | D. |                     |
| Memo of payment - |                               |    |    |    | 3500,000/-          |
| S.D. 21/-         |                               |    |    |    | 280,000/-           |
| G.T. 17/-         |                               |    |    |    | 35000/-             |
| Lv. 17/-          |                               |    |    |    | 35000/-             |
| SVT 17/-          |                               |    |    |    | 35000/-             |
| CST 17/-          |                               |    |    |    | 35000/-             |
| Free -            |                               |    |    |    | 66312/-             |
| R.T. -            |                               |    |    |    | 251609              |
| T.E. -            |                               |    |    |    | 350,000/-           |
|                   |                               |    |    |    | <u>1087921/-</u>    |

64CFS - 2412079 L

3508,800/-

paid for 3500.00 = (x)

Thirteen last one

~~Mural~~  
Executive Engineer  
R.W.D. Works Div.  
Gopib

Iden

24/12/21

24/11/21

Ref no- 2021/227/01346

27/12/2021

✓

**Continuation**

Continued  
2712d



| Particulars                                                                                                                                                                                      | Details of actual measurement |    |    |    | Contents of area |
|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                                                                                                                                                  | No.                           | L. | B. | D. |                  |
| Name of works - Const. of road from Purvi Chowk road No 14 of Bandeha panchayat to Domasi hote hue Anik Lal Prasad Yadav ghar hote hue Ramiswaroop Yadav ghar hote hue Bhorkat mukhya Sadak tak. |                               |    |    |    |                  |
| Name of agency - Aditya K. Singh                                                                                                                                                                 |                               |    |    |    |                  |
| Agreement No. - 04 SBD/19-20                                                                                                                                                                     |                               |    |    |    |                  |
| Date of start - 19.07.2019                                                                                                                                                                       |                               |    |    |    |                  |
| Date of completion - 18.07.2020                                                                                                                                                                  |                               |    |    |    |                  |
| measurement - Nil                                                                                                                                                                                |                               |    |    |    |                  |
| <div>ryd</div> <div>08.01.2022</div> <div>J.E.</div>                                                                                                                                             |                               |    |    |    |                  |
| 32d on A/C Bill                                                                                                                                                                                  |                               |    |    |    |                  |
| ABSTRACT OF COST                                                                                                                                                                                 |                               |    |    |    |                  |
| Date - 08.01.2022                                                                                                                                                                                |                               |    |    |    |                  |
| 1. setting out pillars                                                                                                                                                                           |                               |    |    |    |                  |
| 24y. wide T.M.B.P. (22)                                                                                                                                                                          |                               |    |    |    |                  |
| 2.60 km.                                                                                                                                                                                         |                               |    |    |    |                  |
| RRS 31168 = 69/km. — Rs. 81,039. ✓                                                                                                                                                               |                               |    |    |    |                  |
| 2. clearing & grubbing                                                                                                                                                                           |                               |    |    |    |                  |
| Road land etc - do - do -                                                                                                                                                                        |                               |    |    |    |                  |
| all comp. job —                                                                                                                                                                                  |                               |    |    |    |                  |

Continuation



| Particulars                                                   | Details of actual measurement |    |    |    | Contents of area |
|---------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                               | No.                           | L. | B. | D. |                  |
| Qty. vide T.O.B.P. (22)                                       |                               |    |    |    |                  |
| 0.91 Hq.                                                      |                               |    |    |    |                  |
| Q.Rs. 48,771 = 46/Hq. — Rs.                                   |                               |    |    |    | 44,382 ✓         |
| 3. Excavation for road work in soil etc-do do-all Comb. job — |                               |    |    |    |                  |
| Qty. vide T.O.B.P. (23)                                       |                               |    |    |    |                  |
| 60.90 m <sup>3</sup>                                          |                               |    |    |    |                  |
| Q.Rs. 72 = 56/m <sup>3</sup> — Rs.                            |                               |    |    |    | 4,419 ✓          |

|                                                                                                 |  |  |  |  |         |
|-------------------------------------------------------------------------------------------------|--|--|--|--|---------|
| 4. Const. of embankment with approved material deposited from roadway etc-do do-all Comb. job — |  |  |  |  |         |
| Qty. vide T.O.B.P. (23)                                                                         |  |  |  |  |         |
| 36.54 m <sup>3</sup>                                                                            |  |  |  |  |         |
| Q.Rs. 29 = 66/m <sup>3</sup> — Rs.                                                              |  |  |  |  | 1,084 ✓ |

|                                                                                                                 |  |  |  |  |  |
|-----------------------------------------------------------------------------------------------------------------|--|--|--|--|--|
| 5. Const. of embankment with material obtained from borrow pits with a lift upto 1.5m etc-do do-all Comb. job — |  |  |  |  |  |
|                                                                                                                 |  |  |  |  |  |

Continuation

130924



| Particulars                                                                                   | Details of actual measurement |    |    |    | Contents of area |
|-----------------------------------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                                               | No.                           | L. | B. | D. |                  |
| Qty. vide T.M.B.P. (24)                                                                       |                               |    |    |    |                  |
| i) 1000m lead - 1279.96 m <sup>3</sup>                                                        |                               |    |    |    |                  |
| QRs. 156 = 29/m <sup>3</sup> — Rs.                                                            |                               |    |    |    | 2,00,045         |
| ii) 1000m lead - 1579.78 m <sup>3</sup>                                                       |                               |    |    |    |                  |
| QRs. 119 = 75/m <sup>3</sup> — Rs.                                                            |                               |    |    |    | 1,89,179         |
| G: Cost of granular sub-base by providing well graded material etc - do - do - all comp job — |                               |    |    |    |                  |

|                                                                                                                                            |  |  |  |  |           |
|--------------------------------------------------------------------------------------------------------------------------------------------|--|--|--|--|-----------|
| Qty. vide T.M.B.P. (23)                                                                                                                    |  |  |  |  |           |
| 313.141 m <sup>3</sup>                                                                                                                     |  |  |  |  |           |
| QRs. 2493 = 35/m <sup>3</sup> — Rs.                                                                                                        |  |  |  |  | 7,80,775  |
| T: Prg. laying spreading & compacting stone aggregates at specific sizes to water bound macadam at uBM gran etc - do - do - all comp job — |  |  |  |  |           |
| Qty. vide T.M.B.P. (24)                                                                                                                    |  |  |  |  |           |
| 329.182 m <sup>3</sup>                                                                                                                     |  |  |  |  |           |
| QRs. 3243 = 21/m <sup>3</sup> — Rs.                                                                                                        |  |  |  |  | 10,67,606 |

Continuation

2368529



## Sch. XLV-Form No. 134

| Particulars                                                                                                      | Details of actual measurement |    |    |    | Contents of area       |
|------------------------------------------------------------------------------------------------------------------|-------------------------------|----|----|----|------------------------|
|                                                                                                                  | No.                           | L. | B. | D. |                        |
| 8. <del>E</del> /ul in excavation for structures etc - do do - all comp. job - qty. vide T.M.B.P. (25)           |                               |    |    |    |                        |
|                                                                                                                  |                               |    |    |    | 151.276 m <sup>3</sup> |
| Q.R. 280 = 02/m <sup>3</sup> — Pr.                                                                               |                               |    |    |    | 42,360 =               |
| 9. <del>Sand</del> billing in found <sup>n</sup> trenches etc - do do - all comp. job - qty. vide T.M.B.P. (25)  |                               |    |    |    |                        |
|                                                                                                                  |                               |    |    |    | 0.484 m <sup>3</sup>   |
| Q.R. 429 = 61/m <sup>3</sup> — Pr.                                                                               |                               |    |    |    | 208 <sup>ms</sup>      |
| 10. <del>Prg.</del> P.C.C. M15 Concrete for plain concrete etc - do do - all comp. job - qty. vide T.M.B.P. (25) |                               |    |    |    |                        |
|                                                                                                                  |                               |    |    |    | 17.252 m <sup>3</sup>  |
| Q.R. 5439 = 18/m <sup>3</sup> — Pr.                                                                              |                               |    |    |    | 93837                  |
| 11. <del>Brick</del> masonry work in cur. (1:4) etc - do do - all comp. job                                      |                               |    |    |    |                        |
|                                                                                                                  |                               |    |    |    | 2504934                |

Continuation



| Particulars                                                                         | Details of actual measurement |    |    |    | Contents of area |
|-------------------------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                                     | No.                           | L. | B. | D. |                  |
| Qty. vide T.M.B.P. (25)<br>52.0 m <sup>3</sup>                                      |                               |    |    |    |                  |
| Q.Rs. 6366 = 83/m <sup>3</sup>                                                      |                               |    |    |    | Rs. 3,31,075 ✓   |
| 12. Brick masonry work in<br>C.M. (1:4) in substructure<br>etc-do-do-all comp. job- |                               |    |    |    |                  |
| Qty. vide T.M.B.P. (26)<br>87.254 m <sup>3</sup>                                    |                               |    |    |    |                  |
| Q.Rs. 6708 = 73/m <sup>3</sup>                                                      |                               |    |    |    | Rs. 5,85,364 ✓   |
| 12. plain/reinforced cement<br>concrete in substructure<br>etc-do-do-all comp. job- |                               |    |    |    |                  |
| Qty. vide T.M.B.P. (26)<br>3.888 m <sup>3</sup>                                     |                               |    |    |    |                  |
| Q.Rs. 6559 = 36/m <sup>3</sup>                                                      |                               |    |    |    | Rs. 25,503 ✓     |
| 14. Pvg. bituminous painting<br>over top surfacing etc-<br>do-do-all comp. job-     |                               |    |    |    |                  |
| Qty. vide T.M.B.P. (26)<br>7.65 m <sup>2</sup>                                      |                               |    |    |    |                  |
| Q.Rs. 15 = 12/m <sup>2</sup>                                                        |                               |    |    |    | Rs. 116 ✓        |

Continuation

3948992 ✓



| Particulars                                                                                       | Details of actual measurement |    |    |    | Contents of area |
|---------------------------------------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                                                   | No.                           | L. | B. | D. |                  |
| 15. Prg. & laying Reinforced cement concrete in super structure etc-do-do-all comp job —          |                               |    |    |    |                  |
| Qty. vide T.M.B.P. (27)                                                                           |                               |    |    |    |                  |
| 2.457 m <sup>3</sup>                                                                              |                               |    |    |    |                  |
| QRs. 7801 = 60/m <sup>3</sup> —                                                                   |                               |    |    |    | Rs. 19,169 =     |
| 16. Supplying lifting & placing HYCD bar reinforcement in super structure etc-do-do-all comp jobs |                               |    |    |    |                  |
| Qty. vide T.M.B.P. (27)                                                                           |                               |    |    |    |                  |
| 0.416 MT                                                                                          |                               |    |    |    |                  |
| QRs. 63,860 = 92/MT —                                                                             |                               |    |    |    | Rs. 26,566 =     |
| 17. Brick masonry work in c.m. (1:3) in parapet etc-do-do-all comp job                            |                               |    |    |    |                  |
| Qty. vide T.M.B.P. (27)                                                                           |                               |    |    |    |                  |
| 3.36 m <sup>3</sup>                                                                               |                               |    |    |    |                  |
| QRs. 7376 = 7.9/m <sup>3</sup> —                                                                  |                               |    |    |    | Rs. 24,786 =     |
| 18. Prg. & filling joint sealing compounds etc-do-do-all comp job —                               |                               |    |    |    |                  |

Continuation

3517513



| Particulars                  | Details of actual measurement |    |    |     | Contents of area |
|------------------------------|-------------------------------|----|----|-----|------------------|
|                              | No.                           | L. | B. | D.  |                  |
| Qty. vide T.O.B.P. (27)      |                               |    |    |     |                  |
| 15.0 m                       |                               |    |    |     |                  |
| ORs. 38 = 15/m               |                               |    |    | Rs. | 572.00 ✓         |
| 19. plastering with c.m.     |                               |    |    |     |                  |
| (1:4) 15 mm thick etc-do.    |                               |    |    |     |                  |
| do. all comp. job            |                               |    |    |     |                  |
| Qty. vide T.O.B.P. (28)      |                               |    |    |     |                  |
| 198.676 m <sup>2</sup>       |                               |    |    |     |                  |
| ORs. 188 = 76/m <sup>2</sup> |                               |    |    | Rs. | 37,502.00 ✓      |
| 20. prg. 1.5 mm cement       |                               |    |    |     |                  |
| putting etc-do-do-all        |                               |    |    |     |                  |
| comp. job                    |                               |    |    |     |                  |
| Qty. vide T.O.B.P. (28)      |                               |    |    |     |                  |
| 51.80 m <sup>2</sup>         |                               |    |    |     |                  |
| ORs. 47 = 73/m <sup>2</sup>  |                               |    |    | Rs. | 2,472.00 ✓       |
| 21. prg. weep holes in       |                               |    |    |     |                  |
| brick masonry etc-do-do      |                               |    |    |     |                  |
| all comp. job                |                               |    |    |     |                  |
| Qty. vide T.O.B.P. (28)      |                               |    |    |     |                  |
| 28.0 nos.                    |                               |    |    |     |                  |
| ORs. 115 = 07/nos.           |                               |    |    | Rs. | 3,222.00 ✓       |
| 3561981                      |                               |    |    |     |                  |



| Particulars                                                                                          | Details of actual measurement |    |    |     | Contents of area |
|------------------------------------------------------------------------------------------------------|-------------------------------|----|----|-----|------------------|
|                                                                                                      | No.                           | L. | B. | D.  |                  |
| 22. Prg. 2 laying R.C.C. pipe NP-3 for culverts etc-do-do-all comp. job - qty. vide T.M.B.P. (28)    |                               |    |    |     |                  |
| 15.0 m                                                                                               |                               |    |    |     |                  |
| QRs. 3528 = 12/m                                                                                     |                               |    |    | Rs. | 53,072           |
| 23. Const. of un-reinforced plain cement thickness etc-do-do-all comp. job - qty. vide T.M.B.P. (29) |                               |    |    |     |                  |
| 552.67 m <sup>3</sup>                                                                                |                               |    |    |     |                  |
| QRs. 6752 = 09/m <sup>3</sup>                                                                        |                               |    |    | Rs. | 37,31,677        |
| 24. Prg. 2 applying primer coat etc-do-do-all comp. job - qty. vide T.M.B.P. (29)                    |                               |    |    |     |                  |
| 878.75 m <sup>2</sup>                                                                                |                               |    |    |     |                  |
| QRs. 45 = 47/m <sup>2</sup>                                                                          |                               |    |    | Rs. | 39,957           |
| 25. Prg. 2 applying tack coat etc-do-do-all comp. job - qty. vide T.M.B.P. (29)                      |                               |    |    |     |                  |
| 878.75 m <sup>2</sup>                                                                                |                               |    |    |     |                  |
| QRs. 15 = 12/m                                                                                       |                               |    |    | Rs. | 13,287           |

Continuation

7399274



## Sch. XLV-Form No. 134

| Particulars                                                                                     | Details of actual measurement |    |    |    | Contents of area |
|-------------------------------------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                                                 | No.                           | L. | B. | D. |                  |
| 26: Prg. laying & rolling of<br>close graded premix<br>surface etc - do - do - all<br>comp. job |                               |    |    |    |                  |
| Qty. vide T.O. B.P. (30)                                                                        |                               |    |    |    |                  |
| 878.75 m <sup>2</sup>                                                                           |                               |    |    |    |                  |
| Rs. 184 = 39/m <sup>2</sup>                                                                     |                               |    |    |    | Rs. 1,62,033     |
|                                                                                                 |                               |    |    |    | Rs. 75,61,307    |
| less 10% below                                                                                  |                               |    |    |    | Rs. 7,56,131     |
| (as per agg.)                                                                                   |                               |    |    |    | Rs. 68,05,176    |
| less previous payment                                                                           |                               |    |    |    | Rs. 55,15,657    |
|                                                                                                 |                               |    |    |    | Rs. 12,89,519    |

ryf

08.01.2022

J.E.

Akmal

8/01/2022

AB

Off

Akmal

11/1/2022

AB



| Particulars                       | Details of actual measurement |    |    |    | Contents of area |
|-----------------------------------|-------------------------------|----|----|----|------------------|
|                                   | No.                           | L. | B. | D. |                  |
| Name of work - Const of road      |                               |    |    |    |                  |
| from Purvi chowk road No.         |                               |    |    |    |                  |
| 14 of Bandeha panchayat           |                               |    |    |    |                  |
| to Damasi hote hue. Anik          |                               |    |    |    |                  |
| lal bagad yadav ghar hote         |                               |    |    |    |                  |
| hue Ramsurao yadav                |                               |    |    |    |                  |
| ghar hote hue Bhokar              |                               |    |    |    |                  |
| mukhya sadak tak.                 |                               |    |    |    |                  |
| Name of Agency - Aditya K. Singh. |                               |    |    |    |                  |
| Agreement no. - 04SBD/19-20.      |                               |    |    |    |                  |
| Date of start - 19.07.2019        |                               |    |    |    |                  |
| Date of completion - 18.07.2020   |                               |    |    |    |                  |

| Record measurement      |           |           |            |             |
|-------------------------|-----------|-----------|------------|-------------|
| Date - 10.02.2022       |           |           |            |             |
| 1. Const. of embankment |           |           |            |             |
| with material obtained  |           |           |            |             |
| from borrow pits with   |           |           |            |             |
| a lift upto 1.50m etc.  |           |           |            |             |
| do-do-all comp. job -   |           |           |            |             |
| Chainage                | Fill Area | Mean Area | Dist. ance | Fill volume |
| 1.146                   | 7.250     | 7.25      | 46         |             |
| 1.150                   | 1.580     | 4.42      | 4          | 17.66       |
| 1.200                   | 1.450     | 1.52      | 50         | 75.75       |
| 1.250                   | 1.530     | 1.49      | 50         | 74.50       |
| 1.300                   | 1.325     | 1.43      | 50         | 71.38       |
| 1.350                   | 1.720     | 1.52      | 50         | 76.13       |

Continuation



| Particulars | Details of actual measurement |      |    |       | Contents of area |
|-------------|-------------------------------|------|----|-------|------------------|
|             | No.                           | L.   | B. | D.    |                  |
| 1.400       | 1.440                         | 1.58 | 50 | 79.00 | ✓                |
| 1.450       | 1.320                         | 1.38 | 50 | 69.00 | ✓                |
| 1.500       | 1.600                         | 1.46 | 50 | 73.00 | ✓                |
| 1.550       | 1.450                         | 1.53 | 50 | 76.25 | ✓                |
| 1.600       | 1.550                         | 1.50 | 50 | 75.00 | ✓                |
| 1.650       | 1.510                         | 1.53 | 50 | 76.50 | ✓                |
| 1.700       | 1.660                         | 1.59 | 50 | 79.25 | ✓                |
| 1.750       | 1.310                         | 1.49 | 50 | 74.25 | ✓                |
| 1.800       | 1.410                         | 1.36 | 50 | 68.00 | ✓                |
| 1.850       | 1.420                         | 1.42 | 50 | 70.75 | ✓                |
| 1.900       | 1.500                         | 1.46 | 50 | 73.00 | ✓                |
| 1.950       | 1.560                         | 1.53 | 50 | 76.50 | ✓                |

|       |       |      |    |                        |  |
|-------|-------|------|----|------------------------|--|
| 2.000 | 1.450 | 1.51 | 50 | 75.25                  |  |
|       |       |      |    | 1281.16 m <sup>3</sup> |  |

100m lead - 1281.16 m<sup>3</sup>

~~2.~~

2. Const. of granular sub-base by providing well graded material etc - do-do all comp. job -

$$10 \times 30.0 \times 3.75 \times 0.200 = 225.0 \text{ m}^3$$

$$1 \times 10.0 \times (3.75 + 4.0) \times 0.200 = 7.75 \text{ m}^3$$

$$5 \times 30.0 \times 3.75 \times 0.200 = 112.5 \text{ m}^3$$

$$1 \times 15.0 \times (3.75 + 4.2) \times 0.200 = 11.925 \text{ m}^3$$

$$1 \times 15.0 \times 3.75 \times 0.200 = 11.25 \text{ m}^3$$

$$368.425 \text{ m}^3$$

Continuation

10.02.2022 J.E.



| Particulars                                | Details of actual measurement |    |    |    | Contents of area |
|--------------------------------------------|-------------------------------|----|----|----|------------------|
|                                            | No.                           | L. | B. | D. |                  |
| <u>4th on A/C Bill</u>                     |                               |    |    |    |                  |
| <u>ABSTRACT OF COST</u>                    |                               |    |    |    |                  |
| Date - 12.02.2022                          |                               |    |    |    |                  |
| 1. <u>Setting out billboards</u>           |                               |    |    |    |                  |
| Qty. vide T.M.B.P. (33)                    |                               |    |    |    |                  |
| 2. 60 km.                                  |                               |    |    |    |                  |
| CRS. 31168 = 69/km. — Rs. 81,039.00        |                               |    |    |    |                  |
| ✓                                          |                               |    |    |    |                  |
| 2. <u>clearing &amp; grubbing</u>          |                               |    |    |    |                  |
| Road Land (By manual                       |                               |    |    |    |                  |
| means) etc-do-do-all                       |                               |    |    |    |                  |
| comp. job                                  |                               |    |    |    |                  |
| Qty. vide T.M.B.P. (34)                    |                               |    |    |    |                  |
| 0.91 Ha.                                   |                               |    |    |    |                  |
| CRS. 48,771 = 46/Ha. — Rs. 44,382.00       |                               |    |    |    |                  |
| ✓                                          |                               |    |    |    |                  |
| 3. <u>Excavation for roadway</u>           |                               |    |    |    |                  |
| in soil etc-do-do-all                      |                               |    |    |    |                  |
| comp. job                                  |                               |    |    |    |                  |
| Qty. vide T.M.B.P. (34)                    |                               |    |    |    |                  |
| 60.90 m <sup>3</sup>                       |                               |    |    |    |                  |
| CRS. 72 = 56/m <sup>3</sup> — Rs. 4,419.00 |                               |    |    |    |                  |
| ✓                                          |                               |    |    |    |                  |
| 4. <u>Cont. of embankment</u>              |                               |    |    |    |                  |
| with approved material                     |                               |    |    |    |                  |
| deposited from roadway                     |                               |    |    |    |                  |

Continuation

Continuation



## Sch. XLV-Form No. 134

| Sch. XLV-Form No. 10                                                                      |                               |    |    |     | Contents of area |
|-------------------------------------------------------------------------------------------|-------------------------------|----|----|-----|------------------|
| Particulars                                                                               | Details of actual measurement |    |    |     |                  |
|                                                                                           | No.                           | L. | B. | D.  |                  |
| etc-do-do-all comp job                                                                    |                               |    |    |     |                  |
| Qty. vide T.M.B.P. (34)                                                                   |                               |    |    |     |                  |
| 36.54 m <sup>3</sup>                                                                      |                               |    |    |     |                  |
| ORs 29 = 66/m <sup>3</sup>                                                                |                               |    |    | Rs. | 1,084.50         |
| 5' const. of embankment with material obtained from borrow pits etc-do-do-all comp job -  |                               |    |    |     |                  |
| Qty. vide T.M.B.P. (35)                                                                   |                               |    |    |     |                  |
| i) 1000m lead - 1279.96 m <sup>3</sup>                                                    |                               |    |    |     |                  |
| ORs 156 = 29/m <sup>3</sup>                                                               |                               |    |    | Rs. | 2,00,045.00      |
| ii) 100m lead - 1579.78 m <sup>3</sup>                                                    |                               |    |    |     |                  |
| + Qty. vide T.M.B.P. (43)                                                                 |                               |    |    |     |                  |
| 1281.16 m <sup>3</sup>                                                                    |                               |    |    |     |                  |
| 2860.94 m <sup>3</sup>                                                                    |                               |    |    |     |                  |
| ORs 119 = 75/m <sup>3</sup>                                                               |                               |    |    | Rs. | 3,42,591.00      |
| 6' const. of granular sub-base by providing well graded material etc-do-do-all comp job - |                               |    |    |     |                  |
| Qty. vide T.M.B.P. (35)                                                                   |                               |    |    |     |                  |
| 313.41 m <sup>3</sup>                                                                     |                               |    |    |     |                  |
| + Qty. vide T.M.B.P. (43)                                                                 |                               |    |    |     |                  |
| 368.42 m <sup>3</sup>                                                                     |                               |    |    |     |                  |
| 681.56 m <sup>3</sup>                                                                     |                               |    |    |     |                  |
| ORs 2493 = 35/m <sup>3</sup>                                                              |                               |    |    | Rs. | 16,99,382.50     |

Continuation

Continuation



| Particulars                                                                                                                                 | Details of actual measurement |    |    |    | Contents of area |
|---------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                                                                                             | No.                           | L. | B. | D. |                  |
| 7. Pvg. laying & spreading & compacting stone aggregates of specific size to water bound macadam of WBM grade III etc-do-do-all comp. job — |                               |    |    |    |                  |
| Qty. vide T.M.B.P. (35)                                                                                                                     |                               |    |    |    |                  |
| 329.182 m <sup>3</sup>                                                                                                                      |                               |    |    |    |                  |
| Q.Rs. 3243 = 21/m <sup>3</sup> —                                                                                                            |                               |    |    |    | Rs. 10,67,606    |
| 8. E/W in excavation for structures etc-do-                                                                                                 |                               |    |    |    |                  |
| do-all comp. job —                                                                                                                          |                               |    |    |    |                  |
| Qty. vide T.M.B.P. (36)                                                                                                                     |                               |    |    |    |                  |
| 151.276 m <sup>3</sup>                                                                                                                      |                               |    |    |    |                  |
| Q.Rs. 280 = 02/m <sup>3</sup> —                                                                                                             |                               |    |    |    | Rs. 42,360       |
| 9. Sandfilling in found' trenches etc-do-do-all comp. job —                                                                                 |                               |    |    |    |                  |
| Qty. vide T.M.B.P. (36)                                                                                                                     |                               |    |    |    |                  |
| 0.484 m <sup>3</sup>                                                                                                                        |                               |    |    |    |                  |
| Q.Rs. 429 = 61/m <sup>3</sup> —                                                                                                             |                               |    |    |    | Rs. 208          |
| 10. Pvg. P.C.C. 1:1:5 concrete for plain concrete etc-do-do-                                                                                |                               |    |    |    |                  |

Continuation



## Sch. XLV-Form No. 134

| Particulars                       | Details of actual measurement |    |    |     | Contents of area |
|-----------------------------------|-------------------------------|----|----|-----|------------------|
|                                   | No.                           | L. | B. | D.  |                  |
| all comp. job —                   |                               |    |    |     |                  |
| qty. vide T.M.B.P. (36)           |                               |    |    |     |                  |
| 17.252 m <sup>3</sup>             |                               |    |    |     |                  |
| Q.Rs. 5439 = 18/m <sup>3</sup> —  |                               |    |    | Rs. | 93,837           |
| 11. Brick masonry work            |                               |    |    |     |                  |
| in c.m. (1:4) etc-do-             |                               |    |    |     |                  |
| do-all comp. job —                |                               |    |    |     |                  |
| qty. vide T.M.B.P. (37)           |                               |    |    |     |                  |
| 52.0 m <sup>3</sup>               |                               |    |    |     |                  |
| Q.Rs. 6366 = 83/m <sup>3</sup> —  |                               |    |    | Rs. | 3,31,075         |
| 12. Brick masonry work            |                               |    |    |     |                  |
| in c.m. (1:4) in sub-             |                               |    |    |     |                  |
| structure etc-do-do-all           |                               |    |    |     |                  |
| comp. job —                       |                               |    |    |     |                  |
| qty. vide T.M.B.P. (37)           |                               |    |    |     |                  |
| 87.254 m <sup>3</sup>             |                               |    |    |     |                  |
| Q.Rs. 6708 = 7.3/m <sup>3</sup> — |                               |    |    | Rs. | 5,85,369         |
| 13. plain/reinforced cement       |                               |    |    |     |                  |
| concrete in substructure          |                               |    |    |     |                  |
| etc-do-do-all comp. job —         |                               |    |    |     |                  |
| qty. vide T.M.B.P. (37)           |                               |    |    |     |                  |
| 3.888 m <sup>3</sup>              |                               |    |    |     |                  |
| Q.Rs. 6559 = 36/m <sup>3</sup> —  |                               |    |    | Rs. | 25,503           |

Continuation



| Particulars                                                                                       | Details of actual measurement |    |    |    | Contents of area |
|---------------------------------------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                                                   | No.                           | L. | B. | D. |                  |
| 14. Pvg. bituminous painting over top & surfacing etc-do-do-all comp. job                         |                               |    |    |    |                  |
| Qty. vide T.M.B.P. (37)                                                                           |                               |    |    |    |                  |
| 7.65 m <sup>2</sup>                                                                               |                               |    |    |    |                  |
| QRs. 15 = 12/m <sup>2</sup>                                                                       |                               |    |    |    | Rs. 116.25       |
| 15. Pvg. & laying Reinforced cement concrete in super structure etc-do-do-all comp. job           |                               |    |    |    |                  |
| Qty. vide T.M.B.P. (38)                                                                           |                               |    |    |    |                  |
| 2.457 m <sup>3</sup>                                                                              |                               |    |    |    |                  |
| QRs. 7801 = 60/m <sup>3</sup>                                                                     |                               |    |    |    | Rs. 19,169.25    |
| 16. Supplying fitting & placing HYSD bar reinforcement in super structure etc-do-do-all comp. job |                               |    |    |    |                  |
| Qty. vide T.M.B.P. (38)                                                                           |                               |    |    |    |                  |
| 0.416 MT                                                                                          |                               |    |    |    |                  |
| QRs. 63,860 = 92/MT                                                                               |                               |    |    |    | Rs. 26,566.25    |

Continuation



| Particulars                                                                                                                                                                  | Details of actual measurement |    |    |    | Contents of area |
|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                                                                                                                              | No.                           | L. | B. | D. |                  |
| 17. Brick masonry work<br>in c.m (1:3) in parapet<br>etc-do-do-all comp job<br>Qty. vide T.O.B.P. (38)<br>3.36 m <sup>2</sup><br>Rs. 7376 = 79/m <sup>2</sup> — Rs. 24,786 = |                               |    |    |    |                  |
| 18. Prg. & billing joint<br>sealing compounds etc-<br>do-do-all comp. job —<br>Qty. vide T.O.B.P. (39)<br>15.0 m <sup>2</sup><br>Rs. 38 = 15/m <sup>2</sup> — Rs. 572 =      |                               |    |    |    |                  |
| 19. Plastering with c.m (1:4)<br>15mm thick etc-do-do-<br>all comp. job —<br>Qty. vide T.O.B.P. (39)<br>198.676 m <sup>2</sup><br>Rs. 188 = 76/m <sup>2</sup> — Rs. 37,502 = |                               |    |    |    |                  |
| 20. Prg. 1.5mm cement<br>punning etc-do-do-all<br>comp. job —<br>Qty. vide T.O.B.P. (28)<br>51.80 m <sup>2</sup><br>Rs. 47 = 73/m <sup>2</sup> — Rs. 2,472 =                 |                               |    |    |    |                  |

Continuation



| Particulars                                                                  | Details of actual measurement |    |    |      | Contents of area |
|------------------------------------------------------------------------------|-------------------------------|----|----|------|------------------|
|                                                                              | No.                           | L. | B. | D.   |                  |
| 21. Prg. weepholes in brick masonry etc-do-do-all comp. job —                |                               |    |    |      |                  |
| Qty. vide T.M.B.P. (39)                                                      |                               |    |    |      |                  |
| 28.0 mms.                                                                    |                               |    |    |      |                  |
| Q.R.S. 115 = 07/mms. —                                                       |                               |    |    | Q.R. | 3,222            |
| 22. Prg. & laying R.C.C. pipe NP-3 for culverts etc-do-do-all comp. job —    |                               |    |    |      |                  |
| Qty. vide T.M.B.P. (40)                                                      |                               |    |    |      |                  |
| 15.0 m                                                                       |                               |    |    |      |                  |
| Q.R.S. 3538 = 12/m —                                                         |                               |    |    | Q.R. | 53,072           |
| 23. Const. of un-reinforced plain cement thickness etc-do-do-all comp. job — |                               |    |    |      |                  |
| Qty. vide T.M.B.P. (40)                                                      |                               |    |    |      |                  |
| 552.67 m <sup>3</sup>                                                        |                               |    |    |      |                  |
| Q.R.S. 6752 = 09/m <sup>3</sup> —                                            |                               |    |    | Q.R. | 37,31,677        |
| 24. Prg. & applying primer coat etc-do-do-all comp. job —                    |                               |    |    |      |                  |
| Qty. vide T.M.B.P. (40)                                                      |                               |    |    |      |                  |
| 878.75 m <sup>2</sup>                                                        |                               |    |    |      |                  |
| Q.R.S. 45 = 47/m <sup>2</sup> —                                              |                               |    |    | Q.R. | 39,957           |

Continuation



| Particulars | Details of actual measurement |    |    |    | Contents of area |
|-------------|-------------------------------|----|----|----|------------------|
|             | No.                           | L. | B. | D. |                  |

25: Prg. & applying tack  
coat e-c-d-o-d-o-all comp.  
job

274. vide T.M.B.P. (40)

878.75 m<sup>2</sup>

Rs. 15 = 12/m<sup>2</sup> ————— Rs. 13,287.2

26: Prg. laying & rolling  
of close graded premix  
surface e-c-d-o-d-o-all  
comp. job

274. vide T.M.B.P. (41)

878.75 m<sup>2</sup>

Rs. 184 = 39/m<sup>2</sup> ————— Rs. 1,62,033.25

Rs. 86,33,332 =

less 10% below ( ) Rs. 8,63,332 =

(as per agg.) Rs. 77,70,000 =

68,05,176 =

less previous payments Rs. 55,15,657 =

Rs. 22,54,343 =

9,64,824 =

12.02.2022  
J.E.

Atkumar  
17/2/2022  
AB

clp  
Atkumar  
19/2/2022  
EE



| Particulars                 | Details of actual measurement |    |    |    | Contents of area |
|-----------------------------|-------------------------------|----|----|----|------------------|
|                             | No.                           | L. | B. | D. |                  |
| <u>material consumption</u> |                               |    |    |    |                  |
| 1) E/W -                    | 1281.16                       |    |    |    | m <sup>3</sup>   |
| 2) 53mm to 109.5mm -        | 221.055                       |    |    |    | m <sup>3</sup>   |
| Qty. 488 =                  | 83                            |    |    |    | /m <sup>3</sup>  |
| 3) 9.5mm to 2.36mm -        | 88.422                        |    |    |    | m <sup>3</sup>   |
| Qty. 378 =                  | 69                            |    |    |    | /m <sup>3</sup>  |
| 4) 2.36mm below -           | 132.633                       |    |    |    | m <sup>3</sup>   |
| Qty. 227 =                  | 79                            |    |    |    | /m <sup>3</sup>  |
| 19.02.2022                  |                               |    |    |    |                  |
| J.E.                        |                               |    |    |    |                  |



2 3rd on A/c 12/11  
 PHD 41 31 1/2  
 53

Sch. XLV-Form No. 134

| Particulars                                                                                                                                                                                                             | Details of actual measurement |    |    |    | Contents of area |
|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                                                                                                                                                                         | No.                           | L. | B. | D. |                  |
| 3rd on A/c 12/11 - 1289519                                                                                                                                                                                              |                               |    |    |    |                  |
| He m... 1289519                                                                                                                                                                                                         |                               |    |    |    |                  |
| SD 8 1/2 - 1031621                                                                                                                                                                                                      |                               |    |    |    |                  |
| GT. 1.1 - 128951                                                                                                                                                                                                        |                               |    |    |    |                  |
| La - 12. - 128951                                                                                                                                                                                                       |                               |    |    |    |                  |
| Subst 12. 128961                                                                                                                                                                                                        |                               |    |    |    |                  |
| Cost 12. 128961                                                                                                                                                                                                         |                               |    |    |    |                  |
| Sp... m.                                                                                                                                                                                                                |                               |    |    |    |                  |
| J. B 12 1/2 - 1289521                                                                                                                                                                                                   |                               |    |    |    |                  |
|                                                                                                                                                                                                                         |                               |    |    |    | 283 696 f        |
| by C.F.D. - 1005823                                                                                                                                                                                                     |                               |    |    |    |                  |
| 383333 1289519                                                                                                                                                                                                          |                               |    |    |    |                  |
| Partial for 12.1289 519                                                                                                                                                                                                 |                               |    |    |    |                  |
| (Rm Twelve lakhs eighty nine thousand five hundred nineteen and)                                                                                                                                                        |                               |    |    |    |                  |
| nineteen and                                                                                                                                                                                                            |                               |    |    |    |                  |
| <div style="display: flex; justify-content: space-between; align-items: center;"> <div> <p>Approved<br/>           R.D. Works Div.<br/>           G.O.</p> </div> <div> <p>Sd/-<br/>           3/3/22</p> </div> </div> |                               |    |    |    |                  |
| V. 1/3/22                                                                                                                                                                                                               |                               |    |    |    |                  |



47thomal hills

54

Sch. XLV-Form No. 134

| Particulars | Details of actual measurement |    |    |    | Contents of area |
|-------------|-------------------------------|----|----|----|------------------|
|             | No.                           | L. | B. | D. |                  |
| Mem of land |                               |    |    |    | 964824           |
| SD - 24     |                               |    |    |    | 73186            |
| ST - 14     |                               |    |    |    | 9648             |
| L 12        |                               |    |    |    | 96481            |
| SD 17       |                               |    |    |    | 96491            |
| ST 1        |                               |    |    |    | 96491            |
| SD 24       |                               |    |    |    | 15924            |
| RT          |                               |    |    |    | 96447            |
| T 13        |                               |    |    |    | 96482            |
|             |                               |    |    |    | 323333           |

60000 - 541678 ✓  
964824

Balance for 14 nine hundred fifty  
four thousand eight hundred  
twenty four

Approved  
16/3/22  
Executive Engineer  
R.W.D. Works Div  
Gogri

Idar  
16/3/22

5/15/22

Continuation