

(23)

(RRSMP-24-25) Jagdishpur-2)

LO25-NH-84 TO Motirampur (VR-25)
Shedule XLV Form No. 134.

Jagdishpur

DIVISION

Bithur

SUB-DIVISION

Sri Jawahar Lal Yadav

Measurement Book

—1057

1st R.A Bill

1

Name of Work—

Situation of Work—

Agency by which work is executed—

Date of Measurement—

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/Work - L025 - NH-84					
TOL to Motirampur (VR-25).					
Name of Agency - Sri Jawahar Lal Yadav.					
Agreement No - 02/NH/MSJY/					
C.N.B.D / 2025-26					
Date of Commencement -					30.05.25
Date of completion					
(As per agreement) -					29.05.26
<u>Date of measurement -</u>					<u>18-10-25</u>
① <u>clearing and grubbing</u>					
<u>road land by</u>					
<u>manual means do</u>					
<u>- do all complete</u>					
2x 5x 30.00m x 1.125m -					337.50 m ²
2x 4x 30.00m x 1.125m -					270.00 m ²
2x 5x 30.00m x 1.125m -					337.50 m ²
2x 6x 30.00m x 1.125m -					405.00 m ²
2x 5x 30.00m x 1.125m -					337.50 m ²
2x 4x 30.00m x 1.125m -					270.00 m ²
2x 5x 30.00m x 1.125m -					337.50 m ²
2x 6x 30.00m x 1.125m -					405.00 m ²

Continuation

Abstract of cost

4

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/WORK - L025 - NH-84					
To 1 to motizampur (VR25).					
Name of Agency - Sri Jawahar					
Lal Yadav.					
Agreement No - 02 / NMCsuy /					
C.N.B.D / 2025-26					
Date of commencement - 30.05.25					
Date of Completion - 29.05.26					
(as per agreement)					

①	cleaning and grubbing road Land by manual means do-do all complete.				
0.28 HA @	Qty, vide TMB, P-2				
0.28 HA @ 73248.75 / HA = ₹ 20510 = ∞					
②	construction of un-reinforced, dowel jointed do-do all. Complete				
208.05 m ³ @	Qty, vide TMB, P-3				
208.05 m ³ @ 6309.98 / m ³ = ₹ 1312667 = ∞					

CO = ₹ 1333177 = ∞

Continuation

Continuation

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग कार्य प्रमंडल, जगदीशपुर

अधियाचना हेतु प्रमाण पत्र

प्रमाणित किया जाता है कि RRSMP (Gen) योजनान्तर्गत :-


1. पथ/पुल L025-NH-84 T01 To Motirampur (VR25) में कराये गये कार्य की गुणवत्ता जाँच की गई है, जो निर्धारित मानक/विशिष्टियों के अनुरूप है।
2. अद्यतन कराये गये कार्य की मापी संबंधित मापी पुस्तिका में दर्ज है, जिसका सत्यापन कर लिया गया है।


8/10/25

कनीय अभियंता
कार्य प्रशाखा, बिहिया


9/10/25

सहायक अभियंता
कार्य अवर प्रमंडल, बिहिया


9/10/25

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, जगदीशपुर