

L023 — T02 To Pitambas P48 (L23)

~~QPS7P~~

Schedule XLV Form No. 134.

M.B.No-816

Piso

DIVISION

Chas Pokhadi

SUB-DIVISION

Cont. Name: — Amit Vinod & Chaitrandan (Jv)

Measurement Book

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work.	Lu23	-	To2	To	
	Pitambar Pu			(L23)	
Name of Agency	→	Amit	vined	&	
		Marut	Nadan	(JV)	
Add. →					
Agg. No. →					

Measurement					
1)	Cleaning and grading...				
	$2 \times 10 \times 30 \times 1.125 =$	67.5			
	$2 \times 10 \times 30 \times 1.125 =$	67.5			
	$2 \times 10 \times 30 \times 1.125 =$	67.5			
	$2 \times 10 \times 30 \times 1.125 =$	67.5			
	$2 \times 10 \times 30 \times 1.125 =$	67.5			
	$2 \times 2 \times 15 \times 1.125$	Total	33.75		
		Total	280.25		
		Say	0.28 Ha		
		Limit	2475.00		
		Say	0.250 Ha		

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(4) Providing and laying spreading and compacting stone agg...					
do do do do					
Qty vide item (4) page (4)					
38.72 @ 4693.51 = 182671=00					
5) Contd. of un-reinforced channel jointed plain cement concrete pavement...					
147.76 @ 5930.19 = 876244=00					
(6) Providing and fixing Logo of maintenance project...					
do do do					
Qty vide item (6) page (5)					
1 nos @ 10156.22 = 10156=00					
Total					1236805=00
Add 1% Labours @ (+)					12368=00
Add S.Fx @ (+)					21531=00
Total					1270704=00
Add 18% G.S.T @ (+)					228726=00
Total					1499430=00
Less 0.03% B.I.L. Rate (-)					449=00
Total					1498981=00

[Signature]
25/09/21
JG

[Signature]
25/09/21
AB

CFO
RAH
17/11/21

Continuation