

कार्यपालक अभियंता का कार्यालय

ग्रामीण कार्य विभाग, कार्य प्रमंडल जहानाबाद।

पत्रांक:-.....2781...../जहानाबाद दिनांक:-.....17/10/2025.....

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी-सह-सचिव
अपर मुख्य कार्यपालक पदाधिकारी -सह-सचिव
बिहार ग्रामीण पथ विकास अभिकरण, पटना।
ग्रामीण कार्य विभाग,
बिहार, पटना।

विषय:- मुख्यमंत्री ग्रामीण सड़क उन्नयन योजना (RRSMP-GEN) योजना अंतर्गत निर्माण कार्य की राशि के अधियाचना के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि मुख्यमंत्री ग्रामीण सड़क उन्नयन योजना (RRSMP-GEN) योजना अंतर्गत संलग्न सुची के आधार पर पथ में निर्माण कार्य की राशि का आवंटन उपलब्ध कराने की कृपा की जाए।

अनु०- यथोक्त।

17/10/25

विश्वासभाजन

17/10/25

कार्यपालक अभियंता
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, जहानाबाद


GFR 12-B
[See Rule 256 (2)]


Form of Utilisation Certificate up to the Month of October-2025

- (1) Certified that out of the Loan of Rs. 1404.20354 Lacs Sanctioned under RRSMP (Gen), Lt No.-62 dated. 27.06.2025, in favour of Executive Engineer, R.W.D, Works, Div. Jehanabad, during the year 2025-26, an amount of Rs. 1404.20354 Lacs has been utilized for the purpose for which it was sanctioned, and that the balance of Rs.0.0 Lacs remaining unutilized on dt. 17.10.2025 will be adjusted towards the loan payable during this financial year.
- (2) Certified that I have satisfied myself that the conditions on which the loan was sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following checks to see that the money was actually spent for the purpose for which the loan was made.

Kinds of checks exercised:-

1. Works have been supervised by Executive Engineer / Superintending Engineer.
2. Periodical inspection has been conducted by Executive Engineer / Superintending Engineer
3. Construction Material have been tested.
4. Measurement have been recorded in the MB and checked conducted by the Assistant.


D.A.O. 17/10/25
Rural Works Department
Works Division, Jehanabad



Executive Engineer,
Rural Works Department,
Works Division, Jehanabad


Requisition Format for Scheme RRSMP (General)

Name of the Works Division :- JEHANABAD

Sl. No.	Package No.	Project ID as per MIS	Name of Road	AA Length (in km.)	Administrative Approval (construction work) Amount (in Lakh)	Agreement (construction work) Amount (in Lakh)	Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Work Status (WBM/WMM/BM/SDBC etc.)	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content (in %)	Total Previous Allotted Amount (in Lakh)	Upto date Expenditure as per MIS (in Lakh)	Value of Work Done (in Lakh)	Current Demand (in Lakh)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	RRSMP/24-25 Jehanabad/04	2060300350053	T03 to Lodipur	3.200	219.862	203.39095	07/CMBD/25-26 & 07/07/2025	06/07/2026	—	GSB	—	25	5%	0.00000	0.00000	4.91877	4.91877	GSB COMPLETED
2	RRSMP/24-25 Jehanabad/04	2060300350054	Bosibigha Mor to Duriyani	3.700	223.181	206.32702	07/CMBD/25-26 & 07/07/2025	06/07/2026	—	GSB	—	25	5%	2.54488	2.54488	6.05192	3.50704	GSB COMPLETED
3	RRSMP/24-25 Jehanabad/04	2060300350049	Kazisarai PMGSY road to Bishunpur Mohuddinpur	1.850	72.026	64.54223	07/CMBD/25-26 & 07/07/2025	06/07/2026	—	GSB	—	25	5%	0.00000	0.00000	0.89474	0.89474	GSB COMPLETED
4	RRSMP/24-25 Jehanabad/04	2060300350048	Chiri to Nandana	1.700	143.075	133.29436	07/CMBD/25-26 & 07/07/2025	06/07/2026	—	GSB	—	25	5%	1.52838	1.52838	4.55806	3.02968	GSB COMPLETED
5	RRSMP/25-26 Jehanabad/02	2060300350173	Repari of road form N.H.-83 Mira Bigha to Bhawadar (Bagwar)	1.000	38.771	32.82279	13/CMBD/25-26 & 29/08/2025	28-08-2026	—	CC	—	25	5%	0.00000	0.00000	11.18765	11.18765	PCC IN PROGRESS
6	RRSMP/24-25 Jehanabad/03	2060300350162	Tarwa Dhanarua To Utren Jalalpur	1.400	59.141	55.54136	11/CMBD/25-26 & 11/07/2025	10/07/2026	—	GSB	—	25	5%	0.00000	0.00000	7.43939	7.43939	GSB COMPLETED
																TOTAL	30.97727	

It is certified that Physical & Financial Progress has been updated in MIS.


 Senior D.A.O./D.A.O.
 RWD, Works Division, Jehanabad


 Executive Engineer
 RWD, Works Division Jehanabad

Note :-

- 1 Above Signed Copy along with Forwarding Letter & Utilisation Certificate must be uploaded in MIS.
- 2 Signed Hard Copy and Soft Copy (in excell) of recorded IRI is enclosed (As Applicable).

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल, जहानाबाद।

अधियाचना हेतु प्रमाण-पत्र

प्रमाणित किया जाता है कि मुख्यमंत्री ग्रामीण सड़क उन्नयन योजना (RRSMP-Gen) योजनान्तर्गत:-

1. पथ **Kazisarai PMGSY road to Bishunpur Mohuddinpur** में कराये गये कार्य की गुणवत्ता जाँच की गयी है जो निर्धारित मानक/विशिष्टियों के अनुरूप है।
2. अद्यतन कराये गये कार्य की मापी संबंधित मापी पुस्तिका में दर्ज है जिसका सत्यापन कर लिया गया है।


17/10/25

कनीय अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रशाखा, घोषी।


17/10/2025

सहायक अभियंता,
ग्रामीण कार्य विभाग,
कार्य अवर प्रमंडल, घोषी।


17/10/25

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, जहानाबाद।