

OM Sai Enginere.

RRSMP

PHGSY Road via Bherghadhaz Lohapul
To Khat Tola PWD Road tak.
Shedule XLV Form No. 134.

Raghopur

DIVISION

Vijapur

SUB-DIVISION

Measurement Book

261/25-26

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/10 - PMGSY Road via Bhengh-					
adhar loka pur to kebat					
tola pwo Road Tak.					
Agency - M/s Om Sai Engineers.					
At - Sabita Sadan, Naya					
Barak, Mariyari road					
Saharsa, Dist- Saharsa.					
Agreement no - 05 CHBD/RRSMP/					
2025-2026					
Date of start - 14/06/2025					
Date of Completion - 13/06/2025					
Head - RRSMP					
Tst A/C Bill					
① Clearing and grubbing road					
land - do - all - comp. job.					
2 x 3 x 100 x 1.00					= 600m ²
2 x 3 x 100 x 1.00					= 600m ²
2 x 3 x 100 x 1.00					= 600m ²
2 x 3 x 100 x 1.00					= 600m ²
2 x 3 x 100 x 1.00					= 600m ²
2 x 3 x 100 x 1.00					= 600m ²
2 x 3 x 100 x 1.00					= 600m ²
Total					= 3600m ²

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Now,	3600		0.36	H.A.	
	10000				

② Const. of Cement Concrete
Pavement - do-all Comp.
job.

Profile correction -

10 X	0.300	X	0.450	X	0.100	=	0.135 m ³
15 X	0.450	X	0.650	X	0.100	=	0.438 m ³
15 X	0.600	X	0.450	X	0.100	=	0.405 m ³
20 X	0.700	X	0.650	X	0.100	=	0.910 m ³
10 X	0.600	X	0.350	X	0.100	=	0.210 m ³
20 X	0.800	X	0.500	X	0.100	=	0.800 m ³

30 X	0.800 X 0.700 X 0.100	= 1.68 m ³
20 X	0.500 X 0.300 X 0.100	= 0.300 m ³
30 X	0.450 X 0.650 X 0.100	= 0.8775 m ³
10 X	0.500 X 0.750 X 0.100	= 0.375 m ³
10 X	0.450 X 0.650 X 0.100	= 0.2925 m ³
20 X	0.540 X 0.300 X 0.100	= 0.324 m ³
Total =		6.746 m ³

For pcc -

02 pcc						
1 X 30 X 3.75	X 0.100	=	11.25 m ³			
1 X 4 X 30 X 3.75	X 0.100	=	45 m ³			
1 X 3 X 30 X 3.75	X 0.100	=	33.75 m ³			
1 X 2 X 30 X 3.75	X 0.100	=	22.50 m ³			
1 X 2 X 3.96 + 4.57	X 0.100	=	8.52 m ³			

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1 X 3 X 30 X 3.75 X 0.100 =					33.75 m ³
1 X 3 X 30 X 3.75 X 0.100 =					33.75 m ³
1 X 30 X 3.75 X 0.100 =					11.25 m ³
1 X 30 X 3.75 X 0.100 =					11.25 m ³
1 X 25 X 3.96 + 3.75 X 0.100 =					9.63 m ³
		2			
1 X 15 X 4.26 + 3.96 X 0.100 =					6.74 m ³
		2			
					Total = 226.81 m ³
Total Qty =					226.81 m ³ + 6.74 m ³
					= 233.55 m ³



③ providing and fixing logo of maintenance project Board

= 1 Nos.

Singh
06/10/25
(J.E)

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract of cost</u>					
① Clearing and grubbing road land.					
Qty wide TMBP — (2)					
0.36 Ha @ 73248.75/Ha					
= Rs. 26369.00					
② Const. of Cement Concrete pavement.					
Qty wide TMBP — (3)					
233.55 m ³ @ 7826.74/m ³					
= Rs. 1827935.00					
③ providing and fixing Logo of maintenance project Board					
Qty wide TMBP — (3)					
1 Nos @ 12592.74 = Rs. 12592.00					
Total = Rs. 1866896.00					
Add C. Fee @ 10% = Rs. 13378.00					
Add L. Cess @ 1% = Rs. 18668.00					
Total = 1898942.00					
Add G.S.T @ 18% = Rs. 341809.00					
Total = Rs. 2240751					
Less Beland premium @ 5.81% = Rs. 130187.00					
Total = Rs. 2110564.00					

Continuation

SS/MS/MS
06/10/2025
(J.E)