

M/s OM Sai Eng'cons.

RRSH

Finglesh Panchayat me Chedo gadar
to NH 106 from gadar house tak.
Schedule XLV Form No. 134.

Raghabpur

DIVISION

Vishpur

SUB-DIVISION

Measurement Book

263/25-26



Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/w =					
Agency -					
Agreement no -					

Date of start - 14/06/2025

Date of completion - 13/06/25

Head - RRSMP

Est. of Bill

① Clearing and grubbing road land

$$2 \times 4 \times 30 \times 1.00 = 240 \text{ m}^2$$

$$2 \times 4 \times 30 \times 1.00 = 240 \text{ m}^2$$

$$2 \times 4 \times 30 \times 1.00 = 240 \text{ m}^2$$

$$2 \times 4 \times 30 \times 1.00 = 240 \text{ m}^2$$

$$2 \times 20 \times 1.00 = 40 \text{ m}^2$$

$$\text{Total} = 1000 \text{ m}^2$$

$$\text{Now, } \frac{1000}{10000} = 0.10 \text{ Ha}$$

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(2) Const. of Dry lean Cement concrete sub base —					
5 x 1 x	2.75	x 0.100	=	1.37 m ³	
2 x 1.50 x	2.50	x 0.100	=	0.75 m ³	
3 x 1 x	3.50	x 0.100	=	1.05 m ³	
2 x 2.50 x	3.00	x 0.100	=	1.50 m ³	
4 x 3.25 x	2.75	x 0.100	=	3.57 m ³	
6 x 2.00 x	3.50	x 0.100	=	4.20 m ³	
2 x 2.50 x	3.50	x 0.100	=	1.75 m ³	
3 x 1.0 x	2.70	x 0.100	=	0.81 m ³	
			Total =	15 m ³	

(3) Const. of Cement concrete pavement —					
profile collection —					
20 x 0.300 x	0.250	x 0.100	=	0.15 m ³	
10 x 0.600 x	0.450	x 0.100	=	0.27 m ³	
15 x 0.750 x	0.800	x 0.100	=	0.90 m ³	
10 x 0.850 x	1 x 0.100	=	0.85 m ³		
25 x 0.550 x	0.650	x 0.100	=	0.89 m ³	
15 x 0.650 x	0.800	x 0.100	=	0.78 m ³	
30 x 0.700 x	0.550	x 0.100	=	1.05 m ³	
10 x 0.200 x	0.750	x 0.100	=	0.05 m ³	
20 x 0.500 x	0.300	x 0.100	=	0.30 m ³	
25 x 0.700 x	0.650	x 0.100	=	1.13 m ³	
15 x 0.300 x	0.500	x 0.100	=	0.22 m ³	
20 x 0.450 x	0.600	x 0.100	=	0.54 m ³	

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
30 x 0.800 x 0.550 x 0.100					= 1.32 m ³
15 x 0.650 x 0.800 x 0.100					= 0.78 m ³
				Total =	9.33 m ³
For pcc -					
1 x 13 x 3.81 + 3.68				x 0.100	= 4.86 m ³
	2				
2 x 30 x 3.75				x 0.100	= 22.50 m ³
1 x 25 x 3.75				x 0.100	= 9.37 m ³
1 x 7 x 3.96 + 4.02				x 0.100	= 2.79 m ³
	2				
4 x 30 x 3.75				x 0.100	= 45 m ³
1 x 15 x 3.75				x 0.100	= 5.62 m ³

1 x 20 x 3.84 + 3.75				x 0.100	= 7.59 m ³
	2				
4 x 30 x 3.75				x 0.100	= 45 m ³
1 x 20 x 4.26 + 4.38				x 0.100	= 8.64 m ³
	2				
3 x 30 x 3.75				x 0.100	= 33.75 m ³
1 x 10 x 4.02 + 4.54				x 0.100	= 4.26 m ³
	2				
				Total =	189.38 m ³
Total qty =				189.38 m ³ + 9.33 m ³	
				=	198.71 m ³

(4) providing and fixing logo of
maintenance Project Board = 1 Nos.

G. Muray
07/10/25
(S.E.)

Continuation

G. Muray
07/10/25
S.E.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract of cost.</u>					
① Clearing and grubbing road land.					
Qty vide TMBP — (1)					
0.10 Ha @ 73248.75/Ha					
= Rs. 7324 = 00					
② Const. of Dry lean Cement-Concrete sub base					
Qty vide TMBP — (2)					
15 m ³ @ 6434.51/m ³					
= Rs. 96517 = 00					
③ Const. of Cement Concrete pavement.					
Qty vide TMBP — (3)					
198.71 m ³ @ 7759.96/m ³					
= Rs. 1541981 = 00					
④ providing and fixing logo of maintenance project board.					
Qty vide TMBP — (3)					
1 Nos @ 12592.74/Nos					
= Rs. 12592 = 00					
Total = Rs. 1658414 = 00					
Add 1. Cess @ 1% = Rs. 16584 = 00					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Add S. Fee @ 10% =					Rs. 113831-00
Total =					Rs. 1788829-00
Add G.S.T @ 18% =					Rs. 321989-00
Total =					Rs. 2110818-00
Less Beland @ 5.81% =					Rs. 122638-00
Total =					Rs. 1988180-00
Summary					
07/10/25					
(J.E)					

Material Statement

C/sand = 89.41 cum

S/chips = 178.83 cum

~~Summary~~
~~07/10/2025~~
~~(J.E)~~

Continuation