

RRSMP

Near Bahaudev Sah House to Badri Mandal House

Schedule XLV Form No. 134.

BIRPUR

RRSMP
DIVISION

Sanaigand


SUB-DIVISION

Measurement Book


M/S-KPY Pvt. Ltd

213/25-26

प्रमाणित किया जाता है कि मापी पुस्तक
संख्या 213/25-26 में मखीन मुडिन
कुल 100/1 (एच सी) के अंकित है।
अह मापी पुस्तिका श्री सुमित कुमार
सिंह सह अंकित कार्य अकर प्रमंडल
सरायगढ़ उपविभागी के नाम पर RRSP
योजनाओं के कार्य हेतु निर्गम किया
जा रहा है।



Executive Engineer
Rural Works Department
West Division, Birpur


10/6/2025

Sch. XLV - Form No. 134

_____ DIVISION

_____ SUB-DIVISION

Measurement Book

No.

Name of Officer _____

Date of first entry _____

Date of last entry _____

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W- Near Brahmday Sah House To Bedri Mandal House					
Agency- KPY Cons Pvt Ltd					
Agreement No- 04/CMBJ/RRMP/2025-26					
Agreement Rate- 0.27/- Below					
Date of Commencement- 03-06-2025					
Date of Completion- 08-06-2026					
Record Entry					
1/ Clearing & grubbing Road Land					
- do - do - all - Com - job -					
2X10X30X1.00 = 600 Ha					
2X10X30X1.00 = 600 Ha					
2X10X30X1.00 = 600 Ha					
1X10X20X1.00 = 200 Ha					
Total = 2000 = 00 Ha					
Now $\frac{2000}{10000} = 0.20$ Ha					
2/ Constn of un-reinforced plain Cement concrete pavement					
(M25 grade) - do - do -					
all - Job -					
2X2X1.50X0.100 = 0.60m ³					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Profile correction	5x2	1.50	0.100	=	1.50 m ³
	5x2	1.50	0.100	=	1.50 m ³
	6x2	1.50	0.100	=	1.80 m ³
	1x2	0.80	0.100	=	0.16 m ³
	5x10	3.75	0.100	=	18.75 m ³
	5x15	3.75	0.100	=	28.12 m ³
PCC	5x15	3.75	0.100	=	28.12 m ³
	5x10	3.75	0.100	=	18.75 m ³
	5x10	3.75	0.100	=	18.75 m ³
	10x20	3.75	0.100	=	75 m ³
			Total	=	193.05 m ³
	Subt 03/10/25				
	Sanghadh Bhattacharya				
	Sd/- 03/10/25 ATB				

1st A/c Bill

3

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
ABSTRACT OF COST					
V Cleaning & Scrubbing Road kerb					
Qty = 0.20 Hq					
@ 73248.75					RS = 14649.75=00
2/ Constn of un-reinforced Plain Cement concrete Pavement (M35 grade)					
Qty = 193.05 m3					
(A) 8002.84					RS = 1544948=00
Total					= 1559598=00
Add @ 1% L. Cess					(H) = 15596=00
Add @ 10% S. Fee					(H) = 155960=00
					RS = 1586694=00
Add @ 18% GST					(H) = 285605=00
Total					= 2042762=00
Total					= 1559598=00
Add @ 1% L. Cess					= 15596=00
Add @ 10% S. Fee					= 155960=00
Total					= 1586694=00
Add @ 18% GST					(H) = 285605=00
Total					= 1872299=00
Less 0.27% Below					(H) = 5055=00
Total					RS = 1867244=00
TS Sanyal 03/10/25 Bhaptigani					
Sanyal 03/10/25 Bh					

Continuation

Continuation