

Aurangabad Patna Road - Laidipur - MMGSUY
RRSMP

Shedule XLV Form No. 134.

कार्यपालक अभियंता, ग्रामीण कार्य विभाग,
कार्य प्रमंडल, देउदुनगर

सहायक अभियंता, ग्रामीण कार्य विभाग, कार्य DIVISION
अपर प्रमंडल, औरंगा

BLOCK-OBRA

MBNO-1016

Measurement Book

सर्वेक्षक - श्री जनार्थ निर्माण इण्डिया प्रा. लि.

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1st on A/c Bill					
Name of work - Const. of					
Road from Patna Aurangabad to Patna Road to Laidipur.					
Name of Agency - Baidnath					
Misra India Pvt. Ltd.					
At - East Gandhi Maidan -					
Jahanabad.					
Agreement No - 05/CMBD/					
- 2025-26					
Agreement Rate - 6.11 / 1.50 below					
of B.O.C Rate.					
Date of work start - 12.06.25					
Date of Comp - 12.06.26					
Date of measurement.					
① Cleaning & Rubbing					
Road land. 20 ft					
$2 \times 26 \text{ No} \times 30.00 \times 1.50 = 2340 \text{ m}^2$					
$2 \times 1 \text{ No} \times 10.00 \times 1.50 = 300 \text{ m}^2$					
Total = 2670.00 m ²					

29/2025

0.2370 m²

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>ABSTRACT OF COST.</u>					
① clearing & grubbing					
Road level - to A.C.					
Qty wide Tmp P-1					
= 0.2370 Hec					
② M = 73248.75 / Hec = 173607					
② ③ L.S.B - Const. of L.S.B					
with well graded					
materials gr-1 - A11					
Qty wide Tmp P-3					
= 61.04 m ³					
② M = 2458.72 / m ³ = H = 1,50,08070					
③ ④ WBM hr-11 - Prm					
Laying, Spreading &					
Rolling L.S.B - A11					
Qty wide Tmp P-4					
= 35.736 m ³					
② M = 4043.81 / m ³ = H = 1,51,65670					
④ ⑤ Cement Concrete Pavement.					
- Const. of un reinforce.					
R.C.C M35 g - A11					
Qty wide Tmp P-5 = 129.94 m ³					
② M = 6012.73 / m ³ = H = 78,129470					
① M = 11,00,39070					
Continuation					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
BF = M = 11,00,390 = 00					
(5/18) Providing & Fixing Brgo of Project - mms 160.					
CP & Wide + mms P-S = 2.0					
@ M = 10720.55 / each 2H = 21441 = 00					
Total M = 11,21,831 = 00					
Add 18.1/4 h. S. T @ = 2,01,930 = 00					
Add 1/4 L.C @ = 112182 = 00					
Add S.F @ = 20,500 = 00					
Total M = 13,55,429 = 00					
(Less 6.11/4 h. S. T @ = 82,820 = 00)					
Net M = 12,72,659 = 00					
Sharma 19/09/25 J.F.					
Mishra 19.09.25 Alok					

Continuation