

7140489 To Lekhikon

Schedule XLV Form No. 134.

~~245/198~~
Piso DIVISION

MA.B.NO-797

Piso SUB-DIVISION

Cont. Name: - Hollihook Intergstructure Pvt. Ltd. &
Madanath kumar (Jr.)

Measurement Book

ABSTRACT OF COST

13

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① clearing and grubbing road					
land (By manual means) do do					
as per E/I.					
Qty = 2.028 Hect (vide TMB					
P.N. - 02)					
@ Rs - 73248.75 / Hect Rs - 147962 = 0					
② Scarification of existing					
bituminous surface to a depth					
of 50 mm do do as per dir of E/I.					
Qty = 5520 m ² (vide TMB P.N. 02)					
@ Rs - 30.94 / m ² Rs - 170789 = 00					
③ Laying of granular sub-base-II					
(G.S.B-II) by providing well graded					
material do do as per dir of E/I.					
Qty = 337.200 m ³					
(vide TMB P.N. - 06)					
@ Rs - 2377.57 / m ³ Rs - 801717 = 00					
④ Placing, spreading and					
compacting stone aggregates of					
specific size to waterbound					
Macadam grade-3 (W.B.M-3) do					
do as per E/I.					
Qty = 568.470 m ³					
(vide TMB P.N. - 10)					
@ Rs - 4699.09 / m ³ Rs - 2671292 = 00					
⑤ Placing and fixing in formwork					
sign board.					
Qty = 1 No @ Rs - 10149.20 / each Rs - 10149 = 20					
% Rs - 3801909 = 20					

Continuation

[illegible]