

RRSM/2024-25 Hapkasani/06 under MHGSU Road.

# Schedule XLV-Form No. 134

Park Road. Tarsari to Gram Hathi for road.

Length - 1.460 Km.

Circle Chik 192131 Chik 45117 45117 DIVISION

Chik 3995 44151 45117 SUB-DIVISION

Name of contractor - JKSA AND SYV(JV) 3117

## Measurement Book

Name to work—  
 Situation of work—  
 Agency by which work is executed—  
 Date of measurement—  
 No. and date of agreement.

1

(These four lines should be repeated at the commencement of the measurements relating to each work.)

| Particulars                            | Details of actual measurement |   |   |    | Contents of area |
|----------------------------------------|-------------------------------|---|---|----|------------------|
|                                        | No.                           | L | B | D. |                  |
| Name of work — RR SMP/24-25, Madhubani |                               |   |   |    |                  |
| 166 Under MM/SUR Head.                 |                               |   |   |    |                  |
| Name of agency :- JKS AND SYV(JV)      |                               |   |   |    |                  |
| Agreement No - 13 CMBD/2025-26         |                               |   |   |    |                  |
| Road name :- Pakki Road Taxsarai To    |                               |   |   |    |                  |
| Gram Hattitol                          |                               |   |   |    |                  |
| D.O.S 15/05/2025                       |                               |   |   |    |                  |
| D.O.C 14/05/2026                       |                               |   |   |    |                  |

|                                |     |     |       |   |                   |
|--------------------------------|-----|-----|-------|---|-------------------|
| (2) Clearing and grubbing Road |     |     |       |   |                   |
| Land (by manual means)         |     |     |       |   |                   |
| 2X                             | 10X | 30X | 1.125 | = | 675m <sup>2</sup> |
| 2X                             | 10X | 30X | 1.125 | = | 675m <sup>2</sup> |
| 2X                             | 10X | 30X | 1.125 | = | 675m <sup>2</sup> |
| 2X                             | 10X | 30X | 1.125 | = | 675m <sup>2</sup> |
| 2X                             | 8X  | 30X | 1.125 | = | 540m <sup>2</sup> |
| 2X                             | 1X  | 20X | 1.125 | = | 45m <sup>2</sup>  |
|                                |     |     |       |   | 3285.             |
|                                |     |     |       |   | = 0.32            |
|                                |     |     |       |   | <u>Bakul</u>      |
|                                |     |     |       |   | J-53/11           |

|                                    |  |  |  |  |  |
|------------------------------------|--|--|--|--|--|
| (2) Construction of granular       |  |  |  |  |  |
| sub-base by providing well         |  |  |  |  |  |
| graded (for Ungrading-II) -- do -- |  |  |  |  |  |

Continuation

| Particulars                                                                    | Details of actual measurement |    |    |    | Contents of area |
|--------------------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                                | No.                           | L. | B. | D. |                  |
| Qty. Vide TMBP No-02                                                           |                               |    |    |    |                  |
| 24.963 m <sup>3</sup> @ 3681.67/m <sup>3</sup> =                               |                               |    |    |    | 91905.00         |
| 3. Providing, Laying, spreading and compacting Stone aggregate (15-III) — do — |                               |    |    |    |                  |
| Qty. Vide TMBP No-02                                                           |                               |    |    |    |                  |
| 25.463 m <sup>3</sup> @ 5256.49/m <sup>3</sup> =                               |                               |    |    |    | 133846.00        |
| 4. Providing and Fixing Logo of MMSVY Project                                  |                               |    |    |    |                  |
| Qty. Vide TMBP No-3                                                            |                               |    |    |    |                  |
| 2 Nos. @ 10987.82/No =                                                         |                               |    |    |    | 91975.00         |
| 5. Construction of un-reinforced cement concrete (PCC)                         |                               |    |    |    |                  |
| Qty. Vide TMBP No-3.5                                                          |                               |    |    |    |                  |
| Qty - 361.02 m <sup>3</sup>                                                    |                               |    |    |    |                  |
| Limit Qty - 359.36 m <sup>3</sup>                                              |                               |    |    |    |                  |
| 359.36 m <sup>3</sup> @ 7731.75/m <sup>3</sup> =                               |                               |    |    |    | 2778481.00       |
| Total =                                                                        |                               |    |    |    | 3050305.00       |
| Add 1-1. LC =                                                                  |                               |    |    |    | 30503.00         |
| S. Fee =                                                                       |                               |    |    |    | 44682.00         |
| Total =                                                                        |                               |    |    |    | 3125490.00       |
| Add 18-1. GST =                                                                |                               |    |    |    | 562588.00        |
| Total =                                                                        |                               |    |    |    | 3688078.00       |
| Less below (-) 2.59-1. =                                                       |                               |    |    |    | 95521.00         |
| Total =                                                                        |                               |    |    |    | 3592557.00       |

Continuation  
 22/10/25  
 At

Pahul  
 18/10/25  
 J.E