

mmasuy-2025-26

Schedule XLV-Form No. 134

Dhatna fol to Makunama

Leah- 2.850 Km

RD-05

Subur chir / 19410, chir y454 dgeon DIVISION

chir / 3794 y454 290100 SUB-DIVISION

Here Infrastructure

2910

Measurement Book

प्रमाणित किया जाता है कि इस मापी पुस्तक
मे मशीन के द्वारा अंकित कुल 100 एक सौ
पन्ने है यह मापी पुस्तक श्री २८२९ ४५२१
सहायक अभियन्ता ग्रामीण कार्य विभाग
कार्य अवर प्रमण्डल २९०४/८१ को निर्गत
किया जाता है।

[Signature]
Executive Engineer
R.W.D. Works Division
Madhubani
२९/०५/२३

Sch. XLV—Form No. 134

_____ DIVISION
_____ SUB-DIVISION

Measurement Book

No. 2910

Name of Officer _____

Date of first entry _____

Date of last entry _____



Sch. XLV—Form No. 134

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
<u>2nd on A/c Bill</u>				
<u>Name of work - Dhawto</u>				
<u>to Makunama.</u>				
<u>Authority - E. E. RUD</u>				
<u>Madhubani.</u>				
<u>Agency - Hina</u>				
<u>Infrastructure.</u>				
<u>Agg. no - 01 CMBD/2025-26</u>				
<u>PRG. No - RR SMP/2024-25</u>				
<u>Madhubani/04.</u>				
<u>Date of start - 7/5/2025</u>				
<u>Date of Comp - 6/5/2026</u>				
<u>(1) Clearing and grubbing</u>				
<u>of good land -</u>				
<u>2 x 4 x 30m x 1.125 = 270.00 m²</u>				
<u>Reddy stem (1) P. n. (1) of 5 TMB.</u>				
<u>Qty = 6 6/142.50 m²</u>				
<u>= 6412.50 m²</u>				
<u>Soy - 0.641 Hae.</u>				
<u>(2) Pln and tying of</u>				
<u>RCC 300mm dia H.P. -</u>				
<u>4 x 3 x 2.50 = 30m</u>				
<u>(3) Pln and fixing</u>				
<u>of MMSVY project -</u>				
<u>1 x 4 nos. = 4 nos.</u>				
<u>Sum</u>				
<u>28/8/25</u>				
<u>J.E.</u>				

Continuation

Sch. XLV—Form No. 134

Sch. XLV—Form No. 134					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
ABSTRACT OF COST					
(1) Clearing and grubbing of road land,					
Qty. mds P.m. - (12) of mds.					
0.641 ha @ 73248.75					
					= 46952 = 00
(2) Securitizing the existing B.T. Surface —					
Qty. mds P.m. - (7) of mds.					
1500.00 m ² @ 19.02					
					= 28530 = 00
(3) Cost. of GSB by well graded materials —					
Qty. mds P.m. - (7) of mds.					
120.68 m ³ @ 3486.39					
					= 420738 = 00
(4) P.V. Laying, Spreading and Comp. P. III 103M —					
Qty. mds P.m. - (7) of mds.					
232.61 m ³ @ 5020.53					
					= 1167825 = 00
(5) P.V. Applying Primer Coat 2811 —					
Qty. mds P.m. - (7) of mds.					
1550.71 m ² @ 55.36					

Continuation

Sch. XLV—Form No. 134

Contents of
area

Particulars	Details of actual measurement			
	No.	L.	B.	D.
B/E Amt =				12928389 = 00
Add 1% L. amt =				129284 = 00
Add 5% Fees =				166527 = 00
Add 18% GST =				2380356 = 00
				<u>= 15604556 = 00</u>
Less 0.2% Y. Beloo =				(32769 = 00
				<u>= 15571787 = 00</u>
Less previous Bal =				(E) 10712114 = 00
				<u>= 4859673 = 00</u>
Grand				Balance
13/10/25				13-10-2025
13/10/25				AE