

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2nd on A/c Bill					
Abstract of cost					
Name of work:- Construction of Road					
from Mahabir Chowk to Mathi					
Chowk Mahishorri Under Dargapur					
Block					
Agency:- Amrit S B Engineering					
Agreement NO:- 04CMBD/RRSMP/2025-2					
Date of Start-28/04/2025					
(1/1) Clearing & Grubbing Road					
Land					
Qty vide page no (17)					
0.758 H ² @ Rs 73267 = 88/Hectare					
Rs = 55537 = 00					
(2/2) Construction of sub-grade &					
Earthen shoulder with					
approved material					
Qty vide page No (17)					
2053.00 m ³ @ Rs = 206.40/m ³					
Rs = 423739 = 00					
(3/3) Construction of GSB Grading with					
Well graded material					
Qty vide page No (17)					
203.43 m ³ @ Rs = 3041 = 87/m ³ Rs = 618808 = 00					

1971-1972

~~Disco~~
11-10-25
J.E.
~~Radi~~
11-10-25
D.C.