

⑧ RRSMP

MBNO-3747

ID

**Schedule XLV-Form No. 134**

**Madhobur SH Road to Porsagoodh**

**RCO Road.**

**DIVISION**

**"EKM"**

**SUB-DIVISION**

**Sn Bachcha Singh**

**Measurement Book**

# End of Bill

15

Sch. XLV—Form No. 134

| Particulars                                                             | Details of actual measurement |   |    |    | Contents of area      |
|-------------------------------------------------------------------------|-------------------------------|---|----|----|-----------------------|
|                                                                         | No.                           | L | B. | D. |                       |
| N/W—Madhapur CH Road to Bara—<br>gach RCD Road.                         |                               |   |    |    |                       |
| Agency—Bachcha Singh                                                    |                               |   |    |    |                       |
| Agreement No—4 EMPD/25-26                                               |                               |   |    |    |                       |
| Work started—13/5/25                                                    |                               |   |    |    |                       |
| Completion date—16/5/26.                                                |                               |   |    |    |                       |
| ① Const of plan                                                         |                               |   |    |    |                       |
| Cement Concrete                                                         |                               |   |    |    |                       |
| pavement.                                                               |                               |   |    |    |                       |
| Profile Correction—                                                     |                               |   |    |    | 3                     |
| $5 \times 1.90 \times .98 \times 0.100 = 0.931 \text{ M}$               |                               |   |    |    |                       |
| $7 \times 1.98 \times 1.05 \times 0.100 = 1.46 \text{ ''}$              |                               |   |    |    |                       |
| $13 \times 2.0 \times 1.50 \times 0.100 = 3.90 \text{ ''}$              |                               |   |    |    |                       |
| $17 \times 5.30 \times 1.75 \times 0.100 = 15.77 \text{ ''}$            |                               |   |    |    |                       |
| $17 \times 5.39 \times 1.75 \times 0.100 = 16.03 \text{ ''}$            |                               |   |    |    |                       |
| $12 \times 2.10 \times 1.56 \times 0.100 = 3.93 \text{ ''}$             |                               |   |    |    |                       |
| $5 \times 30 \times 3.75 + 3.75 \times 0.125 = 70.31 \text{ ''}$        |                               |   |    |    |                       |
| $5 \times 30 \times 3.75 + 3.76 \times 0.125 = 70.40 \text{ ''}$        |                               |   |    |    |                       |
| $10 \times 30 \times 3.76 + 3.74 \times 0.125 = 140.62 \text{ ''}$      |                               |   |    |    |                       |
| $5 \times 30 \times 3.74 + 3.77 \times 0.125 = 70.41 \text{ ''}$        |                               |   |    |    |                       |
| $5 \times 30 \times 3.77 + 3.75 \times 0.125 = 70.50 \text{ ''}$        |                               |   |    |    |                       |
| Curve— $9 \times 10 \times 4.50 + 0.50 \times 0.125 = 11.25 \text{ ''}$ |                               |   |    |    |                       |
|                                                                         |                               |   |    |    | 475.51 M <sup>3</sup> |
| ② <del>Calculation</del> material estimate                              |                               |   |    |    |                       |
| Crushed stone chyp—26.5mm.                                              |                               |   |    |    |                       |
| $67.50 \times 475.51 = 427.96 \text{ M}^3$                              |                               |   |    |    |                       |
| Course sand—                                                            |                               |   |    |    |                       |
| $33.75 \times 475.51 = 213.98 \text{ ''}$                               |                               |   |    |    |                       |
| Polythene Comp—                                                         |                               |   |    |    |                       |
| $412.50 \times 475.51 = 2615 \text{ M}^2$                               |                               |   |    |    |                       |

# Calculation for C.C.

ch. XLV—Form No. 134

10

| Particulars | Details of actual measurement |    |    |    | Contents of area |
|-------------|-------------------------------|----|----|----|------------------|
|             | No.                           | L. | B. | D. |                  |

Stone Chyp 265 m

$$477.96 \text{ M}^3 \text{ CR } 713.98 \text{ M}^3 \text{ R } 390933 = 00$$

Concrete Sand 213.98 M<sup>3</sup>

$$\text{CR } 584.64 \text{ M}^3 \text{ R } 125101 = 00$$

Polythene 2618 M<sup>2</sup>

$$\text{CR } 25 \text{ M}^2 \text{ R } 75885 = 00$$

$$\text{R } 591869 = 00$$

S.P.C. @ 10%

$$\text{R } 59187 = 00$$

Sd/-

23/10/75

26

## Abstract of Crd

① Clearing and grubbing

QWRB - ⑬ 0.9363 hect

$$\text{CR } 73248.75 \text{ / hect } \text{R } 68583 = 00$$

② G.S.B. QWRB - ⑬

$$171.20 \text{ M}^3 \text{ CR } 2518.25 \text{ M}^3 \text{ R } 431124 = 00$$

③ W.P.M. G.I.L. QWRB - ⑬

$$364.82 \text{ M}^3 \text{ CR } 5118.73 \text{ M}^3 \text{ R } 1864863 = 00$$

④ Poonnet Cement-Concrete

Poonnet. QWRB - ⑬

$$475.51 \text{ M}^3 \text{ CR } 7090.58 \text{ M}^3 \text{ R } 3371642 = 00$$

$$\text{R } 5736212 = 00$$

Add 18% GST

$$(+ \text{ R } 1032518 = 00$$

Add 1% L.C.

$$(+ \text{ R } 12362 = 00$$

Continuation

$$\text{R } 6826092 = 00$$

134

ON

| Particulars           | Details of actual measurement |    |     |    | Contents of area |
|-----------------------|-------------------------------|----|-----|----|------------------|
|                       | No.                           | L. | B.  | D. |                  |
|                       |                               |    | 80  |    | R 6826092=00     |
| Add C Fee             |                               |    | (+) |    | R 57787=00       |
|                       |                               |    |     |    | R 6885279=00     |
| Less 2.71 % below     |                               |    | (-) |    | R 1494794=00     |
|                       |                               |    |     |    | R 5390485=00     |
| Less previous payment |                               |    | (-) |    | R 2267225=00     |
|                       |                               |    |     |    | R 3123260=00     |
| 29/10/25              |                               |    |     |    |                  |
| JE                    |                               |    |     |    |                  |

## अधियाचना हेतु प्रमाण-पत्र

प्रमाणित किया जाता है कि ग्रामीण सड़क सुदृढीकरण एवं प्रबंधन कार्यक्रम (RRSMP) योजनान्तर्गत :-

1. पथ/पुल ..... Madhopur Sh Road to Pash Gadh Rd  
..... Road ..... पथ में

कराये गये कार्य की गुणवत्ता जाँच की गयी है, जो निर्धारित मानक/विशिष्टियों के अनुरूप है।

2. अद्यतन कराये गये कार्य की मापी संबंधित मापी पुस्तिका में दर्ज है, जिसका सत्यापन कर लिया गया है।

  
11/10/25

कनीय अभियंता

ग्रामीण कार्य विभाग,

कार्य प्रशाखा - स्कमा-3

  
11/10/25

सहायक अभियंता

ग्रामीण कार्य विभाग

कार्य अवर प्रमंडल - स्कमा

  
11/10/25

कार्यपालक अभियंता

ग्रामीण कार्य विभाग,

कार्य प्रमंडल, छपरा-2