

2025-27002-1700 (2025) 9 (VX-025)

Schedule XLV-Form No. 134

(RRSMP/24-25 Jharkhand Pur 103)

Executive Engineer
Rural Works Department
Works Division, Jharkhand Pur

DIVISION

3490

SUB-DIVISION

2025-27

SSB - AIL (SV) Samiti Pur

MEASUREMENT BOOK

No. 3490

Abstract of Cost

4

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D.	
Nhs:- Const. of road from 1025-702 NH-57 to Patna (VR025)					
Agency:- SSB- ATL (JN)					
Archigana Nafar Patna.					
Appr. no:- 03 CHBD 2025-26					
DO.S:- 09-05-2025					
DO.C:- 08-05-2026					
1) clearing and grubbing road land — 8/1					
Qty vide THB page - 1				0.43 Hct.	
@ Rs. 73248.75/Hct.					Rs. 31499 = 00
2) Construction of Subgrade & earthen shoulders — 8/1					
Qty vide THB page - 1				1215.00 m ³	
@ Rs. 162.93/m ³					Rs. 197960 = 00
3) Construction of granular sub-base					
Qty vide THB page - 2				159.44 m ³	
@ Rs. 4329.51/m ³					Rs. 690297 = 00
4) P/L of stone app. of specific size of WBM					
Qty vide THB page - 3				107.34 m ³	
@ Rs. 6170.48/m ³					Rs. 662516 = 00
5) P/L M.H. 1500 kg board.					
Qty vide THB page - 1				2.00 nos.	
@ Rs. 1163.94/no.					Rs. 23278 = 00
C.O.-					Continuation Total Rs. 1604598 = 00

