

5)

3054 MR. New.

50 - 11/12/15

950 mm

Schedule XLV-Form No. 134

पिपेरी म. र. व. डिप्लोमा फॉर गवर्नमेंट ऑफिस

DIVISION

M.B.N. 1787/24.25

SUB-DIVISION

Measurement Book

हस्ताक्षर:- राजेश कुमार

Name of work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.

1

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	1st on a/c Bill				
Name of work — Renovation of a road from —					
Triveni MC to Dindliya under —					
MR (3054) New Maintenance Policy 2018.					
Agency - Rajesh Kumar.					
Agreement No - 06/MBD/2024-25.					
Date of work started — 23.08.2024.					
Date of completion — 22.05.2025.					
Date of entry — 26.11.2024.					
Record entry					
(1/1) Clearing and Grubbing road					
land as per S/O/42.					
$2 \times 950.0 \times 0.750 = 1425.0 \text{ m}^2$					
$= 0.1425 \text{ Hectare.}$					
(2/2) Construction of earthen shoulders					
with approved materials					
$2 \times 6 \times 20.0 \times 1.50 \times 1.00 = 540.00 \text{ m}^3$					
$2 \times 20 \times 20.00 \times 0.30 \times 0.30 = 54.00 \text{ m}^3$					
$2 \times 5 \times 30.00 \times 0.60 \times 0.25 = 45.00 \text{ m}^3$					
$2 \times 1 \times 20.00 \times 0.25 \times 0.25 = 2.50 \text{ m}^3$					
641.50 m ³ .					
Limited to 641.25 m ³ .					
/					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract of costs</u>					
(1) Clearing and Grubbing 2nd land					
or per 5/12/42.					
Vide page 06 = 0.14 Hectare.					
or 76926 = 08/Hectare — 10770 = 00.					
(2) Const. of earthen shoulder with approved materials.					
Vide page 06 = 641.25 m ³ .					
or 264 = 72/m ³ — 169752 = 00.					
(3) Const. of G.S.B. G.D. with well graded materials.					
Vide page 06 = 26.65 m ³ .					
or 3010 = 10/m ³ — 80219 = 00.					
(4/4) Providing laying spreading and compacting stone aggregates G.D.					
Vide page 06 = 43.83 m ³ .					
or 6088 = 88/m ³ — 266876 = 00.					
(5/5) Providing and applying primer coat.					
Vide page 06 = 584.43 m ² .					
or 58 = 42/m ² — 34142 = 00.					
(6/6) Providing and applying tack coat.					
Vide page 06 = 3562.50 m ² .					
or 16 = 75/m ² — 59672 = 00.					
(7/7) Providing and Laying semi-dense bituminous concrete.					
Vide page 06 = 89.30 m ³ .					
or 15687 = 89/m ³ — 1400929 = 00.					
Continuation 4, 1, 2022360 = 00					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
8/8 Providing and fixing R.C.C. m/s in precast km/200m stones.					
Vidya 07.					
① km stones = 02 Nos.					
Qty 3355 = 11/ each — 17					6710 = 00.
② 200 m stones = 04 Nos.					
Qty 892 = 24/ each — 17					3569 = 00.
9/9 Providing and fixing detection and place identification boards					
Vidya 07 = 0.96 m ² .					
Qty 15270 = 91/ m ² — 17					14660 = 00.
10/10 Providing and fixing road stones.					
Vidya 07.					
① 600mm triangular = 04 Nos.					
Qty 4643 = 20/ each — 17					18573 = 200
② 600mm square = 02 Nos.					
Qty 4514 = 02/ each — 17					9028 = 00.
③ 600 x 450mm rectangle = 02 Nos.					
Qty 4369 = 49/ each — 17					8739 = 00.
④ 900mm octagon = 01 Nos.					
Qty 8838 = 86/ each — 17					8839 = 00.
11/11 Providing and fixing R.C.C. m/s in precast boundary pillar.					
Vidya 07 = 30 Nos.					
Qty 713 = 33/ each — 17					21401 = 00.
Qty 21					13878 = 00.

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(12/13) Providing and Laying 6d plates Heterogeneous compounds. Videopge 08 = 98.60 m ² ✓ Videopge 10 = 93.00 " ✓ 191.60 m ² . ✓ ① At edges at Perim = 100.0 m ² . ✓ or 886 = 50/m ² — 7 168435=00. ✓					
(11) As Pedestrian crossings = 1.60 m ² Lateral 6 0.75 m ² . ✓ or 886 = 50/m ² — 7 665=00. ✓					
(13/14) Providing and fixing typical MR interlocking sign boards. Videopge 08 = 03 Nos. 11340 = 66 or 4366 = 40/cad — 7 34022=00					
(14/20) Providing brick opening work (1:4) in parapet walls. Videopge 08 = 3.07 m ³ . or 7137 = 63/m ³ — 7 21913=00. ✓					
(15/21) Plastering with cement mortar (1:4) in parapet walls. Videopge 08 = 21.44 m ² or 258 = 80/m ² — 7 5549=00. ✓					
(16/22) Providing two coat painting — including primer coat. Videopge 08 = 21.44 m ² or 136 = 57/m ² — 7 2928=00. ✓ 40 7 23 47390=00.					

Continuation

Mement Payment by 79,500/-		
5 No	SD	3975/-
1 No	E-T	795/-
1 No	CBST	677/-
1 No	SBST	677/-
1 No	Levy	795/-
Total deducted		6919/-
By cheque		72581/-
Total		79500/-
Passed by 79,500/- (Rupees seventy nine thousand five hundred only)		
Date 24/1/18		24/01/18

Continuation

04/01-25