

1st and final Bill

1

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-


No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work :- Repair of road from					
LOS8-Done Canal To Mitni.					
Scheme :- New MR-3054.					
Agency :- MD Annullah					
Agg. No :- 10/2024-25					
Date of Start :- 19/09/2024					
Date of completion :- 18/06/2025					
<u>Record Entry</u>					
1.	prov. clearing and grubbing of road land do-				
	2X28	X 30.00	X 0.750		= 1260.00
	2X28	X 30.00	X 0.750		= 1260.00
	2X 1	X 10.00	X 0.750		= 15.00m ²
					2535.00
	Qty = $\frac{2535}{10.00}$ = 0.254 Hec.				
2.	prov. and fixing of MR Logo board do- = 2 Nos.				
3.	prov. and laying of 300mm dia irrigation pipe do-				

Continuation



3 X 4	0.88 X	1.67 X	0.075	21.83 m ³
5 X	6.94 X	1.45 X	0.075	23.77 m ³
8 X	2.44 X	1.91 X	0.075	22.80 m ³
2 X	5.45 X	3.65 X	0.075	22.98 m ³
2 X	5.07 X	3.31 X	0.075	22.52 m ³
				<u>16.09 m³</u>
			limit 2	15.874 m ³



 25/04/2025

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	<u>Revised Entry</u>				
1. (Cont. of B.L.C. do-)					
	42	30.00	3.75	0.15	$0.2472.50m^3$
	Qty = $472.50 \times 7 \frac{1}{2}$				
		472.50×7			$= 33.075m^3$
			100		$= 33.08m^3$
2. (Cont. of Panel)					
	Cont. PCC m-30 gr-dm-				
1X	20.00	$(3.75 + 5.94)$		$\times 0.125$	$= 12.11m^3$
		2			
	1X	10.00	3.75	$\times 0.125$	$= 4.69m^3$
	9X	30.00	3.75	$\times 0.125$	$= 126.56m^3$
	7X	30.00	3.75	$\times 0.125$	$= 98.44m^3$
	2X	30.00	3.75	$\times 0.125$	$= 28.13m^3$
	1X	30.00	$(3.75 + 4.88 + 3.75)$		$\times 0.125 = 15.48m^3$
		3			
	5X	30.00	3.75	$\times 0.125$	$= 70.31m^3$
	4X	30.00	3.75	$\times 0.125$	$= 56.25m^3$
	1X	30.00	$(3.75 + 4.76 + 3.75)$		$\times 0.125 = 15.33m^3$
		3			
	8X	30.00	3.75	$\times 0.125$	$= 112.50m^3$
	1X	30.00	$(3.75 + 4.92 + 3.75)$		$\times 0.125 = 15.53m^3$
		3			
	2X	30.00	3.75	$\times 0.125$	$= 28.13m^3$

Continuation

Sch. XLV-Form No.					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
	1 X 10.00 X	3.75	=		37.50m ²
					1628.00m ²
			limit =		1612.50m ²
2.	prov. and laying of S.D.C.C - do -				
	1628.00m ²	X 0.025	=		40.70m ²
3.	Const. of earthen shoulder - do -				
for B.T portion,					
	2 X 14 X	30.00	X 1.125 X 0.350	=	330.75m ³
	2 X 1 X	10.00	X 1.125 X 0.350	=	7.88m ³
					338.63m ³
for PCC portion,					
	2 X 42 X	30.00 X	0.500 X	0.200	= 252.00m ³
				Total =	590.63m ³
					
Record Entry					
1.	Brick masonry in				
	C.M (1:3) in parapet - do -				
	5 X 2	X 6.40	X 0.40 X 0.60	=	15.35m ³

Continuation

6
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2.	plastering with				
	Cement mortar (1:4) - do -				
	5 X	4.00 X	6.40 X	0.60	= 76.80m ²
	5 X	2.00 X	6.40 X	0.40	= 25.60m ²
	5 X	4.00 X	0.40 X	0.60	= 4.80m ²
					107.20m ²
3.	painting two coats				
	on new conc. surface				
	- do -				
	Qty. same as				
	above item			=	107.20m ²
4.	prov. and fixing of				
	Km Stone - do -			=	3 NOS.
	200m Stone - do -			=	7 NOS.
5.	prov. direction and				
	place identification - do -				
	1 X 1.20 X	0.800	2		0.96m ²
6.	prov. and fixing of				
	rebar reflector - do -				
	(i) 600mm equil. & D - do -			=	4 NOS.
	(ii) 600mm circular board - do -			=	2 NOS.
	(iii) 600mm X 450mm rect. - do -			=	2 NOS.
	(iv) 900mm side octagon - do -			=	1 NOS.

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
7. prov. and fixing of boundary pillar - do = 80 Nos.					
8. planting of trees by road sides - do = 22 Nos.					
9. prov. and laying of road marking - do for B.T portion, $2 \times 14 \times 30.00 \times 0.100 = 84.00m^2$ $2 \times 1 \times 10.00 \times 0.100 = 2.00m^2$ $86.00m^2$ pedestrian crossing $2 \times 3.75 \times 0.100 = 0.75m^2$ for PCC portion $2 \times 42 \times 30.00 \times 0.100 = 252.00m^2$					
10. prov. and fixing of maintenance board - do = 21 Nos.					
<i>N</i> <i>13.06.2025</i> <i>J.E</i>					
<i>Pd</i> <i>13/06/25</i> <i>PE</i>					

Abstract of cost

8

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1/1). Cleaning and grubbing of road land -do-					
0.254 Hec. vide T.m. B P - (1)					
RS. 76926.03 / Hec - RS. 19539.00					
(2/2). Const. of earthen shoulder -do-					
590.63 m ³ vide T.m. B P - (5)					
RS. 264.72 / m ³ - RS. 156352.00					
(3/3). Const. of G.S.B Gr-II -do-					
9.38 m ³ vide T.m. B P - (2)					
RS. 3191.67 / m ³ - RS. 29938.00					

(4/4). prov. laying and Compacting WBM Gr-III -do-					
15.874 m ³ vide T.m. B P - (2)					
RS. 6454.54 / m ³ - RS. 102459.00					
(5/5). prov. and applying of Prime coat -do-					
211.65 m ² vide T.m. B P - (4)					
RS. 58.75 / m ² - RS. 12434.00					
(6/6). prov. and applying of Tack coat -do-					
1612.50 m ² vide T.m. B P - (5)					
RS. 16.83 / m ² - RS. 27138.00					

Continuation

C10-RS. 347860.00

9
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(7/7). prov. and laying of S.D. B.C. do— 40.70m ³ vide T.m. B p—(5) RS. 16073.80/m ³ — RS. 654204.00					
(8/8). Const. of D.L.C. do— 33.08m ³ vide T.m. B p—(3) RS. 7215.00/m ³ — RS. 238675.00					
(9/9). Const. of panel conc. pcc m-30 gr do— 596.54m ³ vide T.m. B p—(4) RS. 11232.70/m ³ — RS. 6700755.00					
(10/10). prov. and fixing of 3 NOS. Km Stone vide p—(6) RS. 34143.89/each — RS. 10332.00					
7 NOS. 200m Stone vide p—(6) RS. 908.04/each — RS. 6356.00					
(11/11). prov. direction and place identification do— 0.96m ² vide T.m. B p—(6) RS. 15326.36/m ² — RS. 14713.00					
(12/12). prov. and fixing of metal-reflectorised do— 4 NOS. 600mm equil. PB vide p—(6) RS. 4684.79/each — RS. 18739.00					

Continuation

C10-RS. 7991634.00

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2 NOS.	vide	T.m.	B.P.	(1)	
1 NOS.	vide	T.m.	B.P.	(7)	
3 NOS.	GRS. 11423.83/each				RS. 34271.00
(17/17).	prov. Brick masonry				
	(153)	- do -			
15.35m ³	vide	T.m.	B.P.	(5)	
	GRS. 7204.99/m ³				RS. 110597.00
(18/18).	plastering with				
	C.M. (114)	- do -			
107.20m ²	vide	T.m.	B.P.	(6)	
	GRS. 265.53/m ²				RS. 28465.00
(19/19).	painting two coats				
	on parapet - do -				
107.20m ²	vide	T.m.	B.P.	(6)	
	GRS. 136.59/m ²				RS. 14642.00
(20/20).	prov. and laying of				
	300mm ϕ irrigation do -				
40.00m	vide	T.m.	B.P.	(2)	
	GRS. 1061.11/m				RS. 42444.00
					RS. 8661311.00
Add GST 18%					RS. 1559036.00
Add L.C.B.S 1%					RS. 86613.00
Add S. fee					RS. 64549.00
					RS. 10371509.00
less 0.06% below					RS. 6223.00
					RS. 10365286.00

Continuation

13.06.2025
J.E

Phd
13/06/25
AE

Continuation