

Est on A/C Bill

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W- L075-704 to Ibrahim pur.					
Agency - M/s. Shanti construction					
Location - R/SMP 24-25 August 2023.					
Ag. No - 26 cm B/D/ 25-26					
Total length - 6.1 Km.					
Date of start -					
26-06-2023					
Date of completion -					
25-06-2024					

Item (1) Clearing and Grubbing	
2 x 15 x 30 x 1.5 = 1350 m ²	
2 x 22 x 30 x 1.5 = 1980 m ²	
2 x 18 x 30 x 1.5 = 1620 m ²	
2 x 15 x 30 x 1.5 = 1350 m ²	
2 x 24 x 30 x 1.5 = 2160 m ²	
2 x 26 x 30 x 1.5 = 2340 m ²	
2 x 18 x 30 x 1.5 = 1620 m ²	
2 x 20 x 30 x 1.5 = 1800 m ²	
1.42 Ha -	14220 m ²

Item (2) G.S.B. Grade-II	
As per 1st Measurement	
4 nos x 3.10 x 2.10 x 0.150 = 3.81 m ³	
3 x 2.90 x 2.10 x 0.150 = 2.74 m ³	

Continuation

6.55 m³



Abstract of cost.

12

Sch. XLV-Form No. 134

Particulars	Details of actual measure			Contents of area
	No.	L.	B. D.	
At 1/1 clearing and grubbing Road land				
Qty wide TMBP-2				
1.42 Ha @ 73248.75/m				104013=
At 2/4 G.S.B Grade-II				
Qty wide TMBP-5, 1)				
540 + 27.9 = 567.9 m ³				
@ 142656.79/m ³				1508791=00
At 3/5 W.B.M Grade-3				
Qty wide TMBP-10, 1)				
363.9 + 41.85 = 405.09 m ³				
@ 142656.79/m ³				1725738=00
At 4/3 Concr. subgrade and shoulder				
Qty wide TMBP-11				
2531.10 m ³ @ 244.02/m ³				
				617639=W
				53956181=00
At 18% G.S.T				712113=00
At 1% Labour (est.)				39561=00
At 10% Supervision fee				120577=W
Less 5.12% A.S.				4828432=W
Per Agreement				249630=W
				44579402=W

Continuation
J. P.
Amangub
22/10/25

22/10/25
A.R.

