

कार्यपालक अभियंता का कार्यालय,
ग्रामीण कार्य विभाग, कार्य प्रमंडल बाँका-1


Email ID- ee.bankal@gmail.com


अधियाचना हेतु प्रमाण-पत्र

प्रमाणित किया जाता है कि RRSMP (GEN) योजनान्तर्गत:-

1. पथ लक्ष्मीपुर रामचन्द्रपुर पीएमजीएसवाई रोड से तारडीह में कराये गये कार्य की गुणवत्ता जाँच की गयी है जो निर्धारित मानक/विशिष्टियों के अनुरूप है।
2. अद्यतन कराये गये कार्य की मापी संबंधित मापी पुस्तिका में दर्ज है जिसका सत्यापन कर लिया गया है।

कनीय अभियंता
ग्रामीण कार्य विभाग
कार्य प्रशाखा, अमरपुर


सहायक अभियंता
ग्रामीण कार्य विभाग
कार्य अवर प्रमंडल अमरपुर


18.10.25
कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल बाँका-1

1st on A/c Bill

Name of Work - 1

Situation of work -

Agency by which work is executed -

Date of measurement.

No. and date of agreement

(These four lines should be repeated and the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
Name of work -					
Laxmi pur Ram -					
- chandapur P.M.C. isy					
road to Tardih.					
Name of Agency -					
Choubatiga					
Const. Pvt. Ltd.					
Agreement No. -					
07 CHBD/2025-26					
Date of work Start -					
02/08/2025					
Date of work Completion -					
01/08/2026					
Bider rate quoted -					
2.37%.					

Attested

Priyam

18.10.25

Work measurement					
D) Clearing and grubbing of					
road land.					
2x6x30.0	x	1.00	=	360.0m ³	
2x1x27.0	x	1.00	=	54.0m ³	
Link road					
2x12x30.0	x	1.00	=	720.0m ³	
2x1x8.0	x	1.00	=	16.00m ³	
2x3x30.0	x	1.00	=	180.00m ³	
2x1x8.00	x	1.00	=	16.00m ³	
				1346.00m ³	
			or	0.13 Ha	

(Continuation)

Abstract of Cost, 1st on A/c Bill

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L	B	D	
① Clearing and Grubbing of road Land					
0.13 Ha	Vide TMB P No-1				
	@ Rs 73248 = 75/- per Ha				
					= 9522.00
② Excavation for roadway in Soil					
12.177 m ³	Vide TMB P.No-3				
90.56 m ³	Limit as per agreement				
	@ Rs 181 = 19/- per m ³				
					= 16409.00
③ Const. of Granular Sub-base by providing well graded material					
66.09 m ³	Vide TMB P.No-7				
51.75 m ³	Limit as per agreement.				
	@ Rs 2126 = 32/- per m ³				
					Rs = 110037.00
④ P/v laying & bedding and Compacting of W.M.					

(Continuation)

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L	B	D	
48.52 m ³	Vide TMB P No- 9				
38.81 m ³	Limit as per agreement				
	@ Rs 2623 = 24/- per m ³				
					= 101808 = 10
(5) Const of Cement Concrete					
Pavement (M35) grade					
316.47 m ³	Vide TMB P No- 11				
	@ Rs 5809 = 39/- per m ³				
					= 1838498 = 10
(6) Reinforced Cement Concrete					
M15 grade					
(i) K. M. Stone:-					
2.0 NO	Vide TMB P No- 11				
	@ Rs 2470 = 05/- per NO				
					= 4940 = 10
(ii) 200 m stone					
2.0 NO	Vide TMB P No- 11				
	@ Rs 712 = 38/- per NO				
					= 1425 = 10

(Continuation)

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
(i) P/v and fixing of traffic sign					
(i) 600 mm equilateral triangle.					
3.0 No	Vide TMB P. No- 11				
	Rs 4126.98/- per No				
					= 12381.00
(ii) 600 mm Circular					
1.0 No	Vide TMB P. No- 12				
	Rs 4078.83/- per No				
					= 4079.00
(iii) 600 mm x 450 mm Rectangular					
3.0 No	Vide TMB P. No- 12				
	Rs 3935.16/- per No				
					= 11805.00
(iv) Road marking with hot applied thermoplastic compound.					
125.60 m ²	Vide TMB P. No- 12				
	Rs 756.98/- per sqm				
					= 95076.00

(Continuation)

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L	B	D	
(9) Const. of sub grade and earthen shoulder					
204.53 m ³					Vide TMB P. No- 13
					@ Rs 251.42/- per m ³
					= 51423.00
(10) P/v and Fixing of logo and Maintenance board					
4.0 No					Vide TMB P. No- 13
					@ Rs 12146.59/- per no
					= 48586.00
					Rs = 2205980.00
Add 1% Labours (L) RS =					22060.00
Add 18% LST (+) RS =					397076.00
Add S.F (+) RS =					22060.00
					Rs = 2647176.00
less 2.37% below as per agreement (-) =					62738.00
					Rs = 2584438.00
					1411.25
					A.E.

(Continuation)

Attested
A. I. A. M
18.10.25