

Scanned
NDB
MB No-3992

Schedule XLV Form No. 134.

Purnea

DIVISION

Kasba

SUB-DIVISION

Sarjay Karmar Panoley

Measurement Book

Dumri Tola to Dubaiti Bishanpur.

Particulars	Details of actual	
	No.	L.

EXECUTIVE ENGINEER
RURAL WORKS DEPARTMENT
WORKS DIVISION, PURNEA

Contract Rate - 18.03% Below

① ~~①~~ Poni and fixing of
working benchmark pillar.

1.51 Km Qty vide TMB P-39

@ Rs 42007.14/Km — Rs 63431.00

② ~~②~~ Clearing and Grubbing

road land (By manual means)

do do do of 1/9.

0.529 Ha Qty vide TMB P-39

@ Rs 75573.34/Ha — Rs 39978.00

③ ~~③~~ Construction of

Embankment with mater.

ial. ~~Lead up to~~ do do do

1/9, (Lead up to 100m)

435.97 m³ Qty vide TMB P-39

@ Rs 218.96/m³ — Rs 89546.00

Lead up to 100m

635.95 m³ Qty vide TMB P-40

@ Rs 140.15/m³ — Rs 89128.00

④ ~~④~~ Const. of GSB by Pon

well graded material.

do do do of 1/9.

517.875 m³ Qty vide TMB P-40

22.875 m³ Qty vide TMB P-47

540.75 m³

@ Rs 3809.35/m³ — Rs 2059906.00

Continuation

Continuation