

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- construction of					
Road from NH77 Hazi pur					
Road said Promod Dwar					
to padamoul P. M. S. Road					
Via susta path (M.M.G.U.V. covered)					
Name of Agency:- Singh construction					
Pvt Ltd. & Rajmish Kumar					
JV.					
Agreement No:- 07/CMBD/2025-26					
Date of work start:- 09/05/2025					
Date of work comp:- 08/05/2026					
Re. Abstract of cost					
(1) Clearing and grubbing					
road land TMBPO - do					
do - all comp job					
Qty - 0.2565 Hac					
(2) 73248.75/Hac — 18788.00					
(2/2) Scarifying the existing					
bituminous road surface					
TMBPO do-do-all					
comp. job					
Qty - 1361.25 M ²					
(3) 19.06/M ² — R 25945.00					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(15/55) Plastering with cement TM BP. (2)					
do do all comp job					
Qty			24.960 M ²		
(2)	207.13/M ²				5170.00
(16/56) Painting two coats on new concrete surface TM BP. (2)					
do do all comp job					
Qty			24.960 M ²		
(2)	130.52/M ²				3258.00
Subtotal -				35,56,758.00	
Add 1% labor -				355.68.00	
H/S.F.				53011.00	
Add 18% GST				6559.79.00	
Subtotal -				4300309.00	
(-) Less 0.50% below -				21502.00	
Subtotal -				4278805.00	
Less previous payment				1058105.00	
Net amount -				32,20,700.00	
Sanjay	24/10/25	Sumrit	24/10/25	AE	

Continuation