

Const & Maint of Bir Nagar to Chhotanagar
Schedule XLV-Form No. 134
10-tak via Hakimnagar that Gravelly to
Mmrsy (WB)

DIVISION

Balrampur SUB-DIVISION

MR. No. 2101

MEASUREMENT BOOK

M/S Golden Company

M/S Golden Company
AG No - 43 (MBD/1122)

on A/c Bill

Abstract

13

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work: -	Construction of				
	Road from Birnagar to chhota				
	Chhillhapara 5010 Tak via Hakim				
	nagar hat Gandhitola under				
	MMGSY (W.B.)				
Agency: -	M/s Golden Company				
Agreement No: -	43/MBD/2021-22				
Date of Commencement: -	4.08.2021				
Date of Completion: -	3.08.2022				
Actual Date of Completion: -	8.12.2024				

1) p/v and fixing of working				
Bench mark and Reference pillar				
= 21 Nos. vide Sd/- MB-1933 P-61				
5 Nos. vide Sd/- TMB P-12				
T= 26 Nos @ Rs 3720.00/each = Rs 96720.00				
2) clearing and Grubbing of				
Road Land				
= 0.95 Hact vide Sd/- MB-1933 P-61				
0.20 Hact vide Sd/- TMB P-12				
T= 1.15 Hact @ Rs 53870.00/Hact = Rs 61950.00				
3) Excav. for Roadway Box				
cutting				
= 22.50 m ³ vide Sd/- MB-1933 P-61				
@ Rs 130.00/m ³ = Rs 2925.00				

Continuation

Ch-Rs- 161595.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

B/f = Rs 2420 82 88 = 00

Add 18% GST = Rs 43574 91 = 00

Add 1% L-cess = Rs 2420 83 = 00

Total S.F (As per BOB) = Rs 322720 = 00

T = Rs 29130582 = 00

⊖ prev. Bill = ⊖ Rs 21505457 = 00

= Rs 7625125 = 00

15/12/24
JE

Chandran
15/12/24

Attested

Executive Engineer
Rural Works Department

Works Division, Barsoi
01.9.24