

Deo Enterprises Pvt Ltd
Ag no - 20 S.B.D/2019-20

Mathura To Bakhawdi Tola
Under M.M.G.S.Y (S.C)

Schedule XLV-Form No. 134

Khagoria

DIVISION

Khagoria

SUB-DIVISION

MEASUREMENT BOOK

M.B No - 1060

1st year Maintenance Bill

70

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Mother to					
Barkhandi Dola					
Scheme:- MMHSV (C)					
Agency:- Dev Enterprises					
Pvt. Lt.					
Agreement No - 20.832/19-20					
Date of starting - 19.03.2020					
Date of comp - 18.03.2021					
Actual Date of comp - 23.08.24					
Cost of maintenance Bill					
from 23.08.24 to 24.08.25					

1. Restore of Raincuts/Beams
with soil Moorum etc.

$$2 \times 10.50 \times 1.10 \times 0.35 = 8.08 \text{ cum}$$

$$2 \times 15.0 \times 1.12 \times 0.6 = 20.16 \text{ cum}$$

$$1 \times 7.0 \times 0.95 \times 0.45 = 2.99 \text{ cum}$$

$$1 \times 10.0 \times 1.12 \times 0.40 = 4.48 \text{ cum}$$

$$1 \times 11.0 \times 1.20 \times 0.42 = 5.54 \text{ cum}$$

$$1 \times 9.0 \times 1.40 \times 0.35 = 4.41 \text{ cum}$$

$$1 \times 9.0 \times 1.20 \times 0.42 = 3.78 \text{ cum}$$

$$1 \times 12.0 \times 1.10 \times 0.36 = 4.75 \text{ cum}$$

$$1 \times 10.50 \times 1.15 \times 0.48 = 5.79 \text{ cum}$$

$$1 \times 12.0 \times 1.15 \times 0.52 = 7.12 \text{ cum}$$

$$1 \times 8.0 \times 1.0 \times 0.60 = 4.8 \text{ cum}$$

$$1 \times 9.0 \times 1.10 \times 0.40 = 3.96 \text{ cum}$$

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	1 x	16.0	1.15	0.45	8.28 cum
	1 x	15.0	1.10	0.50	8.25 cum
	1 x	12.0	1.20	0.42	6.04 cum
	1 x	11.60	1.25	0.48	6.96 cum
	1 x	8.0	1.15	0.50	4.60 cum
	1 x	5.5	1.20	0.40	2.64 cum
	1 x	4.5	1.0	0.32	1.44 cum
	1 x	6.0	1.12	0.35	2.35 cum
	2 x	4.5	1.10	0.5	2.69 cum
	2 x	6.4	1.15	0.45	^{3.31} 6.62 cum
	1 x	5.5	1.20	0.35	2.31 cum
	(Total)				= 124.78 cum

9/15.9 maintenance of road
signs.

$$0.22 \text{ km} = 0.22 \text{ km}$$

10/15.11 maintenance of 200m
and km stone.

$$0.23 \text{ km} = 0.23 \text{ km}$$

Abstract of this Bill

1/15.1 Restore of rain cut/Beams
with soil-moosum etc.
Qty 124.78 cum

$$① 379.59/\text{cum} = 47365.24$$

Continuation