

मम 45Y (4108) A205654

मम 45Y (4108) A205654

Schedule XLV Form No.-134

BIHAR R.W.D.

पंचगंगा DIVISION

पंचगंगा SUB-DIVISION

पंचगंगा पंचगंगा-पथ से पंचगंगा
पंचगंगा तला.

MEASUREMENT BOOK

सुमन कुमार सिंह कोत. पंचगंगा.

Fourth & Final Bill

Sch. XLV-Form No. 134

18

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	

H/W - Latihanua PMSY
Patti Se Latihanua Sakshin tek.

H/A - Surendra Kumar Singh
Construction Pvt. Ltd.

Agreement No - 27-S.R.O/2024-25

Date of work order - 22-10-2024

Date of Completion - 16-6-25 21-10-25

Date of Measurement - 11-8-25

Actual Completion Date - 11-8-25

① Construction of Subgrade
for Earthen Shoulder
RT Portion.

Side of W.B.M.

$$2 \times 10 \times 30 \times 1.475 \times 0.200 = 177 \text{ m}^3$$

$$2 \times 9 \times 30 \times 1.475 \times 0.200 = 159.30$$

$$2 \times 1 \times 5 \times 1.475 \times 0.200 = 2.95$$

Side of

$$\text{W.B.M.} - 2 \times 10 \times 30 \times 1.200 \times 0.075 = 54 \text{ m}^3$$

$$2 \times 9 \times 30 \times 1.200 \times 0.075 = 48.60 \text{ m}^3$$

$$2 \times 1 \times 5 \times 1.200 \times 0.075 = 0.90 \text{ m}^3$$

C.C. Portion

$$\text{Side of W.B.M.} - 2 \times 4 \times 30 \times 0.625 \times 0.10 = 15 \text{ m}^3$$

$$2 \times 1 \times 5 \times 0.625 \times 0.100 = 0.62 \text{ m}^3$$

Side of W.B.M.

$$2 \times 4 \times 30 \times 0.625 \times 0.075 = 11.25 \text{ m}^3$$

$$2 \times 1 \times 5 \times 0.625 \times 0.075 = 0.46 \text{ m}^3$$

Side of W.B.M.

$$2 \times 4 \times 30 \times 0.625 \times 0.16 = 24 \text{ m}^3$$

$$2 \times 1 \times 5 \times 0.625 \times 0.16 = 0.1 \text{ m}^3$$

Continuation C.O - 495.08 m

Abstract of cost

Sch. XLV Form No.134

23

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1) Setting out pillar -					
40 Bench mark -					
Qty vide T.M.B.P. - (14)					
0.70 km @ Rs 5358.30 = 3751					
(2) Reference pillar					
41 Qty vide T.M.B.P. - (14)					
0.70 km @ Rs 2515.35 = 1761					
(3) cleaning & grubbing road					
42 land -					
Qty vide T.M.B.P. - (14)					
0.28 km @ Rs 76926.08 = 21539					
(4) Construction of unreinforced					
43 C.C. Pavement Embankment					
obtained material					
from borrow pit -					
lead up to 1000 m -					
Qty vide T.M.B.P. - (20)					
89.40 m ³ @ Rs 259.71 = 23271					
(5) lead up to - 100 m.					
44 Qty vide T.M.B.P. - (20)					
546.76 m ³ @ Rs 17630 = 89341					
(6) Subgrade & Embankment shoulder					
45 Qty vide T.M.B.P. - (18)					
1749.61 m ³ @ Rs 264.51 = 462789					
(7) Providing G.S.B. gr I -					
46 Qty vide T.M.B.P. - (14)					
512.625 m ³ @ Rs 4531.05 = 232272					

Continuation

C.O. Rs 2925128

