

070755 (2003) Arsenic

Schedule XLV Form No.-134
BIHAR P.W.D.

NB No-1318

Kaxaul

DIVISION

Adapur

SUB-DIVISION

Tekuliya DNGSY Path Se Border Road.

MEASUREMENT BOOK

Suresh Kumar Singh Construction Pvt. Ltd.

Sch. XLV-Form No. 134 22

[illegible]

(1) Dismantling of Brick work of existing structure

$$\text{A-2} \quad \text{CH} - \overset{0}{\text{A-00}}$$

$$2 \times 4.5 \times 0.60 \times 0.60 = 3.24$$

$$2 \times 4.5 \times 1.00 \times 1.00 = 9.00$$

Det CH - 600

$$2 \times 4.5 \times 0.60 \times 0.60 = 3.24$$

$$2 \times 4.5 \times 1.00 \times 1.00 \approx 9.00$$

total =	24.48 m^3
---------	---------------------

(2) Dismantling of Cement

Concrete like Culvert —

$$C_{II} = 400 + 7.5 \times 0.75 \times 0.15 = 0.843$$

CH-600- $7.5 \times 0.75 \times 0.15 = 0.843$

Continuation

$$= 1.686 \text{ m}^3$$

Abstract of cost

32

Sch. XLV-Form No.134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1) Providing & fixing Bench mark 78 at side T.M.B.P - (17)					
		0.775 km			@ Rs 5358.30 = 4153
(2) Reference Pillar - 79 at side T.M.B.P - (17)					
		0.775 km			@ Rs 2515.55 = 1949
(3) cleaning & grubbing road 80 land -					
					@ side T.M.B.P - (17)
					@ 3.11 m @ Rs 76926.08 = 2384
(4) Dismantling B/w from Culvert 81 at side T.M.B.P - (22)					
		24.48 m ²			@ Rs 32.93 = 7881
(5) Dismantling of existing 82 structure like Culvert -					
					@ side T.M.B.P - (22)
		1.868 m ³			@ Rs 680.93 = 1144
(6) Construction of Embankment 83 at side T.M.B.P - (17)					
		1535.67 m ³			@ Rs 176.30 = 270739
(7) Construction of Subgrade 84 & earthen Shoulder -					
					@ side T.M.B.P - (18)
		2288.17 m ²			@ Rs 264.51/m ³ = 605249
(8) Construction G.S.B for I - 85 at side T.M.B.P - (17)					
		640.31 m ²			@ Rs 4531.05 = 2901276



Continuation c.o.b 3816238



R/F = Rs 7379241

37

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(26) Construction of R.C.C. Drainage Spout, complete as per drawing -	113				
Qty. vide T.M.B.P. - (28)					
8 Nos @ Rs 934.62 = 7477					
(27) Providing & laying Cement Concrete wearing Course	114				
1.24 m ² @ Rs 16905.17 = 20962					
total = 74078.5					
Add L. Cons 14. (+) = Rs 74077 =					
Gr. S.T. 18. (+) = Rs 1333383 =					
S.F. = 101 - (+) = Rs 110203 =					
(T.M.B.P. (31))					
total = Rs 8925348 =					
Less 0.05% below = Rs 4463					
(A) total = Rs 8920885 =					
Less Previous fair amount -					
vide T.M.B.P. (7) = Rs 1785349					
vide T.M.B.P. (12) = Rs 3515481					
vide T.M.B.P. (21) = Rs 1720445					
(B) (-) = Rs 7421280 =					
Net Amount A-B = Rs 1499605					
By  J.S.E.					
By  T.M.B.P.					

Continuation.