

1st on qc bill

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work :- Constn of Road from					
Motihari Bhaag PWD Road to Partapur					
Bhatani Tola Shiv Mandir under.					
RRSMP.					
Agency:- M/s Utkar Bihar Constn co					
Sport Club Road, Chhatauni					
Motihari, East Champaran.					
Agreement No. 03 CMBD/2025-26					
Date of work order:- 27.6.2025					
Date of completion:- 26.6.2026 As per					
Date of Measurement:- Agreement					
(01) Clearing & Grubbing					
of Road land including					
uprooting.					
2 x 26 May 25.0 x 2.00 = 2600 M					
OR. 0.26 Hec					
(02) Box cutting :- Excavation					
for roadway in soil					
with Hydraulic excavator					
--- E/s					
2 x 26 May 25.0 x 0.375 x 0.175 =					
= 85.31 M ³					

Continuation

ABSTRACT OF COST

(1) clearing & Grubbing
of Road land.

0.26 Hec

Vide TMB

P-1

@ 7324875/ Hect. 1904520

(2) Box cutting & Excavation

for road way in soil waly

Hydraulic excavator

85.31 m³

Vide TMB

P-1

@ 9597/M³ - 818712

(3) Const of Granular Sub

Done by P20 G211 Marked

49.80 m³

Vide TMB

Continuation

@ 302375/M³ - R 150,58320

R 177815200

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
				3FD	1.77815 ⁰⁰
(4) Pro. & laying of M.M.					
with stone Agg. - E.					
48.60 M ³			Vid. TMB		
			P-2		
@ 4385 ⁰⁰ / M ³ - R					2,13,111 ⁰⁰
(5) Const ⁿ of reinforced					
Plain cement concrete					
Reinment - - - - E.					
266.835 M ³			Vid. TMB		
			P-3		
@ 8336 ⁰⁰ / M ³ - R					22,24,677 ⁰⁰
(6) Providing & fixing of					
R.R.S.M.P. masonry					
Signposting with Logo					
5 M.			Vid. TMB		
			P-3		
@ 11237 ⁰⁰ / No. 2					11237 ⁰⁰
				R	26,26,840 ⁰⁰
Add 1% L.C. - R					22,26,8 ⁰⁰
				S. R. C. - R	36,350 ⁰⁰
Add - 1.8% G.S.T @ 483382 ⁰⁰					
				R.	31,68,840 ⁰⁰
Deduct 0.04% below 3R					1268 ⁰⁰
				R.	31,67,572 ⁰⁰
Today 27.8.25 js					

Continuation