

Structure of ~~leaf~~ - ~~leaf~~

Schedule XLV-Form No. 134

Jan Deimler

1012

MEASUREMENT BOOK

5th Year maintenance

34

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work :-					
road to Larkana					
Agency :-					
Jai Kumar.					
Agreement No. :-					
41 SBD/2019-20					
Date of Commencement -					
14-10-19					
Date of Completion -					
13-10-20					
Actual date of completion					
→ 29/11/20					
Land entry					

Item (1) Provide restoration
rain cut — do — do

$$2 \times 30.00 \times 1.20 \times 0.300 = 21.60 \text{ m}^3$$

$$2 \times 30.00 \times 1.10 \times 0.200 = 19.80 \text{ m}^3$$

$$2 \times 30.00 \times 1.10 \times 0.200 = 19.80 \text{ m}^3$$

$$4 \times 30.00 \times 1.25 \times 0.300 = 45.00$$

$$28.00 \times 0.75 \times 0.300 = 7.98$$

$$1 \times 6.00 \times 1.10 \times 0.300 = 1.98 \text{ m}^3$$

$$76.56 \text{ m}^3$$

$$\text{Total} = 76.55 \text{ m}^3$$

Item (2) Provide making
up Berms/shoulder
— do — do

$$4 \times 30.00 \times 1.200 = 144.00$$

Continuation

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	<u>ABSTRACT OF</u>				<u>LOST</u>
Hem ①	Pondy restarter				
	at rain cut - d. d.				
Qty	vide	T.M.S	page	N. (34)	
				= 76.55 m ³	
				@ 380.58 =	29133.00
Hem ②	Pondy making up				
	Barren / Shoulder -				
	d. d.				
Qty	vide	T.M.S	page	(35)	
				= 425.25 m ³	
				@ 58.37 =	24822.00
Hem ③	Pondy repair				
	pat holes - d. d.				
Qty	vide	T.M.S	page	N. (35)	
				= 0.30 m ³	
				@ 10246.49 =	3073.95
Hem ④	Pondy path repair				
	on bottom - d. d.				
Qty	vide	T.M.S	page	N. (35)	
				= 98.015 m ³	
				@ 293.85 =	28802.00
Hem ⑤	Pondy (D) repair				
	(flumpp) - d. d.				
Qty	vide	T.M.S	page	N. (35)	

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		= 2 Nos			
		@ 1117.00			= 2234.00
Item (6) Paving culvert					
Qty vide TMS page 2 (26)					
		= 1 Nos			
		@ 2309.03			= 2309.03
Item (7) Paving mountain road sign					
Qty vide TMS page 1 (38)					
		= 0.15 km			
		@ 1074.51			= 161.18
Item (8) Paving 200 on item					
repair - 4 of					
Qty vide TMS page 3 (36)					
		= 0.24 km			
		@ 642.95			= 155.31
Item (9) Paving four stone					
sh - 4 of					
Qty vide TMS page 6 (36)					
		= 6 Nos			
		@ 106.52			= 639.12
Item (10) Paving center of					

Continuation

Scanned with CamScanner