

MR - N/2023-24 Naphkubani/44

Schedule XLV-Form No. 134

L-3. 324 km

Lakeriya Gangto pillkhar

सुदुर च्या प्रपञ्च च्या प्रपञ्च DIVISION

च्यु च्या प्रपञ्च SUB-DIVISION

2821

Name of contractor - Ramesh Kumar

MEASUREMENT BOOK

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
15. Plantation of trees..... of City wide TMP P-15					
	146 No.	@ 130.5	10	No	190545/-
16. Brick masonry in C.M..... of City wide TMP P					
	23.00 m ³	@ 6759.64	/m ³		155742/-
17. Plastering with cement mortar of City wide TMP P-18					
	161.28 m ²	@ 243.85	/m ²		39328/-
18. Painting two coats..... of City wide TMP P-18					
	161.28 m ²	@ 137.55	/m ²		22184/-
19. Retroreflecturised direction 8 place sign board..... of City wide TMP P-18					
	1.92 m ²	@ 15241.14	/m ²		29263/-
					13237530/-
					13231536
					Add 19% GST + LWT + 2515131/-
					2513999
					Add 8 fee + 146025/-
					15898686/-
					15891600/-
					15.89% below as per agreement - 2526301/-
					2525175
					13372385/-
					13366425/-
					P. Payment - 88,87,548/-
					144,84,837/-
					44,78,877/-
					45/27.5
					4890000/-
					Continuation

संलग्न मापी से हमने 5
मिटर में विविध बांटा है
दस्तावेज