

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल, चकिया, (पूर्वी चम्पारण)।

पत्रांक:.....17137/अनु0 / चकिया, दिनांक:-.....17 / 09 / 2025

प्रेषक

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, चकिया।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी-सह-सचिव,
बिहार ग्रामीण पथ विकास एजेंसी,
ग्रामीण कार्य विभाग, बिहार, पटना।

विषय- विभाग के नई निति रख-रखाव 2018 M.R (3054) योजना के अन्तर्गत निर्माणाधीन कार्य के लिए निधि उपलब्ध कराने के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में विभाग के नई निति रख-रखाव 2018 M.R (3054) योजना के अन्तर्गत निर्माणाधीन कार्य के लिए पथवार मांगी जाने वाली आवंटन की सूची पत्र के साथ भवदीय के अवलोकनार्थ एवं आवश्यक कार्रवाई हेतु समर्पित की जा रही है।

अतः संलग्न सूची के अनुसार आवंटन उपलब्ध कराने की कृपा की जाय।

अनु0:- 1. आवंटन की सूची।

2. मापी पुस्त की छाया प्रति।

3. Bump Test Integrator Machine

विश्वासभाजन,

17/09/25

कार्यपालक अभियन्ता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल-चकिया।

**OFFICE OF THE EXECUTIVE ENGINEER,
RURAL WORKS DEPARTMENT, WORKS DIVISION, Chakia.**

Requisition Format for Scheme Head- MR(3054) under Bihar Rural Road Maintenance Policy-2018 (Initial Rectification and Surface Renewal)

Requisition Format for Scheme Head- MRI(3054) under Bihar Rural Roads Department																		
Name of Works Division			Chakia	Administrative Approval (AA)			Agreement Amount (In Lakh)		Agreement No & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/km)	Thickness of Bitumen layer (in mm)	Value of Bitumen Content in Percentage	Previous Total Allotted Amount (in lakh)	up-to- date expenditure as per MIS (in Lakh)	Requisition against work done. (in Lakh)	Remarks
SI No	Package No.	Name of Road	Project ID as per MIS	Administrative Approval (AA) No. & Date	Length (in Km)	Amount of (in Lakh)	Initial Rectification with Surface Renewal (in lakh)	5 Years Routine Maintenance (in Lakh)										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	RM/EA/CHA/24/0004	SH 74 to Nonia Tola	31708413013	Latter No.6116 Date- 04.12.23	1.260	67.76000	51.11856	9.92181	04MBD/24-25 Date- 15.10.2024	14.07.2025	Work in Progress	3022.00	25	5.00	46.51000	46.51000	4.58832	Work Completed
2		Repair of road from N.H.-74 to Khap Gopalpur	31708408041	Latter No.6116 Date- 04.12.23	1.000	66.22700	50.35291	7.98245	04MBD/24-25 Date- 15.10.2024	14.07.2025	Work Completed	3134.00	25	5.00	45.25000	45.25000	5.06345	Work Completed
3		Repair of P.W.D. 70 Ghat road to Tajpur	31708408043	Latter No.6116 Date- 04.12.23	2.000	98.08000	70.49098	19.24716	04MBD/24-25 Date- 15.10.2024	14.07.2025	Work in Progress	3004.00	25	5.00	65.25000	65.25000	4.76991	Work Completed
4		Sarottar to Sarottar HGPC Road via High School	31708412023	Latter No.6116 Date- 04.12.23	1.620	83.35000	59.90398	17.61593	04MBD/24-25 Date- 15.10.2024	14.07.2025	Work in Progress	3049.00	25	5.00	55.51000	55.51000	3.74827	Work Completed
5		Puraina to Banparuaa	31708413027	Latter No.6116 Date- 04.12.23	3.700	211.85000	158.74081	33.36384	04MBD/24-25 Date- 15.10.2024	14.07.2025	Work in Progress	2958.00	25	5.00	151.51000	143.05013	6.59919	Work Completed
					9.780	527.26700	390.60724	88.13119							364.03000	355.57013	24.76914	
1. Signed Hard Copy and Soft Copy (in excel) of recorded IRI is enclosed																		

1 Signed Hard Copy and Soft Copy (in excel) of recorded IRI is enclosed.

2 Up-to-date Physical Progress has been uploaded in MIS

Executive Engineer,
Rural Works Department,
Works Division, Chakia.

Form GER 19-A

(See Government of India's decision (1) below Rule - 150)

Form of utilization certificate up to the month up to 09/2025

M.R. (3054) New maintenance Policy-2018.

PIU - RWD, W.D- CHAKIA

SL. NO	Name of Scheme	Sanction No. / Date with Amount (in RS. Lacks)	Amount Received (in RS. Lacks)	Particulars
1	M.R. (3054) New maintenance Policy-2018	13612.60255	13612.60255	Certified that out of Rs 13612.60255 Lakh Receive upto the Month, September-25 (F.Y 2025-26) executive engineer RWD, (W) DIV, chakia a sum of RS 13560.94033 Lakh has been utilized for the purpose of M.R. (3054) New maintenance Policy-2018 'CFMS' Schemes given in the margin for which it was sanctioned and that the balance of Rs 51.66222 lakh remaining unutilized at this end of the (up to 09/2025)

2. Certificate that I have satisfied myself that the conditions on which the grand's-in-aid was sanctioned have been duly fulfilled/ate being fulfilled and that have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned kinds of cheks exercised:-

- Works have been supervised by Executive Engineer/ Superintending Engineer.
- Periodical inspection has been conducted by Executive Engineer/ Superintending Engineer.
- Construction materials have been tested.
- Measurements have been recorded in the MBs and test check conducted by the Assistant.

3. Physical Progress achieved :-

- Construction of M.R. (3054) New maintenance Policy-2018 (Details in Progress report)
- Construction of Road Works. (.....Do.....)

5/12
17/09/25

Executive Engineer,
Rural Works Department,
Works Division, Chakia.

Name of work		: SH74 se Nonia Tola													
Name of customer		: M/S Shivam Kumar													
(R)Rural Road															
Good		Average										Poor			
< 4000		4001 - 5000										> 5000			

Date	Time	Test No	Distance(m)	Total Distance(m)	BUMP(cm)	Speed(Km/Hr)	UI(mm/Km)	Corrected UI (mm/Km)	IRI	Status	Latitude	Direction	Longitude	Direction1	Remarks
08/03/25	12:40:46	63	100	100	31.0 cm	25.6 Km/Hr	3100.0 mm/Km	3079	4.12	Good	26.3744585	N	84.7899174	E	Normal
08/03/25	12:41:01	63	100	200	33.0 cm	23.4 Km/Hr	3300.0 mm/Km	3264	4.34	Good	26.3734721	N	84.7923782	E	Normal
08/03/25	12:41:14	63	100	300	32.0 cm	27.0 Km/Hr	3200.0 mm/Km	3171	4.23	Good	26.3733722	N	84.7926781	E	Normal
08/03/25	12:41:26	63	100	400	31.0 cm	31.5 Km/Hr	3100.0 mm/Km	3079	4.12	Good	26.3730604	N	84.7935205	E	Normal
08/03/25	12:41:36	63	100	500	32.0 cm	33.4 Km/Hr	3200.0 mm/Km	3171	4.23	Good	26.3728745	N	84.7952349	E	Normal
08/03/25	12:41:47	63	100	600	33.0 cm	33.4 Km/Hr	3300.0 mm/Km	3264	4.34	Good	26.3727673	N	84.7963347	E	Normal
08/03/25	12:41:57	63	100	700	34.0 cm	36.0 Km/Hr	3400.0 mm/Km	3357	4.45	Good	26.3726373	N	84.7968194	E	Normal
08/03/25	12:42:11	63	100	800	30.0 cm	26.7 Km/Hr	3000.0 mm/Km	2986	4.01	Good	26.3726413	N	84.7976212	E	Normal
08/03/25	12:42:24	63	100	900	36.0 cm	27.7 Km/Hr	3600.0 mm/Km	3542	4.67	Good	26.3727746	N	84.7996313	E	Normal
08/03/25	12:42:37	63	100	1000	31.0 cm	27.3 Km/Hr	3100.0 mm/Km	3079	4.12	Good	26.3727872	N	84.7998821	E	Normal
08/03/25	12:42:49	63	100	1100	23.0 cm	29.7 Km/Hr	2300.0 mm/Km	2337	3.22	Good	26.3734506	N	84.8009873	E	Normal
08/03/25	12:43:04	63	100	1200	23.0 cm	25.2 Km/Hr	2300.0 mm/Km	2337	3.22	Good	26.3739521	N	84.8011831	E	Normal
08/03/25	12:43:18	63	100	1300	26.0 cm	24.6 Km/Hr	2600.0 mm/Km	2615	3.56	Good	26.3741131	N	84.8010273	E	Normal


AVG IRI-3022

10-3-25
J.E

10/03/25
J.E

10/03/25
J.E

Name of Customer: M/S Shivam Kumar , Machine no: 19191 , Road: SH74 se Nonia Tola , Date: 08-03-25 , Section No: 63 , Equation: $Y = 0.927 X + 204.8$



10-3-25
T.E

10-3-25
T.E

10-3-25
T.E

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Material statement					10% signature
① E/W - 112.8.60/17					
e 35.25/17					397820
1815123					
5.12					
3rd on A/C Part II					
N/W - Const. of Road from SH-74					
Se Nohia Tola under HR-3054					
Agency - M/s Shivam Kumar					
Agreement No - 04/MBD/2024/25					
Const. Cost - Rs 5,11,856 = ∞					
Mand. Cost - B 9,92,181 = ∞					
Date of Work order - 15-10-2024					
Date of Completion - 14-07-2025					
Further Measurement - NIL.					
12/07/2025					
12/07/2025					

Continuation

Abstract of Cost

Sch. XLV-Form No.134

13

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① clearing and grubbing Road land by Manual Q. vide TMB Page - 09 0.25 Hauler 76.926.08/Hauler 19232 = 0					
② Const. of subgrade and earthen shoulder Q. vide TMB Page - 09 1128.60 M ³ ex 256.09/M ³ = 14 289023 = 0					
③/10 Paved. laying and rolling Mix bed 5 Q. vide TMB Page - 09 861.41 M ² ex 262.60/M ² = 14 2,26,206 = 0					
④/11 Paved. and applying tack Coat with emulsion (RS.) Q. vide TMB Page - 09 4307.83 M ² ex 19.60/M ² = 14 84433 = 0					
⑤/13 Paved. and laying SD 3C Q. vide TMB Page - 09 86.14 M ³ ex 15164.95/M ³ = 13,06,309 = 0					
⑥/14 Const. of un-reinforced PCC Pavement Q. vide TMB Page - 09 218.66 M ³ ex 9159.49/M ³ = 16 20,02,814 = 0					
⑦/16 Paved. and fixing KM stone Q. vide TMB Page - 09 03 M ³ ex 3390.80/No. = 14 10173 = 0					

Continuation 139,38,190 = 0

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(8/12) Prov. and fixing 200 M Stone					
Q. vide TMB Page - 10					
06 Nos @ 892.80 / No. = Rs					5357 = 00
(9/12) 600 MM equilateral triangle					
Q. vide TMB Page - 10					
04 Nos @ 4636.59 / No. = Rs					18546 = 00
(10/12) 600 MM Circular					
Q. vide TMB Page - 10					
04 Nos @ 6086.21 / No. = Rs					24345 = 00
(11/12) 600 x 450 MM Rectangle					
Q. vide TMB Page - 10					
02 Nos @ 5097.09 / No. = Rs					10194 = 00
(12/12) Prov. and laying for applied thermoplastic Road marking (BT Portion)					
Q. vide TMB Page - 10					
182.00 m ² @ 886.50 / m ² = Rs					161343 = 00
(13/12) Prov. and laying for applied thermoplastic Road marking (CC Portion)					
Q. vide TMB Page - 10					
70.00 m ² @ 1005.95 / m ² = Rs					70417 = 00
(14/12) Prov. and fixing 11x18" Informative Sign board					
Q. vide TMB Page - 10					
03 Nos @ 17275.94 / No. = Rs					51828 = 00

