

Estou A/c Bill.

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Tatpur Bara					
Shiv Mandir to Kankatti					
Reo Road via Anna.					
Name of Agency - Shivam Kumar					
Gram - Chota Bariyarpur.					
Post - Melikari Thana Chatauni.					
Distt - East Champaran.					
Agg No - 02 SBD/25-26					
Agg value - 14603961200					
Const cost - 1362938300					

Maintenance cost - 974578200

Date of start - 13-07-25

Contract Date of Completion - 12-03-26

Record Entry

① Providing & fixing of
working B.M/Ref pillar

① B.M pillar - 2 Nos

② Ref pillar - 4 Nos

5 Nos

② Cleaning & grubbing of
road land

2x2x30x3.50 = 420 m²

2x5x30x3.50 = 1050 m²

2x5x30x3.50 = 1050 m²

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
3 X 30 X 3.75 X 0.075					= 25.31 m ³
3 X 30 X 3.75 X 0.075					= 25.31 m ³
1 X 10 X 3.75 X 0.075					= 2.80 m ³
Total qty					= 285.24 m ³
Art III in widening portion.					
1 X 20 X 3.75 X 0.075					= 5.62 m ³
Total qty					= 300.86 m ³
10 X 30 X 3.75 X 0.075					= 10.30 m³
2 X 10 X 3.75 X 0.075					= 1.00 m³

Abstract of Cost	
1/1) Providing & Fixing of Working B.M./Ref Pillar	
D.V.T.M.B. P-1 (14)	
	= 2 No
@ 4470 = 69 / No	Rs - 8841.00
D.V.T.M.B. P-1 (15)	
	= 5 No
@ 2085 = 85 / No	Rs - 14601.00
2/2) Cleaning & grubbing of road land	
D.V.T.M.B. P-1 (2)	
	= 1.23 Ha
@ 72891 = 00 / Ha	Rs - 89656.00

Continuation

B.F.

Rs - 113198.00

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
3/3 Excavation of road ways be sides of B.Es.					
Q V T M B P - 2 (3)					
					$= 91.50 m^3$
@ 95 = 96 / m ³					Rs - 8780.00
4/4 Construction of Embankment with material obtained by Box cutting.					
Q V T M B P - 3 (4)					
					$= 54.90 m^3$
@ 72 = 75 / m ³					Rs - 4131.00
5/5 Construction of Embankment with material obtained from borrow pit (for 100 m Lead)					
Q V T M B P - 3 (5b)					
					$= 2002.00 m^3$
@ 183 = 25 / m ³					Rs - 367667.00
5/6 Construction of Embankment with material obtained from borrow pit (1000 m Lead)					
Q V T M B P - 3 (5a)					
					$= 640.50 m^3$
@ 240 = 4 / m ³					Rs - 154066.00
					B.f Rs - 647842.00

Continuation

Continuation