

1st on A/c Bill

1

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
NAME OF WORK:-					
Const of Road					
Chauriya Mngsy Path					
Tay Bazarang Mandir					
To Pastapur Rep Path					
Gaddi Par					
NAME OF Agency:-					
M/S SHIVAM					
KUMAR Gram-Chote					
Bariyaspur POST-Motibon					
P.S. Chatauni					
Dist- Puri Champasen					
Pincode - 845402					
SCHEME:-					
MMGSY (ANSHES H)					
NAB ERRE2-16-Chakia					
Aggremmed value:-					
Rs 7068231					
Const Cost:-					
Rs 6397186					
Maint Cost -					
Rs 671045=0					
Date of start of work:-					
13/03/2025					
Date of Completion as per					
Contract -					
12/03/2026					
Rate:-					
19.79/- (below)					
Agreement No:-					
02/25-26					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract of Cost</u>					
(1/1) Prov & fixing working Benchmark/pillar					
QVTMB P2(1)(a) Benchmark - 01 No					
① 4432 = 50 / No - Rs					4432 =
QVTMB P2(1)(b) Reference pillar = 03 No					
② 2066 = 18 / No - Rs					6198 =
(2/2) Clearing & grubbing Road canal					
QVTMB P2(2) = 0.65 hect					
① Rs 72891 / hect =					Rs 47379 =
(3/5) Const of Embankment Leat upto 100m					
QVTMB P2(3) = 490.70 m ²					
① Rs 183 = 65 / m ² — Rs					90117 =
(4/4) Const of Subgrade & earthen shoulder					
QVTMB P3(4) = 1835.55					
① Rs 243 = 80 / m ² Rs					447507 =
(5/8) Providing & laying GSR - I					
QVTMB P4(1) = 230.42 m ²					
QVTMB P7(1) = 315.90 m ²					
QVTMB P8(1) = 162.00 m ²					
QVTMB = 708.32 m ²					
① Rs 2934 = 75 / m ² Rs					2078742 =
Rs 62674375					=

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
6/9) Providing, laying & compacting WBM Cr-TH					
Q.VTMBP 4(2) =					82.12 m ²
Q.VTMBP 7(2) =					109.68 m ²
Q.VTMBP 8(2) =					56.24 m ²
					Total = 248.04 m ²
④) Rs 5068 = 09/m ²					Rs 1257089 =
7/24) Earthwork in extent of foundation					
Q.VTMBP 5(3) =					27.284 m ²
②) Rs 384 = 62/m ²					Rs 104992 =
8/29) Providing RCC M(5) in Lateral course					
Q.VTMBP 5(4) =					5.457 m ²
②) Rs 6771 = 25/m ²					Rs 36950 =
9/29) Providing laying MP3 RCC Pipe					
Q.VTMBP 6(5) =					15.0 RM
②) Rs 3035 = 41/m ²					Rs 45531 =
10/28) Providing laying Plain Cement concrete in subgrade					
Q.VTMBP 6(6) =					12.262 m ²
②) Rs 7678 = 48/m ²					Rs 198651 =
					Rs 4223096 =
Add 1% labor cost =					42230 =

[illegible]

Malaysia

- (1) Earthwork = 2326.25 m^3
- (2) Metal = 128.66 m^3
- (3) Screening = 230.94 m^3
- (4) Sand = 257.12 m^3

[illegible]