

Est on A/c Bill.

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Construction of					
Road from NH-28 Bathana to					
Ramavtar Rai					
Name of Agency - Shivam Kumar					
Village - Chota Bariyarpur,					
Post - Motihari, Thana - Chatauni					
Distt - East Champaran, 845401.					
Agg No - 02 SBD/2025-26					
Agg value - 4193907200					
Const Cost - 4035589200					

Maintenance cost - 158318200					
Date of work order - 13-03-2025					
Contract Date of completion - 12-03-26					
Record Entry					
① Providing & fixing of					
working Bench Mark /					
Ref Pillar.					
① B.M Pillar					1 No.
② Ref Pillar					2 Nos
② Cleaning & grubbing					
Road land.					
2 x 5 x 30 x 2.20					= 660.0 m ²
2 x 5 x 30 x 2.20					= 660.0 m ²
					1320.0 m ²

Continuation $\approx$ 0.132 Ha.

Limited to 0.11 Ha.

14/05/25
j.e

20/7/25
Ar

Abstract of cost

5

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
1/1) Providing & Fixing of working B.M/Ref-Pillar					
a) B.M Pillar					
Q.V.T.M.B, P-1 (19)					
				= 1 No.	
@ 4437 = 45/No.					Rs - 4437 = 00
b) Ref pillar					
Q.V.T.M.B, P-1 (16)					
				= 2 Nos	
@ 2068 = 81/No.					Rs - 4137 = 00
2/2) Clearing & grubbing of road land					
Q.V.T.M.B, P-1 (2)					
				= 0.11 Ha.	
@ 7289 = 00/Ha.					Rs - 8018 = 00
3/1) Excavation of roadways Box cutting					
Q.V.T.M.B, P-2 (3)					
				= 38.75 m ³	
@ 95 = 96/m ³					Rs - 3670 = 00
4/1) Cost of Embankment from roadway cutting					
Q.V.T.M.B, P-2 (4)					
				= 22.95 m ³	
@ 75 = 75/m ³					Rs - 1729 = 00
B.F.					Rs - 21889 = 00

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
5/6) Cost of embankment with approved material obtained from borrow pit (for 1000 m length)					
Q V T M B, P- 2 (5)					
					$= 251.89 \text{ m}^3$
@ 240 = 54 / m^3					Rs - 60590.00
6/8) Cost of granular - Sub base (Grade I)					
Q V T M B, P- 3 (1)					
					$= 53.15 \text{ m}^3$
@ 2949 = 83 / m^3					Rs - 154078.00
7/9) Providing, Laying					

Spreading & Compacting					
WBM CM III					
Q V T M B, P- 3 (2)					
					$= 142.84 \text{ m}^3$
@ 5094 = 13 / m^3					Rs - 727646.00
8/15) Providing & Fixing 'logs' of M.M.C.S. Protect					
Q V T M B, P- 4 (3)					
					$= 2 \text{ Nos}$
@ 13938 = 34 / No					Rs - 27876.00
					Rs - 995179.00
Add 1% L. cess (+)					Rs - 9951.00
Add 18% GST (+)					Rs - 179132.00

Continuation

Material Statement	
1) EW	313.09 m ³
2) Metal	195.13 m ³
3) Screening	50.25 m ³
4) Sand	25.26 m ³
28/06/15 J.E. 21/7/15 AS	

Continuation