

~~HHMS4~~
NDR

MIBNo-4037

Schedule XLV Form No. 134.

Punnes

DIVISION

Jalgaon

SUB-DIVISION

M/S Ram Hakim Enterprises

Measurement Book

15 Kambhe Durga Ashkon to Pore 1/4/2020

2nd on A/c Bill

18

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work Const. and					
Five year maintenance					
of Road from Aung					
Chan to poon major.					
Name of Agency → M/s Ram					
Rahim Enterprises.					
Agreement No 33/SBD/2024-25					
Date of Agreement 15/11/2024					
Date of completion 14/11/2025					
Contract rate - 14.99%					
Record Entry					
rate -					

1.7 P/V and Laying GSB Gr-II					
8.	2x130.0x0.525x0.10	=	13.65	m ³	
11x130.0x4.050x0.10	=	52.65	m ³		
1x107.0x4.050x0.10	=	43.335	m ³		
		T	109.635	m ³	
2.7 P/V and Laying WBM Gr-II					
9.	10x30x3.75x0.075	=	84.375	m ³	
10x20x3.75x0.075	=	84.375	m ³		
10x30x3.75x0.075	=	84.375	m ³		
1x30x3.75x0.075	=	8.4375	m ³		
10x30x3.75x0.075	=	84.375	m ³		
10x20x3.75x0.075	=	56.25	m ³		
5x30x3.75x0.075	=	42.1875	m ³		
1x2x3.75x0.075	=	0.5625	m ³		
		T	451.967	m ³	

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.F.P	16439743=00
25/27 P/S/H/P HXSD L&L					
re reinforcement-					
Qty vide TMB P-75					
0.406 MT					
3.219 MT					
1.197 MT					
5.112 MT @ Rs. 81882/M					R/- 418585.00 R/- 419900 = 00
26/28 P/V R CC grade railing					
Qty vide TMB P-15					
15.000 @ Rs. 611.30					R/- 9179 = 00
Total					Rs. 159278032
Add 18% GST					R/- 3046950.00
Add 1% L.S					R/- 169275.00
S.F. g. Material cost					R/- 246389.00
Total Amount					R/- 2,03,90,027.00
Less 14.99% Balance					(R/-) 30,56,465.00
TOTAL h.					1,73,33,562.00
Less previous payment					11155206.00
Net Payable Amount					R/- 61,78,356.00
By S.E					
By S.E					