

MMGSY 80015 Const of Raad foom Aggachhi
(50) Tathu Haasuman Mandasse Dakhin
Schedule XLV-Form No. 134

Palsamari Mandad Tola 18

Agreement NO-126/SBD/MMGSY-21-22

Name of Agency:- Deen Dargash

DIVISION

Const. cost- 5740027=

Mainf. cost 336957=

Aggachhi

Total. 61076984=

SUB-DIVISION

Date of Commencement:- 16.9.21

Date of Completion:- 15.9.22

Sikri

MEASUREMENT BOOK

2509

SC

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:-	Const. of Road				
From:-	Asigechi to Chetani Hanuman				
Mandir to Dakshin palaymani					
Mandal to La-					
Agency:-	Prem prakash.				
Ag. No.:-	126/SB7/MGdy-2021-22				
Date of commencement:-	16.09.2021.				
Date of Completion:-	15.09.2022.				
Date of Actual Completion:-	12.05.2023.				
Further measurement Nil-					

①
12/15/23

ABSTRACT OF COST				
① P.V working benchmark pillar-	do complete job			
0.700km (P.V. TMS P-23)				
@ Rs 4071.93/km	Rs 2850/-			
② P.V reference pillar-				
0.700km (P.V. TMS P-23)				
@ Rs 1866.51/km	Rs 1306/-			
③ Clearing and grubbing road land-				
0.28 Hec (P.V. TMS P-23)				
@ Rs 52970.33/Hec	Rs 14832/-			
④ Excavation for roadway				
33.75 m ³ (P.V. TMS P-23)				
@ Rs 75.57/m ³	Rs 2550/-			

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2 NOS (Q.V. 7ms P-24)					
@ Rs 5179.41/each				Rs	10353/-
2 NOS (Q.V. 7ms P-24)					
@ Rs 4570.85/each				Rs	9142/-
(13) P.V. & Road marking - do					
Complete do					
140.0m ² (Q.V. 7ms P-24)					
@ Rs 721.95/m ²				Rs	101073/-
(14) P.V. RCC Pipe NP-3					
22.50m (Q.V. 7ms P-24)					
@ Rs 887.57/m				Rs	19970/-
(15) P.V. place identification					
Sign board					
01 NOS (Q.V. 7ms P-24)					
@ Rs 11434.46/each				Rs	11434/-
(16) P.V. informative sign board - do					
4 NOS (Q.V. 7ms P-24)					
@ Rs 11046.03/each				Rs	44184/-
					1
				Rs	5100651 = W
Add G.S.T 18%				Rs	918117 = W
Add. L.C 1%				Rs	510072 W
Add S.Fee				Rs	53991 = W
				Rs	6122766 = W
Less 1.68% bellow				Rs	102879 = W
				Rs	6020887 = W
Less previous payment				Rs	57193992 W
				Rs	301488 = W

W
17/9/25
re

Continuation