

MMGSY 34751 Const. of Road From Thengapur
(sc) parab tota 3e paschim machadait folu

Schedule XLV-Form No. 134

Agreement NO. - 125/SBD/MMGSY-2021-22

NAME OF AGENCY: - Peem Prakash

DIVISION

ARARJA

Const Cost: - 5976174 = 00

Maint Cost: - 592440 = 00

Total - 65,68,614 = 00

SUB-DIVISION

SIKTI

Date of Commence: - 16.03.2021

Date of Completion: - 15.09.2022

MSK

MEASUREMENT BOOK

Sc

PT2413439

2508

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Construction of					
Road from:- Thengapur purab					
to la to Paschim Mahadali					
to la. in Sikti Block.					
Agency:- Prem Doulash					
Order:- 125/SB P/M/654-2021-22					
Date of Commencement:- 16-07-2021					
Date of Completion:- 15-09-2022					
Date of Actual Completion:- 19-12-2023					
Further measurement nil					
① 19/12/23					

ABSTRACT OF COST					
① p/v & Fixing working					
benchmark pillar etc.					
0.700 km (Q.V.-T.M.B P-24)					
@ Rs 4071.20/km — Rs 2850/-					
② p/v & Fixing reference					
pillar etc.					
0.700 km (Q.V.-T.M.B P-24)					
@ Rs 1860.14/km — Rs 1306/-					
③ Clearing and Grubbing					
road land etc.					
0.49 Ha. (Q.V.-T.M.B P-24)					
@ Rs 52970.33/Ha — Rs 25955/-					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(18) P/V & traffic sign board etc. etc.					
04 Nos (P.V. TMS P-26)					
@ Rs. 4570.59/each - Rs.					18282/-
(19) P/V & Laying hot applied Road Marking etc.					
140.00m ² (P.V. TMS P-25)					
@ Rs. 721.35/m ² - Rs.					101073/-
(20) P/V Planting of trees on the road side					
36 Nos (P.V. TMS P-24)					
@ Rs. 842.62/each - Rs.					30334/-
(21) P/V Cable duct 300mm dia pipe etc.					
22.50m ² (P.V. TMS P-47)					
@ Rs. 887.44/m - Rs.					19967/-
(22) P/V & Fixing direction and place identification sign board etc.					
01 Nos (P.V. TMS P-27)					
@ Rs. 11434.17/each - Rs.					11434/-
(23) P/V & Fixing Logo or project sign board etc.					
05 Nos (P.V. TMS P-27)					
@ Rs. 11045.00/each - Rs.					55225/-
					Rs. 5264858 = 0
Add G.S. 7 18% - Rs.					947674 = 0
Add L.C. 1% - Rs.					5264920
Add S.Fee - Rs.					63507 = 0
					Rs. 6328688 = 0

Continuation