## Format 1- Part I

## Format for information to SQM for Inspection of PMGSY Work <u>PART I– Work Information</u> (*To be filled-up by PIU*)

Work is Ongoing Completed
GENERAL:
1.1. Date of Inspection: DO 8 110 2018
1.2. Name of State Quality Monitor: Ram Bali Singh E.E. Rwo Ray 318
1.3. District: No lando Block: Saxmera
1.4. Name of Road: From Lo54 to Chhoti Malawan
1.5. Package No.: BR 24R 280
1.6. Lengthreskm Flexible Pavement 9:35km. CC/other Pavement 0:200.1km
= Total as 5 SoK m
1.7. Estimated Cost (As cleared by GOI):  Rs. 48.09 Lakh
1.8. Technical Sanction Cost: Rs. 31. 66 Lakh
1.9. The Work is a Case of: New connectivity V Up gradation
1.10. Terrain Plain Rolling Hilly
1.11. Date of Start of the Work: 0301/8
1.12. Stipulated Date of Completion: 05 12 18
1.13. Actual Date of Completion (if work completed):
2 PHYSICAL PROCEESS: (In case of On going works only) Construction

2. PHYSICAL PROGRESS: (In case of On going works only) Construction Programme and Physical Progress:

Item	Completed percentage of Item	Dates for completion	Start Date	Completion Date	Delay in Months
Earth Work	80 of 0	Due			
	300/6	Actual			
CD Works	100 0/0	Due			
		Actual			
Sub base i/c	100 %	Due			
Shoulders		Actual			
Base Course (Non	100 0/0	Due			
Bitu.)		Actual			
Base /Wearing	100 %	Due			
Course (Bitu.)	100 70	Actual			
CC Pavement	60	Due			
		Actual			
Signage etc	25 0%	Due			
		Actual			



- 3.1. Location of Field Laboratory:
- **3.2.** Quality Control Register Part-I is maintained by:  $\[ \]$
- **3.3.** Quality Control Register Part-II is maintained by:

## 4. INSPECTIONS BY NQM, SQM or SENIOR OFFICERS AND ACTION TAKEN:

Inspection by NQMs, SQMs and senior (i.e. SE or CE) departmental officers and action taken statement:

Date of	Inspected	Observations	Action Taken by PIU with
Visit	Ву		Date
28/14	18 E.E.	ws wen ws	
	RWD	information boa	80
	Rajais	is in bad cond	tion
	r	and not visible	
		Bitumen Surfac	
		has keen damage	d
		one meter wide	
		50 % of length du	
		to sleeping of ear	**
		due to high emb	ank-
		-ment height 57	
	4.	It needs impro	(राज्या)
		150m PCC. is re	o+·

Name and Signature of the Head of PIU, Date: .......

17. Overall Grading of Work: The overall grading calculated on the basis of item and subitem wise grading is given below:

Item No.	n No. Sub Item for Observation	
Item No 1	Setting Out and Working Drawing	5
Item No 2	Site Clearance and Grubbing	<u>S</u>
Item No 3	Quality Arrangements	3
Item No 4	Geometrics	
Item No 5 A	Earth Work and Sub-grade in Embankment/ Cutting	SURV U
Item No 5 B	Earth Work in Cutting in Hilly/ Rolling Terrain	S
Item No 6	Sub-Base	<u>S</u>
Item No 7	Base Course – Water Bound Macadam	
Item No 8	Bituminous Layer – Premix Carpet (PMC)/ Surface Dressing (SD)	S U
Item No 9	Shoulders	2110
Item No 10	Cross Drainage Works – Causeways of all Spans and Culverts up to 6 m. span.	NIA
Item No 11	Side Drain and Catch Water Drain	N 1A Hot don
Item No 12	CC/ Semi Rigid Pavements and Associated Pukka Drains	
Item No 13	Road Furniture and Markings	5 R1
	Overall Grading	

Signature:
Ram Bali Sirgh
Name: E.E. Rud Rayfir

Date: