

Format 1- Part I

Format for information to SQM for Inspection of PMGSY Work

PART I- Work Information (To be filled-up by PIU)

Work is ☒ Ongoing ☐ Completed

GENERAL:

- 1.1. Date of Inspection: DD MM YY 29.12.18
- 1.2. Name of State Quality Monitor: Bindu Rajak
- 1.3. District: Gaya Block: Koneh
- 1.4. Name of Road: From L114-L029 to Ganga Bigha
- 1.5. Package No.: BR-12R-943 1.487
- 1.6. Length:Km Flexible Pavement.Km. CC/other Pavement 100 m.
= Total 1.587 Km
- 1.7. Estimated Cost (As cleared by GOI): Rs. 72.51 Lakh
- 1.8. Technical Sanction Cost: Rs. 72.51 Lakh
- 1.9. The Work is a Case of: ☒ New connectivity ☐ Up gradation
- 1.10. Terrain ☒ Plain ☐ Rolling ☐ Hilly
- 1.11. Date of Start of the Work: 21.10.17
- 1.12. Stipulated Date of Completion: 20.10.18
- 1.13. Actual Date of Completion (if work completed): Work in Progress

2. PHYSICAL PROGRESS: (In case of On going works only) Construction Programme and Physical Progress:

Item	Completed percentage of Item	Dates for completion	Start Date	Completion Date	Delay in Months
Earth Work	80%	Due			
		Actual			
CD Works	100%	Due			
		Actual			
Sub base i/c Shoulders	100%	Due			
		Actual			
Base Course (Non Bitu.) G-3	90%	Due			
		Actual			
Base /Wearing Course (Bitu.)	—	Due			
		Actual			
CC Pavement	—	Due			
		Actual			
Signage etc	25%	Due			
		Actual			

3. QUALITY CONTROL:

3.1. Location of Field Laboratory: *AT SITE*


3.2. Quality Control Register Part-I is maintained by: *Agency*

3.3. Quality Control Register Part-II is maintained by: *PIU*

4. INSPECTIONS BY NQM, SQM or SENIOR OFFICERS AND ACTION

TAKEN:

Inspection by NQMs, SQMs and senior (i.e. SE or CE) departmental officers and action taken statement:

Date of Visit	Inspected By	Observations	Action Taken by PIU with Date
22.06.18	Rabindra Kr. Sinha	"S"	
			


 Name and Signature of the Head of PIU, Date: 29/12/18

Report of State Quality Monitor (SQM)

PART II- Observations of SQM for Ongoing/Completed Work

(To be filled-up by SQM, use additional sheets, if required.)

Stage of Work: I ☒ II ☒ III ☐1. SETTING OUT AND WORKING DRAWING: For all stages of work

#	Whether Bench marks @ 4 per km established (Y/N)	Exact Locations of the Bench Marks	Whether Center Line of Carriage Way accurately established and referenced with Marker Pegs and Chainage Boards (Y/N)	Whether properly prepared Working Drawing for the work under progress is available (Y/N)
	Y	Available	Y	Y

Grading: Grade: ☒ S ☐ SRI ☐ U If this item is graded SRI/U, write clear reasons and suggestions for improvement:

S

2. SITE CLEARANCE AND GRUBBING: For Stage I of Work

#	Whether Clearing and Grubbing being done as per DPR and Material obtained is being disposed off properly (Y/N)	Whether the material available from scarifying existing work or clearing operations can be salvaged and reused (Y/N)	Name the reusable material obtainable from clearance or scarification and indicate approximate quantity and its re-use by the PIU.
		NA	

Grading: Grade: ☐ S ☐ SRI ☐ U If this item is graded SRI/U, write clear reasons and suggestions for improvement:

NA

4. GE and if it observation

Oh-

Oh-

Oh-

Oh-

Oh-

Oh-

Oh-

4. GEOMETRICS: The SQM should take at-least two measurements in 1 Km length and if it is found that the roadway and carriageway is inadequate SQM may take more observations:

Observations – Road way width, Carriage way and Camber.

Ref. RD	Roadway Width (m)	Carriage way Width (m)	Camber in %	Ref. RD	Roadway Width (m)	Carriage way Width (m)	Camber in %
0-100	5.50	3.75	3.00%				
0-200	6.00	3.75	3.2%				

Observations – Super-elevation and Extra Widening at curves.

Ref. RD	Super Elevation	Extra Widening provided (Y/N)	Ref. RD	Super Elevation	Extra Widening provided (Y/N)
		NA			

Grade: ☒ S ☐ U

If this item is graded U, write clear reasons and suggestions for improvement:

S

OBSERVATIONS REGARDING THE QUALITY OF ITEMS OF

WORK: 5. Earthwork:

Observations –Quality of Material for Embankment/ Sub-grade:

#	Location (RD)	On Visual Classification identify the Group Symbol and write	Quality of material is acceptable. (Y/N)
1	0-100 m	sandy clay	Y

Grade:

S U

If this item is graded U, write clear reasons and suggestions for improvement:

S

Observation # Location (RD)

Observation – Workmanship for Embankment and Sub-grade Construction:

#	Location (RD)	MDD kN/m (As per record)	Field Moisture Content	Degree of Compaction		
				Field Density kN/m ³	Dry Density kN/m ³	Compaction adequate. (Y/N)

Grade: S U If this item is graded U, write clear reasons and suggestions for improvement:

Observation – Side slopes and profile:

#	Location (RD)	Whether Side Slopes Satisfactory (Y/N)	Whether profile is Satisfactory (Y/N)
		NA	

Observations - Earth work in Hilly/Rolling terrain or high Embankments:

#	Location (RD)	Cut Slopes & Profile, whether appears to be stable. (Y/N)	Adequate slope protection works executed. (Y/N)	Formation is properly dressed and traffic worthy. (Y/N)

Observations - Longitudinal Gradient in case of road in hilly/rolling terrain:

Ref. Between RD... & RD...	Longitudinal Gradient	S/U	Ref. Between RD... & RD...	Longitudinal Gradient	S/U

Grade: ☐ S ☐ U ☐ If this item is graded U, write clear reasons and suggestions for improvement:

NA

6. Sub-Base:

Observations - Quality of Material and Workmanship:

#	Location (RD) Km	Confirms to Grading. (Y/N)	Suitable from plasticity angle. (Y/N)	Whether compaction is adequate. (Y/N)	Observed Thickness of Layer (in mm)	Prescribed Thickness provided (Y/N)
1	0.100	Y	Y	Y	200	Y
2	0.500	Y	Y	Y	200	Y

Grade: ☒ S ☐ U
for improvement.

If this item is graded U, write clear reasons and suggestions

8. Bituminous
Seal Coat: O
Case of ongoing
Obs.

7. Base Course:

Observations- Quality of Material and Workmanship of WBM:

#	Location (RD)	Thickness of each layer of WBM (mm)	Thickness is adequate. (Y/N)	Aggregate confirms to Grading (Y/N)	Filler material is non-plastic to desired extent. (Y/N)	Volume of filler material percent of course aggregate	Whether adequate compaction is done. (Y/N)
1		100	63-75	Y	Y	22%	Y
2		500	63-75	Y	Y	21%	Y

Observations - Surface evenness: Surface evenness in about 200 m critical representative length of completed WBM:

Surface is even

Grade: ☒ S ☐ U
for improvement:

If this item is graded U, write clear reasons and suggestions for

8. Bituminous Course: Premix Carpet/Surface Dressing/ BM/ MPM etc including Seal Coat: Observations - Quality of Material and Workmanship of BT Layer (in case of ongoing works):

Observations about level of cleanliness of WBM surface prior to application of bituminous layer. (if work is ongoing observe the surface. If BT layer laid, assess by carefully removing the BT layer.):

Observations about Quality of Prime Coat and Tack Coat with respect to quality of material and workmanship - Visual Observation - if work is ongoing:

In case of PMC/BM/MPM/ Seal Coat

#	Location (RD)	Whether Course Aggregate confirms to grading. (Y/N)	Whether the binder is of approved grade. (Y/N)	Write Mixing Temperature and whether it is in permissible limits..(Y/N)	Write Laying Temperature and whether it is in permissible limits. (Y/N)

Grade: S U If this item is graded U, write clear reasons and suggestions for improvement:

10. Cross Drain
RD at which
CD is

Observations - Workmanship of BT layer PMC/BM/MPM (in case of completed works):

#	Location (RD)	Thickness		Whether surface evenness is within acceptable limits. (Y/N)
		Thickness in mm	Whether thickness is adequate. (Y/N)	

Grade: S U If this item is graded U, write clear reasons and suggestions for improvement:

9. Observations - Quality of Shoulders:

#	RD of observation	Thickness of layer in mm	Whether quality of the material is acceptable. (Y/N)	Whether quality of compaction workmanship is acceptable. (Y/N)	Whether Shoulders being constructed simultaneously with sub-base and base course (Y/N)
1	100	170	y	y	y
2	500	160	y	y	y

10. Cross Drainage Works: Observations - Quality of CDs:

#	RD at which CD is located	Type of CD	Whether quality of the material is acceptable. (Y/N)	Whether quality of workmanship is acceptable. (Y/N)
1	480	1000 mm dia H.P. Culvert		
2	775	do		
3	1320	do		

Grade: S SRI U If this item is graded SRI/U, write clear reasons and suggestions for improvement:

☐ S ☒ SRI ☐ U

Should be required to improve

11. Side Drains and Catch water Drains: Observations:

#	Reference of RDs where side drain constructed.	RD at which observation made.	Whether general quality of the side drains/ catch-water drains is acceptable. (Y/N)	Whether side drains are integrated to cross drains. (Y/N)
			NA	

Grade: ☒ S ☒ SRI ☐ U If this item is graded SRI/U, write clear reasons and suggestions for improvement:

NA

12. CC/ Semi-Rigid (SR) Pavements and Associated Pucca Side Drains:

#	Reference of RDs, CC/SR Pavements provided.	RD at which observati on made.	Thickness		General quality material acceptable. (Y/N)	General of quality workmanship acceptable (Y/N)
			Thickness in mm	Acceptable. (Y/N)		
			Not done			

Comments about adequacy of face/main walls, wings and retaining walls:

Grade: ☐ S ☐ U

improvement:

If this item is graded U, write clear reasons and suggestions for

13. Road Furniture and Markings

Observations - Item No. 14 a: Quality Road Furniture and Markings:

Main Informatory Board Fixed:

Yes	No
Yes	No

Citizen Information Board Fixed:

Grade:

S	U
---	---

If this item is graded U, write clear reasons and suggestions for improvement:

S

Observations - Quality Road Furniture and Markings:

13.1.1. Logo Boards Fixed:

Yes	No
-----	----

13.1.2. 200m. Stones fixed:

Yes	No
-----	----

13.1.3. 1 Km. Stone fixed:

Yes	No
-----	----

13.1.4. Guard Stones fixed on Curves:

Yes	No
-----	----

13.1.5. Mandatory and Cautionary Signage

Yes	No
-----	----

Grade:

S	U
---	---

If this item is graded U, write clear reasons and suggestions for improvement:

S

14. General Observations of SQM, (including the observations made during the interaction with PIU staff and Contractor's/ Consultant's Engineers):

14.1. Observations about deficiency in project preparation (Give detailed observations about deficiencies in general and items which have been left but are required as per site conditions):

No deficiency in DPR

14.2. Whether the work has been completed/is in progress as per programme or the delay has occurred. If delay has occurred, whether liquidated damages have been withheld or recovered:

Work is in progress
Work will complete after
date of work completion
(as per Agreement)
Work is delay

14.3. Whether the work has been completed within the sanctioned cost, if not, what is the action taken by the PIU (in case of complete works):

No

14.4. Observations about the action taken by the PIU on the observations of inspecting officers including SQMs. (Clearly offer comments about the action taken on the observations of Departmental Officers, State Quality Monitors .

No AT R Pending

per wa
whether the

15. Other observations, if any:

16. **Quality Grading of items and sub-items of work:** The grading of every sub-item and item of work is given below.

#	Sub Item for Observation	Stage of Work	Awardable Grades	Awarded Grades
1	2	3	4	5
Item 1 – Setting Out and Working Drawing				
a	Bench Mark and Centre Line	All Stages	S/SRI/U	S
b	Availability of Working Drawing	All Stages	S/SRI/U	S
Item Grade			S/SRI/U	S
Item 2 – Site Clearance and Grubbing				
a	Site Clearance and Grubbing	Stage-I	S/SRI/U	S
b	Re-use of Salvageable Material	Stage-I	S/SRI/U	S
Item Grade			S/SRI/U	S
Item 3 - Quality Arrangements				
a	Quality Arrangements	All Stages	S/SRI/U	S
b	Number of Mandatory Tests as per prescribed frequency	All Stages	S/SRI/U	S
c	Maintenance of QC Registers	All Stages	S/SRI/U	S
Item Grade			S/SRI/U	
Item 4 – Geometrics				
a	Road way width	2 per Km in every inspection	S/U	5.56 6.00m
b	Carriageway width	2 per Km in every inspection	S/U	S
c	Camber	2 per km	S/U	S
d	Super-elevation & Extra Widening at Curves	1 curve in each km	S/U	S
Item Grade			S/U	
Item 5A - Earth Work and Sub-grade in Embankment/ Cutting				
a	Quality of Material for Embankment/ Sub-grade	In Stage-I, 1 per km/ In Stage- II or III, 1 per km	S/U	S
b	Compaction	In Stage-I, 2 per km/ In Stage- II or III, 2 per km	S/U	S
c	Side Slopes and Profile	2 per km in Stage III	S/U	S

Item 5B - Earth Work in Cutting in Hilly/ Rolling Terrain

a	Stability and Workmanship of Cut Slopes	Stage I and II, at 2 critical locations with maximum height of cutting in each km	S/U	—
b	Adequacy of Slope Protection	All Stages - In general	S/U	—
c	Upon completion of formation cutting, dressing, traffic worthiness	At Stage III, at 2 critical locations with maximum height of cutting in each km	S/U	—
d	Longitudinal Gradient	Stage II/III - 1 critical and fairly representative stretch of 200m in each Km	S/U	—
Item Grade			S/U	

Item 6 - Sub-Base

	Quality of Material			
a	Grain Size	In Stage- II or III, 1 per km	S/U	S
b	Plasticity		S/U	S
c	Compaction	In Stage- II or III, 1 per km	S/U	S
d	Total Thickness of Layer	2 per Km	S/U	S
Item Grade			S/U	

Item 7 - Base Course – Water Bound Macadam

a	Grain Size of Course Aggregate	In Stage- II or III, 1 per km	S/U	S
b	Test for Liquid Limit and Plasticity Index in case fine aggregates are crushable type		S/U	S
c	Volumetric Analysis for assessment of compaction of WBM	In Stage- II or III, 1 per km	S/U	As - S
d	Surface Evenness using straight edge	In completed WBM 2 tests per km	S/U	S
e	Thickness of every layer of WBM.	2 per Km	S/U	S
Item Grade			S/U	

Item 8 - Bituminous Layer – Premix Carpet (PMC)/ Surface Dressing (SD)				
a	Level of cleanliness of WBM surface prior to application of bituminous layer	1 per Km	S/U	✓
b	Quality of Prime Coat/ Tack Coat with respect to quality of material and workmanship	1 observation on the day of inspection	S/U	✓
c	Gradation Test for Course Aggregate (if the work in the item is ongoing)/visual observation in case of completed item of work	1 test on the day of inspection	S/U	✓
d	Grade of bitumen and temperature at the time of mixing and laying (if the work in the item is ongoing)	1 test on the day of inspection	S/U	✓
e	Bitumen Extraction Test if PMC is complete	1 test per Km	S/U	✓
f	Thickness of layer	2 per Km	S/U	✓
g	Surface Evenness in case of completed BT work	2 per Km	S/U	✓
Item Grade			S/U	✓
Item 9 – Shoulders				
a	Quality of material for shoulders	In Stage- II or III, 1 test per Km	S/SRI/U	✓
b	Degree of compaction	In Stage- II or III, 1 test per Km	S/SRI/U	8
c	Thickness of layer	In Stage- II or III, 2 tests per km	S/SRI/U	8
Item Grade			S/SRI/U	
Item 10 - Cross Drainage Works – Causeways of all spans and Culverts upto 6 m. span.				
a	Quality of Material – Concrete, Stone/ brick masonry, Hume pipes including size etc.	All Stages	S/SRI/U	S
b	Quality of Workmanship such as positioning of pipes, wing walls, cushion over H Pipes etc.	All Stages	S/SRI/U	S
Item Grade			S/SRI/U	S

Item 11 - Side Drain and Catch Water Drain				
a	General quality of Side Drains/ Catch Water Drains and their integration with CDs.	All Stages	S/SRI/U	—
Item Grade			S/SRI/U	
Item 12 - CC/ Semi Rigid Pavements and Associated Pukka Drains				
a	Quality of Material – Concrete, Stone/ Concrete Block Pavement etc.	In Stage- II or III, 1 per 100 m. Length of Pavement	S/U	—
b	Strength of CC in Concrete Pavement/ Concrete Block Pavement	In Stage- II or III, 1 per 100 m. Length of Pavement	S/U	—
c	Quality of Workmanship – Wearing surface texture, Adequacy of setting of concrete, Joints, Edges etc.	In Stage- II or III	S/U	—
d	Thickness of Layer	In Stage- II or III, 1 per 100 m. Length of Pavement	S/U	—
Item Grade			S/U	
Item 13 - Road Furniture and Markings				
a	Citizen Information Board, Main Informatory Board, Quality and whether fixed during construction.	Stage-I	S/U	S
b	Logo boards, 200 m stones and Km stones, quality and whether fixed after completion.	Stage-III	S/U	Logo board S
c	Whether the information in boards is given in local language.	Stage-I and III	S/U	✓
Item Grade			S/U	SS

17. **Overall Grading of Work:** The overall grading calculated on the basis of item and sub-item wise grading is given below:

Item No.	Sub Item for Observation	Awarded Grade
Item No 1	Setting Out and Working Drawing	S
Item No 2	Site Clearance and Grubbing	S
Item No 3	Quality Arrangements	S
Item No 4	Geometrics	S
Item No 5 A	Earth Work and Sub-grade in Embankment/Cutting	S
Item No 5 B	Earth Work in Cutting in Hilly/ Rolling Terrain	S
Item No 6	Sub-Base	S
Item No 7	Base Course – Water Bound Macadam	S
Item No 8	Bituminous Layer – Premix Carpet (PMC)/ Surface Dressing (SD)	S
Item No 9	Shoulders	—
Item No 10	Cross Drainage Works – Causeways of all spans and Culverts upto 6 m. span.	S
Item No 11	Side Drain and Catch Water Drain	—
Item No 12	CC/ Semi Rigid Pavements and Associated Pukka Drains	—
Item No 13	Road Furniture and Markings	—
Overall Grading		

Signature: *[Signature]*

Name: Bmdu Rej

Date: 29/12/18

Executive Engineer
Road Work Department
Work Division, Nimchak Bathani